

Citizens' Bond Oversight Committee

Quarterly Meeting July 15th, 2020

BOND CAPITAL CONSTRUCTION REPORTS

District Management is responsible for the preparation and fair presentation of the statement of expenditures and bond proceeds in accordance with U.S. generally accepted accounting principles; this includes the design, implementation, and maintenance of internal control relevant to the preparation and fair presentation of the statement of expenditures of bond proceeds that is free from material misstatement, whether due to fraud or error.

This quarterly report is prepared in accordance with these requirements and all bond expenditures were made in compliance with all applicable laws.

| Project Number | Project Name | Measure U Budget | Measure S Budget | Measure AA Budget | Measure V Budget | Interest | Other Funding Received * | Other Funding Pending ** | Total Budget | Estimate at Completion | Status | Bond Fund Remaining |
|---|---|---------------------|---------------------|----------------------|---------------------|--------------|--------------------------|---|---------------|---------------------------|-----------------|--|
| U-A | Purchase of BAE Airport Site | \$30,280,878 | Buaget | Buaget | Buaget | | Received | Pending | \$30,280,878 | \$30,280,878 | Completed | Remaining |
| U-B | Emeritus College Facility | \$8,909,940 | | | | | \$693,842 | | \$9,603,782 | \$9,603,782 | Completed | |
| U-C | Purchase of 1738 Pearl Street | \$749,208 | | | | | ψ033,0 1 <u>2</u> | | \$749,208 | \$749,208 | Completed | |
| U-D | PE Temp. Bldg. Replacement | \$2,797,033 | | | | | | | \$2,797,033 | \$2,797,033 | Completed | |
| U-E | Remodel Library Village for Math | \$1,458,690 | | | | | | | \$1,458,690 | \$1,458,690 | Completed | |
| U-F | SM Airport Campus Site Improvements | \$4,170,264 | | | | | | | \$4,170,264 | \$4,170,264 | Completed | |
| U-G | SM Airport Campus West Building | \$19,709,741 | | | | | | | \$19,709,741 | \$19,709,741 | Completed | |
| U-H | Theater Arts Renovation | \$19,709,741 | | | | | | | \$19,544,314 | \$19,544,314 | Completed | |
| U-I | Earthquake Rpl. Liberal Arts North | \$6,011,584 | | | | | \$6,496,141 | | \$12,507,725 | \$12,507,725 | Completed | |
| U-K | Earthquake Rpl. Liberal Arts North | \$6,108,150 | | | | | \$10,625,070 | | \$16,733,220 | \$16,733,220 | Completed | |
| U-L | Shuttle Replacement Parking | \$18,969,509 | | | | | \$10,023,070 | | \$18,969,509 | \$18,969,509 | Completed | |
| U-M | North Quad Plaza | \$11,388,463 | | | | | | | \$11,388,463 | \$11,388,463 | Completed | |
| U-Q | Infrastructure & Safety | \$4,003,084 | | | | | | + | \$4,003,084 | \$4,003,084 | Completed | |
| U-R | Restroom Improvements | \$4,003,084 | | | | | | + | \$17,501 | \$17,501 | Completed | |
| | Athletic Fields Phase I, Corsair Field | \$17,501 | \$4,372,535 | | | | ¢67.520 | | <u>' '</u> | | • | |
| S-1 | · · · · · · · · · · · · · · · · · · · | | | | | | \$67,530 | | \$4,440,065 | \$4,440,065 | Completed | |
| S-1A | Athletic Fields Phase I, John Adams | | \$2,969,807 | | | | | | \$2,969,807 | \$2,969,807 | Completed | |
| S-10 | Pico Promenade Improvements, Phase I | | \$1,018,009 | | | | | | \$1,018,009 | \$1,018,009 | Completed | |
| S-13 | Adv. Architecture Related Exp for AA | | \$0 | 62.462.402 | | | | | \$0 | \$0 | Completed | |
| AA-114 | Community Classroom & Facility Projects | 6240.245 | | \$3,162,183 | | | | | \$3,162,183 | \$3,162,183 | Completed | |
| U-T | 14th and Pico Project | \$319,242 | | | | | | | \$319,242 | \$319,242 | Completed | |
| U-N | Letters & Sci Demo/Restore | \$0 | | 4 | | | | | \$0 | \$0 | Completed | |
| AA-108 | Renovation of Corsair Stadium | | | \$35,299 | | | | | \$35,299 | \$35,299 | Completed | |
| S-2 | Performing Arts Complex | | \$37,697,625 | | | | \$2,992,576 | | \$40,690,201 | \$40,690,201 | Completed | |
| U-J | Music Complex | \$2,011,371 | | | | | \$2,618,113 | | \$4,629,484 | \$4,629,484 | Completed | |
| S-3, AA-109 | Career Opportunity Center | | | \$0 | | | | | \$0 | \$0 | Completed | |
| AA-118 | Infrastructure & Technology - Utility | | | \$27,753 | | | | | \$27,753 | \$27,753 | Completed | |
| AA-111 | Business & Facilities Infrastructure | | | \$1,968,124 | | | | | \$1,968,124 | \$1,968,124 | Completed | |
| AA-117 | Infrastructure & Technology - Technology | | | \$2,434,417 | | | | | \$2,434,417 | \$2,434,417 | Completed | |
| S-7, AA-113 | Energy Efficiency Projects | | \$293,361 | \$3,016,773 | | | \$708,637 | | \$4,018,771 | \$4,018,771 | Completed | |
| S-15 | Signage Safety/Information | | \$706,713 | | | | | | \$706,713 | \$706,713 | Completed | |
| AA-102 | Infrastructure & Technology - Information Technology Relocation | | | \$23,140,771 | | | \$19,798 | | \$23,160,569 | \$23,160,569 | Completed | |
| S-8, AA-116 | Satellite Campus Parking Facilities and Roadway | | \$3,891,747 | \$2,130,670 | | | | | \$6,022,417 | \$6,022,417 | Completed | |
| AA-107 | Madison East Wing Seismic Upgrade | | | \$30,161,852 | | | | | \$30,161,852 | \$30,161,852 | Completed | |
| S-4, AA-104 | Replacement Health/PE/Fitness Central Plant Building | | \$11,603,383 | \$44,428,222 | | | \$208,847 | | \$56,240,452 | \$56,240,452 | Completed | |
| AA-101 | Environmental Performance - Central Plant Connections | | | \$10,767,251 | | | | | \$10,767,251 | \$10,767,251 | Completed | |
| S-14, AA-115 | Real Property Acquisition | | \$45,597 | \$24,638,386 | | | | | \$24,683,983 | \$24,683,983 | Completed | |
| AA-103 | Media and Technology Complex - Academy Site | | | \$124,314,322 | | | \$6,835,391 | | \$131,149,713 | \$131,149,713 | Completed | \$209 |
| AA-119 | Emergency Lighting, Fire Alarm, and Security System | | | \$11,520,794 | | | | | \$11,520,794 | \$11,520,794 | Completed | \$5 |
| 15004829 | Student Services Building | \$21,131,135 | \$45,595,322 | \$6,870,490 | \$33,624,909 | \$21,681,308 | \$1,321,000 | | \$130,224,164 | \$130,224,164 | Completed | \$11,201 |
| S-5, V-104 | Early Childhood Development/Childcare | | \$8,858,578 | | \$15,405,517 | | \$4,441,065 | \$2,220,533 | \$30,925,693 | | In Construction | \$7,688 |
| | Malibu Site Acquisition and Facility | | \$25,000,000 | | \$34,558,420 | \$2,023,853 | | | \$61,582,273 | \$61,582,273 | In Construction | \$42,465 |
| | Master Planning | \$2,110,430 | \$716,428 | \$834,697 | | | | | \$4,661,555 | \$4,661,555 | In Design | \$367 |
| | Replacement Math and Science Extension Building | \$308,336 | . , | | \$82,317,992 | | \$2,584,000 | \$37,504,000 | \$124,958,336 | \$124,958,336 | In Design | \$79,209 |
| AA-105, V-110 | Drescher - Academic Modernization, Bookstore, Pico Promenade II | , , | | \$5,082 | | | 1 / / | , | \$13,005,082 | \$13,005,082 | In Planning | \$13,000 |
| V-105 | Art Building Replacement | | | 1-7 | \$24,000,000 | | | \$10,901,000 | \$34,901,000 | \$34,901,000 | In Planning | \$23,173 |
| V-106 | Business Building Renovation | | | | \$12,547,000 | | | \$12,470,000 | \$25,017,000 | \$25,017,000 | In Planning | \$12,547 |
| V-107 | Air Conditioning | | | | \$10,777,654 | | | Ψ12) .7 0)000 | \$10,777,654 | \$10,777,654 | In Design | \$9,993 |
| V-108 | ADA | | | | \$4,000,000 | | | | \$4,000,000 | \$4,000,000 | In Planning | \$4,000 |
| V-111 | Outdoor Classroom | | | | \$321,723 | | | | \$321,723 | \$321,723 | In Planning | \$ 1,000 |
| V-112 | SMMUSD | | | | \$20,000,000 | | | | \$20,000,000 | | In Construction | \$20,000 |
| V-112 V-113 | City of Santa Monica | | | | \$20,000,000 | | | | \$20,000,000 | \$20,000,000 | In Planning | \$20,000 |
| V-113 V-114 | Classrooms Relocation | | | | \$6,900,000 | | | | \$6,900,000 | | In Construction | \$1,42 |
| S-12, V-120 | Other Bond Related Expenses | | \$609,282 | | \$8,900,000 | | | | \$909,282 | \$909,282 | In Planning | \$1,42 |
| V-115 | TBD | | 2003,202 | | \$300,000 | | | + | | | | |
| | | | \$110.470 | \$400.036 | | | | | \$39,446,785 | \$39,446,785 | In Planning | \$39,44 |
| 5-16, AA-121, V-121 | Cost of Issuance | | \$119,470 | \$498,026 | | ¢6 152 002 | | | \$1,417,496 | \$1,417,496 | In Planning | \$508 |
| AA-122, V-122 J, S-17, AA-123, V-123 | Management Reserve | 64.40- | 62.440 | | \$26,000,000 | \$6,152,892 | | | \$34,949,601 | \$34,949,601 | In Planning | \$28,796 |
| | Unissuable | \$1,127 | \$2,143 | \$4,171 | | | | | \$7,441 | \$7,441 | On-Going | 1 |

^{*} City of SM: \$14,647,889; FEMA: \$2,456,388; State: \$8,363,000; Prop T: 2,618,113; DWP: \$86,245; SCE: \$844,284; Gas Co.: \$106,262; Madison Foundation: \$2,992,576; KCRW: \$6,803,412; Emeritus College Foundation: \$693,842; Bond Interest and Cost of Issuance Refund: \$29,858,053

^{**} City of SM: 2,220,533; State: \$58,888,000

SANTA MONICA COMMUNITY COLLEGE DISTRICT Bond Sales / Expenses Report As of June 30, 2020

| Measure S Bond \$143,500,000 (1) | | |
|----------------------------------|------|---------------|
| Bond Issue Date | | Amount |
| | 2005 | \$58,000,000 |
| | 2007 | \$8,500,000 |
| | 2009 | \$56,997,857 |
| | 2017 | \$20,000,000 |
| Total Available | | \$143,497,857 |
| Expenses as of 6-30-20 | | \$135,428,015 |
| Total Available Remaining | | \$8,069,842 |
| | | |
| Unsold Bond Amount | · | \$2,143 |
| Total Available as of 7-1-20 | | \$8,071,985 |

| Total Bond | \$783,500,000 |
|------------------------------|---------------|
| Total Available | \$618,493,686 |
| Total Expenses as of 6-30-20 | \$469,260,119 |
| Total Available Remaining | \$149,233,567 |
| Total Unsold Bond | \$165,006,314 |

| Measure AA Bond \$295,000,000 | | |
|-------------------------------|------|---------------|
| Bond Issue Date | | Amount |
| | 2010 | \$100,000,000 |
| | 2014 | \$144,995,829 |
| | 2017 | \$50,000,000 |
| Total Available | | \$294,995,829 |
| Expenses as of 6-30-20 | | \$291,744,400 |
| Total Available Remaining | | \$3,251,429 |
| | | |
| Unsold Bond Amount | | \$4,171 |
| Total Available as of 7-1-20 | | \$3,255,600 |

| Measure V Bond \$345,000,000 | | |
|------------------------------|------|---------------|
| Bond Issue Date | | Amount |
| | 2018 | \$180,000,000 |
| Total Available | | \$180,000,000 |
| Expenses as of 6-30-20 | | \$42,087,704 |
| Total Available Remaining | | \$137,912,296 |
| | | |
| Unsold Bond Amount | | \$165,000,000 |
| Total Available as of 7-1-20 | | \$302,912,296 |
| | | |

| \$900,000,000 | | | | | | |
|---------------|------------|---|-----------------|--------------|-------------------|-------|
| \$800,000,000 | | | | | | |
| \$700,000,000 | | | | | | |
| \$600,000,000 | | | | | | |
| \$500,000,000 | | | | | | |
| \$400,000,000 | | | | | | |
| \$300,000,000 | | | | | | |
| \$200,000,000 | | | | | | |
| \$100,000,000 | | | | | | |
| \$0 | Total Bond | , | Total Available | , Total E | Expenses as of 6- | 30-20 |

| Interest | Measure S | Measure AA | Measure V |
|---------------------------------------|--------------|-------------|-------------|
| As of 6-30-19 | \$11,877,416 | \$6,792,485 | \$4,097,721 |
| Expenditure / Arbitrage as of 6-30-19 | \$9,853,563 | \$5,192,948 | \$0 |
| Available Interest as of 7-1-19 | \$2,023,853 | \$1,599,537 | \$4,097,721 |

| Cost of Issuance Refund | Measure S |
|---------------------------|-----------|
| As of 6-30-19 | \$35,575 |
| Expenditure as of 6-30-19 | \$0 |
| Available as of 7-1-19 | \$35,575 |


⁽¹⁾ Original Bond \$135,000,000.00, refunding on 2-15-07 received additional \$8,500,000.00

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure S Bond Budget

As of June 30, 2020

| | Project Name | Completion | Project Budget | Measure S Allocation | Other Funding | Measure S Expenditures as of 6/30/20 | Measure S Expenditures as of 3/31/20 | Measure S Expenditures Last Period | Total Measure S Remaining |
|----|--|-------------|----------------|-------------------------|---------------|--|--|--|------------------------------|
| 1 | Athletic Fields Phase I, Corsair Field | Completed | \$4,440,065 | \$4,372,535 | \$67,530 | \$4,372,535 | \$4,372,535 | \$0 | \$0 |
| 1A | Athletic Fields Phase I, John Adams | Completed | \$2,969,807 | \$2,969,807 | \$0 | \$2,969,807 | \$2,969,807 | \$0 | \$0 |
| 2 | Performing Arts Complex | Completed | \$40,690,201 | \$37,697,625 | \$2,992,576 | \$37,697,625 | \$37,697,625 | \$0 | \$0 |
| 3 | Career Opportunity Center | Completed | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 4 | Replacement Health/PE/Fitness Building | Completed | \$58,272,030 | \$11,603,383 | \$46,668,647 | \$11,603,383 | \$11,603,383 | \$0 | \$0 |
| 5 | Early Childhood Development/Childcare | July 2020 | \$30,925,693 | \$8,858,578 | \$22,067,115 | \$8,858,578 | \$8,858,578 | \$0 | \$0 |
| 6 | Malibu Site Acquisition and Facility | August 2022 | \$61,582,273 | \$25,000,000 | \$36,582,273 | \$17,063,096 | \$16,636,360 | \$426,736 | \$7,936,904 |
| 7 | Energy Efficiency Projects | Completed | \$510,683 | \$293,361 | \$217,322 | \$293,361 | \$293,361 | \$0 | \$0 |
| 8 | Satellite Campus Parking Facilities and Roadway Improvements | Deferred | \$7,022,417 | \$3,891,747 | \$3,130,670 | \$3,891,747 | \$3,891,747 | \$0 | \$0 |
| 9 | Parking Garage, Grounds and Equipment - Student Services | Completed | \$130,224,164 | \$45,595,322 | \$84,628,842 | \$45,595,322 | \$45,595,322 | \$0 | \$0 |
| 10 | Pico Promenade Improvements | Completed | \$1,018,009 | \$1,018,009 | \$0 | \$1,018,009 | \$1,018,009 | \$0 | \$0 |
| 11 | Master Planning | Completed | \$716,428 | \$716,428 | \$0 | \$716,428 | \$716,428 | \$0 | \$0 |
| 12 | Other Bond Related Expenses | On-Going | \$609,282 | \$609,282 | \$0 | \$476,344 | \$465,615 | \$10,729 | \$132,938 |
| 13 | Adv. Architecture Related Exp for AA | Completed | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 14 | Real Property Acquisition | Completed | \$45,597 | \$45,597 | \$0 | \$45,597 | \$45,597 | \$0 | \$0 |
| 15 | Signage Safety/Information | Completed | \$706,713 | \$706,713 | \$0 | \$706,713 | \$706,713 | \$0 | \$0 |
| 16 | Cost of Issuance | Completed | \$119,470 | \$119,470 | \$0 | \$119,470 | \$119,470 | \$0 | \$0 |
| 17 | Unissuable Bond | Completed | \$2,143 | \$2,143 | \$0 | \$0 | \$0 | \$0 | \$2,143 |
| | Project Totals | | \$339,852,832 | \$143,500,000 | \$196,354,975 | \$135,428,015 | \$134,990,550 | \$437,465 | \$8,071,985 |




SANTA MONICA COMMUNITY COLLEGE DISTRICT Measure S Bond Budget History

as of June 30, 2020

| | Project Name | Completion | Preliminary Measure S Budget | Measure S Budget as of 3/31/20 | Measure S Budget as of 6/30/20 | Variance | Measure S Remaining as of 6/30/20 |
|----|--|-------------|------------------------------------|--------------------------------------|--------------------------------------|----------|-----------------------------------|
| 1 | Athletic Fields Phase I, Corsair Field | Completed | \$1,800,000 | \$4,372,535 | \$4,372,535 | \$0 | \$0 |
| 1A | Athletic Fields Phase I, John Adams | Completed | \$35,200,000 | \$2,969,807 | \$2,969,807 | \$0 | \$0 |
| 2 | Performing Arts Complex | Completed | \$24,000,000 | \$37,697,625 | \$37,697,625 | \$0 | \$0 |
| 3 | Career Opportunity Center | Completed | \$20,000,000 | \$0 | \$0 | \$0 | \$0 |
| 4 | Replacement Health/PE/Fitness Building | Completed | \$20,000,000 | \$11,603,383 | \$11,603,383 | \$0 | \$0 |
| 5 | Early Childhood Development/Childcare | July 2020 | \$7,000,000 | \$8,858,578 | \$8,858,578 | \$0 | \$0 |
| 6 | Malibu Site Acquisition and Facility | August 2022 | \$25,000,000 | \$25,000,000 | \$25,000,000 | \$0 | \$7,936,904 |
| 7 | Energy Efficiency Projects | Completed | \$2,000,000 | \$293,361 | \$293,361 | \$0 | \$0 |
| 8 | Satellite Campus Parking Facilities and Roadway Improvements | Deferred | \$0 | \$3,891,747 | \$3,891,747 | \$0 | \$0 |
| 9 | Parking Garage, Grounds and Equipment - Student Services | Completed | \$0 | \$45,595,322 | \$45,595,322 | \$0 | \$0 |
| 10 | Pico Promenade Improvements, Phase I | Completed | \$0 | \$1,018,009 | \$1,018,009 | \$0 | \$0 |
| 11 | Master Planning | Completed | \$0 | \$716,428 | \$716,428 | \$0 | \$0 |
| 12 | Other Bond Related Expenses | On-Going | \$0 | \$609,282 | \$609,282 | \$0 | \$132,938 |
| 13 | Adv. Architecture Related Exp for AA | Completed | \$0 | \$0 | \$0 | \$0 | \$0 |
| 14 | Real Property Acquisition | Completed | \$0 | \$45,597 | \$45,597 | \$0 | \$0 |
| 15 | Signage Safety/Information | Completed | \$0 | \$706,713 | \$706,713 | \$0 | \$0 |
| 16 | Cost of Issuance | Completed | \$0 | \$119,470 | \$119,470 | \$0 | \$0 |
| 17 | Unissuable Bond | Completed | \$0 | \$2,143 | \$2,143 | \$0 | \$2,143 |
| | Project Totals | | \$135,000,000 | \$143,500,000 | \$143,500,000 | \$0 | \$8,071,985 |

SANTA MONICA COMMUNITY COLLEGE DISTRICT **Measure AA Bond Budget** As of June 30, 2020

| | Project Name | Completion | Project Budget | Measure AA Allocation | Other Funding | Measure AA Expenditures as of 6/30/20 | Measure AA Expenditures as of 3/31/20 | Measure AA Expenditures Last Period | Total Measure AA Remaining |
|-----|--|--------------|----------------|--------------------------|---------------|---|---|---|-------------------------------|
| 101 | Environmental Performance - Central Plant Connections | Completed | \$10,767,251 | \$10,767,251 | \$0 | \$10,767,251 | \$10,767,251 | \$0 | \$0 |
| 102 | Infrastructure & Technology - Information Technology Relocation | Completed | \$23,160,569 | \$23,140,771 | \$19,798 | \$23,140,771 | \$23,140,771 | \$0 | \$0 |
| 103 | Media and Technology Complex - Academy Site | Completed | \$131,149,713 | \$124,314,322 | \$6,835,391 | \$124,104,607 | \$124,068,492 | \$36,115 | \$209,715 |
| 104 | Replacement Health/PE/Fitness/ Dance Building with Central Plant | Completed | \$56,240,452 | \$44,428,222 | \$11,812,230 | \$44,428,222 | \$44,428,222 | \$0 | \$0 |
| 105 | Drescher - Academic Modernization, Bookstore, Pico Promenade | Deferred | \$13,005,082 | \$5,082 | \$13,000,000 | \$5,082 | \$5,082 | \$0 | \$0 |
| 106 | Replacement Math and Science Extension Building | January 2024 | \$124,958,336 | \$2,244,008 | \$122,714,328 | \$2,004,184 | \$2,004,184 | \$0 | \$239,824 |
| 107 | Madison East Wing Seismic Upgrade | Completed | \$30,161,852 | \$30,161,852 | \$0 | \$30,161,852 | \$30,161,852 | \$0 | \$0 |
| 108 | Renovation of Corsair Stadium | Completed | \$35,299 | \$35,299 | \$0 | \$35,299 | \$35,299 | \$0 | \$0 |
| 109 | Career Opportunity and Advancement Center (Bundy) | Completed | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 110 | Malibu Center | August 2022 | \$61,582,273 | \$0 | \$61,582,273 | \$0 | \$0 | \$0 | \$0 |
| 111 | Business & Facilities Infrastructure | Completed | \$1,968,124 | \$1,968,124 | \$0 | \$1,968,124 | \$1,968,124 | \$0 | \$0 |
| 112 | Master Planning, Program Management, Overhead | On-Going | \$834,697 | \$834,697 | \$0 | \$834,697 | \$834,697 | \$0 | \$0 |
| 113 | Energy Efficiency Projects | Completed | \$3,508,088 | \$3,016,773 | \$491,315 | \$3,016,773 | \$3,016,773 | \$0 | \$0 |
| 114 | Community Classroom & Facility Projects | Completed | \$3,162,183 | \$3,162,183 | \$0 | \$3,162,183 | \$3,162,183 | \$0 | \$0 |
| 115 | Real Property Acquisition | Completed | \$24,638,386 | \$24,638,386 | \$0 | \$24,638,386 | \$24,638,386 | \$0 | \$0 |
| 116 | Roadways, Walkways, Grounds, Parking Lots, and Garages | Completed | \$7,022,417 | \$2,130,670 | \$4,891,747 | \$2,130,670 | \$2,130,670 | \$0 | \$0 |
| 117 | Infrastructure & Technology - Technology | Completed | \$2,434,417 | \$2,434,417 | \$0 | \$2,434,417 | \$2,434,417 | \$0 | \$0 |
| 118 | Infrastructure & Technology - Utility | Completed | \$27,753 | \$27,753 | \$0 | \$27,753 | \$27,753 | \$0 | \$0 |
| 119 | Emergency Lighting, Fire Alarm, and Security System | On-Going | \$11,520,794 | \$11,520,794 | \$0 | \$11,515,614 | \$11,515,614 | \$0 | \$5,180 |
| 120 | Student Services | Completed | \$130,224,164 | \$6,870,490 | \$123,353,674 | \$6,870,490 | \$6,870,490 | \$0 | \$0 |
| 121 | Cost of Issuance | Completed | \$498,026 | \$498,026 | \$0 | \$498,026 | \$498,026 | \$0 | \$0 |
| 122 | Management Reserve | On-Going | \$2,796,709 | \$2,796,709 | \$0 | \$0 | \$0 | \$0 | \$2,796,709 |
| 123 | Unissuable Bond | Completed | \$4,171 | \$4,171 | \$0 | \$0 | \$0 | \$0 | \$4,171 |
| | Project Totals | _ | \$636,899,876 | \$295,000,000 | \$344,700,756 | \$291,744,401 | \$291,708,286 | \$36,115 | \$3,255,599 |



SANTA MONICA COMMUNITY COLLEGE DISTRICT Measure AA Bond Budget History as of June 30, 2020


| | Project Name | Completion | Preliminary Measure AA Budget | Measure AA Budget as of 3/31/20 | Measure AA Budget as of 6/30/20 | Variance | Measure AA Remaining as of 6/30/20 |
|-----|--|--------------|-------------------------------------|---------------------------------------|---------------------------------------|----------|--|
| 101 | Environmental Performance - Central Plant Connections | Completed | \$12,034,042 | \$10,767,251 | \$10,767,251 | \$0 | |
| 102 | Infrastructure & Technology - Information Technology Relocation | Completed | \$13,287,218 | \$23,140,771 | \$23,140,771 | \$0 | |
| 103 | Media and Technology Complex - Academy Site | Completed | | \$124,314,322 | \$124,314,322 | \$0 | |
| 104 | Replacement Health/PE/Fitness/ Dance Building with Central Plant | Completed | \$29,232,317 | \$44,428,222 | \$44,428,222 | \$0 | |
| 105 | Drescher - Academic Modernization, Bookstore, Pico Promenade II | Deferred | \$34,026,480 | | \$5,082 | \$0 | |
| 106 | Replacement Math and Science Extension Building | January 2024 | \$68,259,000 | \$2,244,008 | \$2,244,008 | \$0 | |
| 107 | Madison East Wing Seismic Upgrade | Completed | \$6,146,000 | \$30,161,852 | \$30,161,852 | \$0 | · |
| 108 | Renovation of Corsair Stadium | Completed | \$11,203,000 | \$35,299 | \$35,299 | \$0 | |
| 109 | Career Opportunity and Advancement Center (Bundy) | Completed | \$32,384,000 | \$0 | \$0 | \$0 | |
| 110 | Malibu Center | August 2022 | \$6,069,031 | \$0 | \$0 | \$0 | |
| 111 | Business & Facilities Infrastructure | Completed | \$17,506,952 | \$1,968,124 | \$1,968,124 | \$0 | |
| 112 | Master Planning, Program Management, Overhead | On-Going | \$2,000,000 | \$834,697 | \$834,697 | \$0 | |
| 113 | Energy Efficiency Projects | Completed | \$5,371,136 | \$3,016,773 | \$3,016,773 | \$0 | |
| 114 | Community Classroom & Facility Projects | Completed | \$0 | \$3,162,183 | \$3,162,183 | \$0 | |
| 115 | Real Property Acquisition | Completed | \$0 | \$24,638,386 | \$24,638,386 | \$0 | |
| 116 | Roadways, Walkways, Grounds, Parking Lots, and Garages | Completed | \$0 | \$2,130,670 | \$2,130,670 | \$0 | |
| 117 | Infrastructure & Technology - Technology | Completed | \$0 | \$2,434,417 | \$2,434,417 | \$0 | |
| 118 | Infrastructure & Technology - Utility | Completed | \$0 | \$27,753 | \$27,753 | \$0 | \$0 |
| 119 | Emergency Lighting, Fire Alarm, and Security System | On-Going | \$0 | \$11,520,794 | \$11,520,794 | \$0 | \$5,180 |
| 120 | Student Services | Completed | \$0 | \$6,870,490 | \$6,870,490 | \$0 | |
| 121 | Cost of Issuance | Completed | \$0 | \$498,026 | \$498,026 | \$0 | \$0 |
| 122 | Management Reserve | On-Going | \$0 | \$2,796,709 | \$2,796,709 | \$0 | \$2,796,709 |
| 123 | Unissuable Bond | Completed | \$0 | \$4,171 | \$4,171 | \$0 | \$4,171 |
| | Project Totals | | \$295,000,000 | \$295,000,000 | \$295,000,000 | \$0 | \$3,255,599 |

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure V Bond Budget

As of June 30, 2020

| | Project Name | Completion | Project Budget | Measure V Allocation | Other Funding | Measure V Expenditures as of 6/30/20 | Measure V Expenditures as of 3/31/20 | Measure V Expenditures Last Period | Total Measure V Remaining |
|-----|---|---------------|----------------|-------------------------|---------------|--|--|--|------------------------------|
| 101 | Replacement Math and Science Extension Building | January 2024 | \$124,958,336 | \$82,317,992 | \$42,640,344 | \$3,348,499 | \$3,182,939 | \$165,560 | \$78,969,493 |
| 102 | Student Services | Completed | \$130,224,164 | \$33,624,909 | \$96,599,255 | \$22,423,398 | \$21,620,803 | \$802,595 | \$11,201,511 |
| 103 | Malibu Center | August 2022 | \$61,582,273 | \$34,558,420 | \$27,023,853 | \$29,597 | \$0 | \$29,597 | \$34,528,823 |
| 104 | Early Childhood Development/Childcare | July 2020 | \$30,925,693 | \$15,405,517 | \$15,520,176 | \$7,717,069 | \$7,376,757 | \$340,312 | \$7,688,448 |
| 105 | Art Building Replacement | June 2023 | \$34,901,000 | \$24,000,000 | \$10,901,000 | \$826,078 | \$516,135 | \$309,943 | \$23,173,922 |
| 106 | Business Building Renovation | December 2026 | \$25,017,000 | \$12,547,000 | \$12,470,000 | \$0 | \$0 | \$0 | \$12,547,000 |
| 107 | Air Conditioning | February 2021 | \$10,777,654 | \$10,777,654 | \$0 | \$783,700 | \$778,677 | \$5,023 | \$9,993,954 |
| 108 | ADA | On-Going | \$4,000,000 | \$4,000,000 | \$0 | \$0 | \$0 | \$0 | \$4,000,000 |
| 109 | Master Planning | December 2021 | \$1,000,000 | \$1,000,000 | \$0 | \$632,077 | \$572,477 | \$59,600 | \$367,923 |
| 110 | Drescher Hall Modernization | On-Going | \$13,005,082 | \$13,000,000 | \$5,082 | \$0 | \$0 | \$0 | \$13,000,000 |
| 111 | Outdoor Classroom | On-Going | \$321,723 | \$321,723 | \$0 | \$321,723 | \$321,723 | \$0 | \$0 |
| 112 | SMMUSD | August 2021 | \$20,000,000 | \$20,000,000 | \$0 | \$0 | \$0 | \$0 | \$20,000,000 |
| 113 | City of Santa Monica | On-Going | \$20,000,000 | \$20,000,000 | \$0 | \$0 | \$0 | \$0 | \$20,000,000 |
| 114 | Classrooms Relocation | July 2020 | \$6,900,000 | \$6,900,000 | \$0 | \$5,478,216 | \$4,238,951 | \$1,239,265 | \$1,421,784 |
| 115 | TBD | On-Going | \$39,446,785 | \$39,446,785 | \$0 | \$0 | \$0 | \$0 | \$39,446,785 |
| 120 | Other Bond Related Expenses | On-Going | \$300,000 | \$300,000 | \$0 | \$236,070 | \$231,527 | \$4,543 | \$63,930 |
| 121 | Cost of Issuance | On-Going | \$800,000 | \$800,000 | \$0 | \$291,277 | \$291,277 | \$0 | \$508,723 |
| 122 | Management Reserve | On-Going | \$26,000,000 | \$26,000,000 | | | \$0 | \$0 | |
| 123 | Unissuable Bond | On-Going | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | Project Totals | | \$550,159,710 | \$345,000,000 | \$205,159,710 | \$42,087,704 | \$39,131,266 | \$2,956,438 | \$302,912,296 |



SANTA MONICA COMMUNITY COLLEGE DISTRICT Measure V Bond Budget History

as of June 30, 2020

| | Project Name | Completion | Preliminary Measure V Budget | Measure V Budget as of 3/31/20 | Measure V Budget as of 6/30/20 | Variance | Measure V Remaining as of 6/30/20 |
|-----|---|---------------|------------------------------------|--------------------------------------|--------------------------------------|----------|---|
| 101 | Replacement Math and Science Extension Building | January 2024 | \$82,317,992 | \$82,317,992 | \$82,317,992 | \$0 | \$78,969,493 |
| 102 | Student Services | Completed | \$21,130,252 | \$33,624,909 | \$33,624,909 | \$0 | \$11,201,511 |
| 103 | Malibu Center | August 2022 | \$25,000,000 | \$34,558,420 | \$34,558,420 | \$0 | \$34,528,823 |
| 104 | Early Childhood Development/Childcare | July 2020 | \$15,405,517 | \$15,405,517 | \$15,405,517 | \$0 | \$7,688,448 |
| 105 | Art Building Replacement | June 2023 | \$24,000,000 | \$24,000,000 | \$24,000,000 | \$0 | \$23,173,922 |
| 106 | Business Building Renovation | December 2026 | \$12,547,000 | \$12,547,000 | \$12,547,000 | \$0 | \$12,547,000 |
| 107 | Air Conditioning | February 2021 | \$10,777,654 | \$10,777,654 | \$10,777,654 | \$0 | \$9,993,954 |
| 108 | ADA | On-Going | \$4,000,000 | \$4,000,000 | \$4,000,000 | \$0 | \$4,000,000 |
| 109 | Master Planning | December 2021 | \$450,000 | \$1,000,000 | \$1,000,000 | \$0 | \$367,923 |
| 110 | Drescher Hall Modernization | On-Going | \$13,000,000 | \$13,000,000 | \$13,000,000 | \$0 | \$13,000,000 |
| 111 | Outdoor Classroom | On-Going | \$10,000,000 | \$321,723 | \$321,723 | \$0 | \$0 |
| 112 | SMMUSD | August 2021 | \$20,000,000 | \$20,000,000 | \$20,000,000 | \$0 | \$20,000,000 |
| 113 | City of Santa Monica | On-Going | \$20,000,000 | \$20,000,000 | \$20,000,000 | \$0 | \$20,000,000 |
| 114 | Classrooms Relocation | July 2020 | \$0 | \$6,900,000 | \$6,900,000 | \$0 | \$1,421,784 |
| 115 | TBD | On-Going | \$57,271,585 | \$39,446,785 | \$39,446,785 | \$0 | \$39,446,785 |
| 120 | Other Bond Related Expenses | On-Going | \$300,000 | \$300,000 | \$300,000 | \$0 | \$63,930 |
| 121 | Cost of Issuance | On-Going | \$800,000 | \$800,000 | \$800,000 | \$0 | \$508,723 |
| 122 | Management Reserve | On-Going | \$28,000,000 | \$26,000,000 | \$26,000,000 | \$0 | \$26,000,000 |
| 123 | Unissuable Bond | On-Going | \$0 | \$0 | \$0 | \$0 | \$0 |
| | Project Totals | | \$345,000,000 | \$345,000,000 | \$345,000,000 | \$0 | \$302,912,296 |

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure S Project Schedule

As of June 30, 2020

| | Project Name | Completion | 201 | 8 | | 20 | 19 | | 20 | 020 | | 2 | 2021 | : | 202: | 2 |
|----|--|-------------|------|------|-----|----|----|---|----|-----|-------|-------|------|---|------|--------|
| 1 | Athletic Fields Phase I, Corsair Field | Completed | | | | | | | | | | | | | | |
| 1A | Athletic Fields Phase I, John Adams | Completed | | | | | | | | | | | | | | |
| 2 | Performing Arts Center | Completed | | | | | | | | | | | | | | |
| 3 | Career Opportunity Center | Completed | | | | | | | | | | | | | | |
| 4 | Replacement Health/PE/Fitness Building | Completed | | | | | | | | | | | | | | |
| 5 | Early Childhood Development/Childcare | July 2020 | | | | | | | | | | | | | | |
| 6 | Malibu Site Acquisition and Facility | August 2022 | | | | | | | | | | | | | | |
| 7 | Energy Efficiency Projects | Completed | | | | | | | | | | | | | | |
| 8 | Satellite Campus Parking Facilities and Roadway Improvements | Deferred | | | | | | | | | | | | | | |
| 9 | Parking Garage, Grounds and Equipment - Student Services | Completed | | | | | | | | | | | | | | |
| 10 | Pico Promenade Improvements | Completed | | | | | | | | | | | | | | |
| 11 | Master Planning | Completed | | | | | | | | | | | | | | |
| 12 | Other Bond Related Expenses | On-Going | | | | | | | | | | | | | | |
| 13 | Adv. Architecture Related Exp for AA | Completed | | | | | | | | | | | | | | |
| 14 | Real Property Acquisition | Completed | | | | | | | | | | | | | | |
| 15 | Signage Safety/Information | Completed | | | | | | | | | | | | | | |
| 16 | Cost of Issuance | Completed | | | | | | | | | | | | | | |
| 17 | Unissuable Bond | Completed | | | | | | 1 | | | | | | | | \top |
| | | | In P | lann | ing | | | | In | Coi | nstru | uctio | on | | | |

| Projects | Budget | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 Final | 08/09 Final | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|-------------|-------------|-------------|-----------------|-------------------|----------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------|-----------------|
| | | | | | | | | | | | | | | | | | | |
| S7100019 | | | | | | | | | | | | | | | | | | |
| Athletic Field Phase I, Corsair Field (1) | | | | | | | | | | | | | | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$301 | \$175 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$476 |
| Building & Additions | | \$0 | \$0 | \$0 | \$300,380 | \$2,579,095 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$2,879,475 |
| Architect | | \$27,332 | \$43,815 | \$197,557 | \$252,736 | \$279,173 | \$26,563 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$827,176 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$23,411 | \$57,585 | | \$296 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$81,932 |
| Project Management | | \$0 | \$0 | \$0 | \$9,871 | \$42,374 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$52,810 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$483,017 | \$35,271 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$518,288 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$2,066 | \$10,312 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$12,378 |
| Total | | \$27,332 | \$43,815 | \$197,557 | \$586,699 | \$3,443,485 | \$73,350 | \$296 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$4,372,535 |
| Project Budget | \$4,440,065 | Received | | | | | | | | | | | | | | | | |
| Less Other Funding* | \$67,530 | \$67,530 | | * Other Funding | | | | | | | | | | | | | | |
| Net | \$4,372,535 | _ | | Metropolitan W | ater District \$6 | 7,530 received | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$4,372,535 | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |

Athletic Field Phase I, Corsair Field

Project Description: Renovation of the Corsair Field, stadium lighting and sound system

Status: Completed, 2009

Architect: CO Architects

Contractor: Byrom Davey, Inc.



| Projects | Budget | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 Final | 08/09 Final | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------|-----------------|
| 7 | | | | | | | | | | | | | | | | | | |
| S7100038 | | | | | | | | | | | | | | | | | | |
| Athletic Field Phase I, John Adams (1A) | | | | | | | | | | | | | | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$75 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$75 |
| Building & Additions | | \$0 | \$0 | \$0 | \$16,556 | \$1,395,261 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,411,817 |
| Architect | | \$0 | \$5,807 | \$93,941 | \$12,150 | \$31,818 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$143,715 |
| Inspection & Testing | | \$0 | \$2,874 | \$3,207 | \$0 | \$49,984 | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$56,066 |
| Project Management | | \$0 | \$0 | \$0 | \$10,921 | \$45,170 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$56,128 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$1,290,672 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,290,672 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$11,334 | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$11,334 |
| Total | | \$0 | \$8,681 | \$97,148 | \$39,701 | \$2,824,239 | \$38 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$2,969,807 |
| Project Budget | \$2,969,807 | | | | | | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | | | | | | |
| Net | \$2,969,807 | | | | | | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$2,969,807 | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |


Athletic Field Phase I, John Adams

Project Description: Renovation of John Adams Field and lighting

Status: Completed, 2008


Architect: Caldwell Architects

Contractor: Byrom Davey, Inc.



| Projects | Budget | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 Final | 08/09 Final | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|-------------------------------|--------------|-------------|--------------|-----------------|-----------------|----------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------|-----------------|
| , | | | | | | | | | | | | | | | | | | |
| S7100012 | | | | | | | | | | | | | | | | | | |
| Performing Arts Center (2) | | | | | | | | | | | | | | | | | | |
| Consultants | | \$0 | \$0 | \$0 | \$121,790 | \$76,639 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$198,429 |
| Other Contract Services | | \$0 | \$0 | \$4,269 | \$0 | \$22,729 | \$22 | \$68 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$27,088 |
| Supplies | | \$0 | \$0 | \$0 | \$14,565 | \$5,810 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$20,375 |
| Legal | | \$0 | \$0 | \$34,329 | \$275,667 | \$492,731 | \$15,629 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$818,356 |
| Advertising | | \$0 | ŞU | \$0 | \$320 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$320 |
| Building & Additions | | \$7,784,151 | \$10,292,986 | \$8,930,813 | \$2,991,903 | \$1,629,990 | \$50,000 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$31,679,843 |
| Architect | | \$0 | \$811,312 | \$182,457 | \$412,309 | \$121,588 | \$108 | \$1,962 | \$0 | \$0 | \$87,054 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$1,616,790 |
| Engineering | | \$0 | ψ3,000 | \$5,250 | \$1,500 | \$9,650 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$20,000 |
| Inspection & Testing | | \$104,308 | \$722,685 | \$411,193 | \$210,381 | \$22,256 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,470,823 |
| Project Management | | \$31,984 | \$155,732 | | \$263,690 | \$47,915 | \$3,244 | \$0 | \$0 | \$0 | \$0 | \$ ∪ | | \$0 | \$0 | \$0 | \$0 | \$751,441 |
| Cap Equipment | | \$0 | \$0 | \$130,218 | \$292,565 | \$342,693 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$765,476 |
| Non-Cap Equipment | | \$0 | \$0 | \$15,124 | \$93,106 | \$220,455 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$328,685 |
| Total | | \$7,920,443 | \$11,986,315 | \$9,962,528 | \$4,677,797 | \$2,992,455 | \$69,003 | \$2,030 | \$0 | \$0 | \$87,054 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$37,697,625 |
| Project Budget | \$40,690,201 | | | | | | | | | | | | | | | | | |
| Less Other Funding* | \$2,992,576 | \$2,992,576 | | * Other Funding | | | | | | | | | | | | | | |
| Net | \$37,697,625 | | | Madison Project | t Foundation \$ | 2,992,576 rece | ived | | | | | | | | | | | |
| Actual Measure S Expenditures | \$37,697,625 | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |

| Performing Arts Center |
|--|
| Project Description: Construction of a state-of-the-art 499 seat performing arts theater |
| Status: Completed, 2008 |
| Architect: Renzo Zecchetto |
| Contractor: FTR International |
| |



| Projects | Budget | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 Final | 08/09 Final | 09/10 Final | 10/11 Final 1 | 1/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final 1 | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|--|--------------|-------------|----------------|-----------------------|-----------------|-------------------|-------------|---------------|------------|-------------------|------------------------|-----------------------|---------------|-------------|-------------|-------------|-------------|----------------------|
| S7100033, S7100144, S7100060 | | | | | | | | | | | | | | | | | | |
| Replacement Health/PE/Fitness Building (4) | | | | | | | | | | | | | | | | | | |
| Supplies | | \$4.809 | \$288 | \$0 | \$0 | \$0 | \$163 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$5,260 |
| Legal | | \$4,609 | | \$0 | \$0 | \$1,413 | \$75 | \$0 | \$0 | \$0 | \$0 | \$0 \$0 | | \$0 | | \$0 | \$0 | \$1,488 |
| Other Contract Services | | \$1.634 | | \$0 \$0 | \$0 | \$1,413 | \$165 | \$0 \$0 | \$0 | \$0 \$0 | \$0 | \$0 \$0 | \$0 | \$0 \$0 | | \$0 \$0 | \$0 \$0 | \$1,488 \$27.985 |
| | | | | \$0 | \$0 | \$253 \$0 | \$100 | \$0 | \$0 | \$0 | \$0 | \$0 \$0 | \$0 | \$0 \$0 | | \$0 \$0 | \$0 \$0 | |
| Repair Facility Building & Additions | | \$0 \$0 | | \$0 | \$0 | \$112,410 | \$526,552 | \$0 \$0 | \$0 | \$0 \$0 | \$0 | \$6,037,080 | | \$0 | | \$0 \$0 | \$0 \$0 | |
| Architect | | \$0 | | \$0 | \$0 | \$112,410 | \$41,044 | \$0 \$0 | \$0 | \$0 \$0 | \$0 | \$6,037,080 | \$4,775,714 | \$0 \$0 | | \$0 \$0 | \$0 \$0 | \$11,451,757 |
| Inspection & Testing | | \$0 | | \$0 | \$0 | \$6.518 | \$14,363 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | |
| Project Management | | \$0 | | \$0 \$0 | \$0 | \$9,070 | \$14,363 | \$0 \$0 | \$0 | \$0 \$0 | \$0 | \$0 \$0 | | \$0 \$0 | | \$0 \$0 | \$0 \$0 | |
| Cap Equipment | | \$0 \$0 | | \$0 \$0 | \$0 \$0 | | | \$17.613 | \$0 | \$0 | \$0 | | \$0 \$0 | | | \$0 \$0 | \$0 \$0 | \$32,495 \$17.613 |
| | | | | | | \$0 | \$0 | | | | | \$0 | | \$0 | | | | |
| Total | 050 070 000 | \$6,443 | \$31,083 | \$0 | \$0 | \$129,663 | \$605,787 | \$17,613 | \$0 | \$0 | \$0 | \$6,037,080 | \$4,775,714 | \$0 | \$0 | \$0 | \$0 | \$11,603,383 |
| Project Budget | \$58,272,030 | | | | | | | | | | | | | | | | | |
| Less Other Funding* | \$46,668,647 | | | Other Funding | | | | | | | | | | | | | | |
| Net | \$11,603,383 | | | | 6,459,800 alloc | | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$11,603,383 | | \$ | SCE \$190,847. | 28, Gas Co. \$1 | 8,000 received | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | |
| S7100045 | | | | | | | | | | | | | | | | | | |
| Early Childhood Development/Childcare (5) | | | | | | | | | | | | | | | | | | |
| Supplies | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | | \$0 | \$0 | \$294 |
| Consultants | | \$0 | | \$0 | \$9,200 | \$0 | \$0 | \$0 | \$0 | \$4,800 | \$12,930 | \$14,078 | \$1,388 | \$0 | | \$0 | \$0 | \$42,395 |
| Legal | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,690 | \$6,905 | \$0 | \$0 | \$0 | \$8,595 |
| Building & Additions | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$242 | \$747,457 | \$5,197,194 | \$182,222 | \$6,127,115 |
| Architect | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$966 | \$51,792 | \$142,428 | \$142,968 | \$476,827 | \$78,408 | \$67,918 | \$329,152 | \$0 | \$1,290,458 |
| Engineering | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$3,888 | \$0 | \$3,888 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$37,796 | \$7,475 | \$823 | \$2,323 | \$0 | \$4,085 | \$296,806 | \$2,256 | \$351,564 |
| Project Management | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$1,246 | \$21,980 | \$58,247 | \$33,435 | \$8,803 | \$3,118 | \$0 | \$307,493 | \$599,950 | \$0 | \$1,034,270 |
| Total | | \$0 | \$0 | \$0 | \$9,200 | \$0 | \$0 | \$1,246 | \$22,946 | \$152,635 | \$196,268 | \$166,670 | \$485,344 | \$85,555 | \$1,127,247 | \$6,426,989 | \$184,479 | \$8,858,578 |
| Project Budget | \$30,925,693 | Received | | • | • | • | | • | • | • | | • | • | • | | | | |
| Less Other Funding* | \$22,067,115 | \$4,441,066 | 1 . | Other Funding | Source: | | | | | | | | | | | | | |
| Net | \$8,858,578 | | 1 | I) City of Santa | Monica \$6,661 | ,598 commited | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$8,858,578 | | | | 15,405,517 allo | | | | | | | | | | | | | |
| Running Balance | \$0 | | | , | | | | | | | | | | | | | | |
| | 7. | | | | | | | | | | | | | | | | | |
| S7100077, S7100015 | | | | | | | | | | | | | | | | | | |
| Malibu Site Acquisition and Facilities (6) | | | | | | | | | | | | | | | | | | |
| Consultants | | \$0 | \$0 | \$0 | \$0 | \$30,000 | \$0 | \$0 | \$72,157 | \$68,109 | \$30.342 | \$66,277 | \$60,262 | \$3,406 | \$17 | \$0 | \$0 | \$330.570 |
| Legal | | \$0 | | \$16,787 | \$6,159 | \$504 | \$0 | \$0 | \$0 | \$0 | \$1,360 | \$78,851 | \$40,114 | \$7,353 | \$6.324 | \$0 | \$0 | \$185,174 |
| Other Contract Services | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$2.092 | \$0 | \$0 | \$1.820 | \$0 | \$0 | | \$115.267 | \$0 | \$119,178 |
| Building & Additions | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$536 | \$0 | \$0 | \$0 | | \$3,136,052 | \$1,407,809 | \$6,564,057 |
| Architect | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$966 | \$257,584 | \$732,891 | \$173,610 | \$34,753 | \$151,772 | | \$331,426 | \$101,080 | \$2,125,390 |
| Engineering | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$785 | \$562 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,346 |
| Inspection & Testing | | \$4.388 | | \$141.462 | \$0 | \$0 | \$0 | \$0 | \$98.022 | \$15.575 | \$22,939 | \$10.960 | \$0 | \$0 | | \$322,234 | \$60.231 | \$719.020 |
| Project Management | | \$0 | | \$220 | \$0 | \$0 | \$0 | \$2.886 | \$55,064 | \$53,185 | \$47,778 | \$118,144 | \$97.856 | \$46,400 | \$431,268 | \$747,160 | \$418,400 | \$2.018.359 |
| Storm/Waste Water Treatment Center | | \$0 | | \$0 | \$0 | \$2,500,000 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$5,000,000 |
| Total | | \$4.388 | | \$158,468 | \$6.159 | \$2,500,000 | \$0 | | \$228.301 | \$395.237 | \$836,407 | \$449,662 | \$232.985 | \$208.931 | \$2,838,036 | \$4.652.138 | \$1.987.520 | \$17.063.096 |
| Project Budget | \$61,582,273 | ψ-,500 | Ψ2,001,772 | ₩100, 7 00 | ψ0,103 | +1,000,004 | 40 | Ψ2,000 | ¥220,001 | ψ000, 2 07 | \$000, 40 1 | ψ 44 5,002 | WEGE, 5000 | #E00,551 | ¥2,000,000 | ŢŦ,00£,130 | ¥1,557,520 | ψ17,000,030 |
| | \$36.582,273 | * Oth a: 5: | inding Source: | 1) 14 | ¢24 FF0 430 | | | | | | | | | | | | | |
| Less Other Funding* | | Otner Fu | | | | • | | | | | | | | | | | | |
| Net | \$25,000,000 | | 2 | 2) Interest Alloc | ated \$2,023,85 | 3 | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$17,063,096 | | | | | | | | | | | | | | | | | |
| Running Balance | \$7,936,904 | | | | | | | | | | | | | | | | | |

| Projects | Budget | 04/05 Final | 05/06 Einal | 06/07 Einal | 07/09 Einal | 09/09 Einal | 09/10 Einal | 10/11 Einal | 11/12 Einal | 12/13 Einal | 13/14 Einal | 14/15 Final | 15/16 Einal | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|--|----------------|---------------|---------------|----------------------------------|----------------|------------------|----------------|---------------|---------------|-------------|---------------|---------------|---------------|---------------|---------------|---------------|-------|-----------------|
| Fiojecis | Duuget | 04/03 i iiiai | 03/00 i iiiai | 00/07 I IIIai | 07/00 I IIIai | 00/03 1 11101 | 03/10 1 11101 | 10/11 I IIIai | 11/12 I IIIai | 12/13 | 13/14 1 11101 | 14/13 101 | 13/10 1 11101 | 10/1/11111111 | 17/10 1 11141 | 10/13 1 11141 | 13/20 | Combined Totals |
| S7100043, S7100066 | | | | | | | | | | | | | | | | | | |
| Energy Efficiency Projects (7) | | | | | | | | | | | | | | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$988 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$988 |
| Building & Additions | | \$0 | \$0 | \$0 | | \$106,921 | \$355,294 | -\$180,342 | \$0 | \$0 | \$0 | | \$0 | | | | \$0 | \$281.873 |
| Engineering | | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | | \$0 | \$0 | \$10,500 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | | \$0 | \$0 |
| Total | | \$0 | \$0 | \$0 | \$10,500 | \$107,910 | \$355,294 | -\$180,342 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$293,361 |
| Project Budget | \$510,683 | Received | | | | | | | | | | | | | | | | |
| Less Other Funding* | \$217,322 | \$217,322 | | * Other Fundin | g Source: | | | | | | | | | | | | | |
| Net | \$293,361 | | | | Gas Co. \$217, | 322 received | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$293,361 | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |
| <u> </u> | | | | | | | | | | | | | | | | | | |
| \$7100091, \$7100092, \$7100147 | | | | | | | | | | | | | | | | | | |
| Satellite Campus Parking Facilities and Roadway Im | provements (8) | | | | | | | | | | | | | | | | | |
| Legal | | \$0 | | \$0 | | \$175 | \$0 | | \$0 | \$0 | | | \$0 | | | | \$0 | \$475 |
| Other Contract Services | | \$0 | \$0 | \$0 | | \$0 | \$0 | | \$0 | \$0 | \$0 | | \$0 | \$0 | | | \$0 | \$300 |
| Advertising | | \$0 | \$0 | \$0 | | \$0 | \$0 | | \$0 | \$0 | | | \$0 | | | \$0 | \$0 | \$0 |
| Consultants | | \$0 | \$0 | \$0 | | | \$0 | | | \$0 | | | \$0 | | | | \$0 | \$0 |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | | | \$0 | | | | \$0 | \$0 |
| Building & Additions | | \$0 | | \$0 | | | \$449,543 | \$37,777 | \$0 | \$0 | | | \$0 | | | | \$0 | |
| Architect | | \$0 | \$0 | \$324,919 | \$324,864 | \$136,911 | \$34,490 | \$1,397 | \$2,289 | \$0 | | | \$0 | | | \$0 | \$0 | |
| Engineering | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$30,896 | | \$12,165 | | | | \$0 | \$48,531 |
| Inspection & Testing | | \$0 | | \$0 | | \$185,947 | \$28,218 | | \$0 | \$0 | \$0 | | \$0 | | | \$0 | \$0 | |
| Project Management | | \$0 | \$0 | \$0 | | \$64,880 | \$31,137 | \$8,659 | | \$2,569 | \$10,730 | \$6,046 | \$535 | \$0 | | | \$0 | \$142,844 |
| Non-Cap Equipment | | \$0 | | \$0 | | \$0 | \$3,387 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | | | \$0 | \$3,387 |
| Total | | \$0 | \$0 | \$324,919 | \$653,031 | \$2,248,065 | \$546,775 | \$48,194 | \$2,289 | \$2,569 | \$41,626 | \$11,580 | \$12,700 | \$0 | \$0 | \$0 | \$0 | \$3,891,747 |
| Project Budget | \$7,022,417 | · | · | - | - | | - | | · | - | - | | | - | | · | - | · |
| Less Other Funding | \$3,130,670 | | | Other Fundin | | | | | | | | | | | | | | |
| Net | \$3,891,747 | | | Measure AA | \$2,130,670, N | leasure V \$1,00 | 0,000 allocate | d | | | | | | | | | | |
| Actual Measure S Expenditures | \$3,891,747 | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |

| Projects | Budget | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 Final | 08/09 Final | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|---------------|-------------|-------------|------------------|-------------------|-----------------|----------------|-----------------|--------------|-------------|-------------|-------------|-------------|--------------|--------------|-------------|-------|-----------------|
| | | | | | | | | | | | | | | | | | | |
| S7100142 | | | | | | | | | | | | | | | | | | |
| Parking Garage and Grounds - Student Services (9) | | | | | | | | | | | | | | | | | | |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$1,745 | \$0 | \$0 | \$648 | \$0 | \$0 | \$813 | \$0 | \$0 | \$0 | \$0 | \$0 | \$3,206 |
| Consultants | | \$0 | \$0 | \$0 | \$0 | \$20,700 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,740 | \$0 | \$0 | \$0 | \$0 | \$22,440 |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$2,154 | \$17,486 | \$4,800 | \$2,257 | \$17,221 | \$0 | \$3,570 | \$0 | \$0 | \$0 | \$0 | \$0 | \$47,488 |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$1,508 | \$10,952 | \$1,986 | \$46 | \$0 | \$12,083 | \$5,034 | \$0 | \$0 | \$0 | \$0 | \$0 | \$31,608 |
| Site Improvement | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,086 | \$0 | \$1,308 | \$0 | \$0 | \$0 | \$0 | \$0 | \$2,394 |
| Building & Additions | | \$0 | \$0 | \$0 | \$0 | \$2,555,940 | \$5,925,152 | \$78,717 | \$77,320 | \$5,509 | \$715 | \$0 | \$3,721 | \$11,308,792 | \$16,249,515 | \$0 | \$0 | \$36,205,381 |
| Architect | | \$0 | \$0 | \$0 | \$2,266,766 | \$2,674,054 | \$0 | \$37,111 | \$75,163 | \$0 | \$0 | \$0 | \$0 | \$0 | \$287,176 | \$0 | \$0 | \$5,340,270 |
| Engineering | | \$0 | \$0 | \$0 | \$0 | \$4,813 | \$38,330 | \$42,968 | \$50,952 | \$9,735 | \$0 | \$0 | \$0 | \$0 | \$49,171 | \$0 | \$0 | \$195,968 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | \$131,009 | \$161,847 | \$54,069 | \$32,306 | \$30,909 | \$4,123 | \$22,296 | \$38,186 | \$516,217 | \$851,397 | \$0 | \$0 | \$1,842,359 |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$158,766 | \$373,559 | \$184,088 | \$92,118 | \$224,994 | \$59,525 | \$29,714 | \$50,380 | \$285,057 | \$420,233 | \$0 | \$0 | \$1,878,433 |
| Cap Equipment | | \$0 | \$0 | \$0 | ψU | \$0 | \$14,393 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$14,393 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$11,381 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$11,381 |
| Total | | \$0 | \$0 | \$0 | \$2,266,766 | \$5,550,689 | \$6,541,719 | \$403,737 | \$342,192 | \$289,454 | \$76,445 | \$62,735 | \$94,027 | \$12,110,066 | \$17,857,492 | \$0 | \$0 | \$45,595,322 |
| Project Budget | \$130,224,164 | | | * Other Fundin | | | | | • | • | | | | | | • | | |
| Less Other Funding* | \$84,628,842 | | | 1) State of Cali | ifornia \$1,321,0 | 000 received | | | | | | | | | | | | |
| Net | \$45,595,322 | | | | | | 370,490, Measu | re V \$33,624,9 | 09 allocated | | | | | | | | | |
| Actual Measure S Expenditures | \$45,595,322 | | | 3) Measure U, | S & AA interes | ts \$21,681,308 | allocated | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |

Parking Garage and Grounds - Student Services

Project Description:

Consolidates various student services departments and college administration in a single complex at the front of the campus


Facility Size: 110,000 sq/ft & 500 cars underground parking structure

Status:

Phase 1 completed Phase 2 In construction

Architect: Steinberg Architects, Morris Architects

Contractor: Minaco, Bernards



| Projects | Budget | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 Final | 08/09 Final | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final 1 | 4/15 Final | 15/16 Final 1 | 6/17 Final 1 | 7/18 Final | 18/19 Final | 19/20 | Combined Totals |
|----------------------------------|---------------------------------------|-------------|--------------|-------------|-------------|----------------|-----------------|-------------|--------------------|----------------|-----------------|----------------|-----------------|----------------|----------------|----------------|----------|-----------------|
| \$7100044 | ı | | | | | | | | | | 1 | | | | | | | ī |
| Pico Promenade Improvements (10) | | | | | | | | | | | | _ | | | | | | |
| Building & Additions | | \$0 | \$0 | \$0 | \$690 | \$883,401 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$884.091 |
| Architect | | \$0 | \$0 | | \$69,190 | \$28,540 | \$864 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Inspection & Testing | | \$0 | \$0 \$0 | | \$09,190 | \$7,591 | \$004 | \$0 \$0 | | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Project Management | | \$0 | \$0 | | \$2,185 | \$25,548 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Total | | \$0 | \$0 | | | \$945.080 | \$864 | \$0 | | | \$0 | \$0 | \$0 | \$0 | \$0 \$0 | \$0 | \$0 | |
| Project Budget | \$1,018,009 | ψU | ψU | ψU | \$12,000 | \$345,000 | \$004 | ψU | ψU | ŞU | 30 | ψU | \$ 0 | 30 | ΨU | ψU | ψU | \$1,010,009 |
| Less Other Funding | | | | | | | | | | | | | | | | | | |
| Net | \$1.018.009 | | | | | | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$1,018,009 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |
| S7100004 | | | | | | | | | | | | | 1 | | | | |] |
| Master Planning (11) | | | | | | | | | | | | | | | | | | |
| Consultants | | \$0 | \$0 | | \$0 | \$0 | \$441,549 | \$13,320 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$454,869 |
| Printing | | \$0 | \$0 | \$0 | \$0 | \$0 | \$4,157 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Advertising | | \$0 | \$0 | | \$0 | \$0 | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$0 | \$442 | \$200 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$642 |
| Architect | | \$0 | \$0 | | \$0 | \$0 | | \$24,736 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Project Management | | \$0 | \$0 | | \$0 | \$0 | | \$9,341 | \$0 | | \$7,845 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Filling Fees | | \$0 | \$0 | \$0 | \$0 | \$0 | | \$2.842 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$2.842 |
| Total | | \$0 | \$0 | | \$0 | \$0 | | \$50,439 | \$0 | | \$7,845 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$716,428 |
| Project Budget | \$716,428 | , | | | | | , , | , , | | | , ,, , | | | | | | | , ,, |
| Less Other Funding | \$0 | | | | | | | | | | | | | | | | | |
| Net | \$716,428 | İ | | | | | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$716,428 | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |
| | , , , , , , , , , , , , , , , , , , , | ı | | | | | | | | | | | | | | | | |
| S7100048 | | | | | | | | | | | | | | | | | | |
| Other Bond Related Expenses (12) | | | | | | | | | | | | | | | | | | |
| Consultants | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | | \$2,524 | \$6,239 | \$1,354 | \$0 | \$0 | \$0 | \$0 | |
| Lease/Rental | | \$0 | \$0 | | \$0 | \$0 | | \$0 | \$11,142 | \$15,099 | \$15,285 | \$14,809 | \$13,418 | \$13,120 | \$16,611 | \$17,281 | \$23,464 | |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$0 | \$3,638 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$3,638 |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$8,917 | \$15,649 | \$13,401 | \$450 | \$503 | \$38,130 | \$9,186 | \$0 | \$0 | \$0 | \$0 | \$86,236 |
| Software License | | \$0 | \$0 | \$0 | | \$0 | \$0 | \$1,997 | \$0 | | \$0 | \$4,200 | \$0 | \$0 | \$0 | \$0 | \$0 | \$9,762 |
| Advertising | | \$0 | \$0 | \$0 | \$0 | \$0 | \$2,278 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$864 | \$0 | \$0 | \$0 | \$3,142 |
| Other Contract Services | | \$0 | \$0 | | \$0 | \$1,800 | \$17,206 | \$23,558 | \$19,208 | \$15,816 | \$13,627 | \$13,952 | \$12,963 | \$11,760 | \$18,900 | \$15,225 | \$0 | |
| Moving Services | | \$0 | \$0 | | \$0 | \$0 | \$400 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Project Management | | \$0 | \$0 | | \$0 | \$0 | | \$13,179 | \$11,963 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Cap Equipment | | \$0 | \$0 | | | \$0 | | \$10,086 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Non-Cap Equipment | | \$0 | \$0 | | | \$0 | | \$2,860 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Total | | \$0 | \$0 | | | \$1.800 | \$50,185 | \$67,328 | \$55,713 | | \$31.939 | \$77.330 | \$36,921 | \$25,744 | \$35,511 | \$32,506 | \$23,464 | \$476,344 |
| Project Budget | \$609,282 | 70 | - | 40 | 40 | \$.,500 | \$55,700 | ¥5.,5£0 | +00,710 | 40.,001 | 40.,000 | Ţ, | ¥00,0±1 | V=0,1 T | 400,0.1 | 402,000 | ¥20,704 | ¥ 0,044 |
| Less Other Funding | \$0 | 1 | | | | | | | | | | | | | | | | |
| Net | \$609.282 | 1 | | | | | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$476,344 | 1 | | | | | | | | | | | | | | | | |
| Running Balance | \$132,938 | 1 | | | | | | | | | | | | | | | | |
| Truming baiding | J \$132,938 | 1 | | | | | | | | | | | | | | | | |

| Projects | Budget | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 Final | 08/09 Final | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combin | ned Totals |
|--|-----------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------|--------|------------|
| S7100049 | | | | | | | | | | | | | | | | | 1 | _ | |
| Adv Architecture Related Exp for AA (13) | | | | | | | | | | | | | | | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1 | 0 \$ | 0 5 | 50 | \$0 |
| Other Contract Services | | \$0 | \$0 | \$0 | | | | | | | \$0 | | \$0 | \$0 | | | | 50 | \$0 |
| Architect | | \$0 | \$0 | \$0 | \$0 | | \$0 | | | | \$0 | | \$0 | \$0 | | | | 50 | \$0 |
| Engineering | | \$0 | \$0 | \$0 | | | | | | | \$0 | | \$0 | \$0 | | | | 50 | \$0 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | | 0 \$ | 0 5 | 0 | \$0 |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | | 0 5 | 50 | \$0 |
| Total | | \$0 | \$0 | \$0 | \$0 | \$45,734 | -\$45,734 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1 | 0 \$ | 0 9 | 0 | \$0 |
| Project Budget | \$0 | | | | | | | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | | | | | | | |
| Net | \$0 | | | | | | | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$0 | | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | | |
| S7100057 | | | | | | | | | | | | | | | | | | | |
| Real Property Acquisition (14) | | | | | | | | | | | | | | | | | | | |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$0 | \$18,721 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1 | 0 \$ | 0 9 | 60 | \$18,721 |
| Architect | | \$0 | \$0 | \$0 | | | | | | | \$0 | | \$0 | \$0 | | | | 50 | \$0 |
| Engineering | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | | | \$0 | \$0 | \$0 | \$0 | \$1 | 0 \$ | 0 : | 50 | \$0 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | | \$6,336 | \$0 | | | \$0 | \$0 | \$0 | \$0 | | 0 \$ | 0 : | 50 | \$6,336 |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$0 | \$20,540 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1 | 0 \$ | 0 : | 50 | \$20,540 |
| Total | | \$0 | \$0 | \$0 | \$0 | \$0 | \$45,597 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1 | 0 \$ | 0 : | 0 | \$45,597 |
| Project Budget | \$45,597 | • | • | | • | • | | | • | • | | | | | | • | • | • | |
| Less Other Funding | \$0 | | | | | | | | | | | | | | | | | | |
| Net | \$45,597 | | | | | | | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$45,597 | | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | | |
| S7100072 | | | 1 | | | | | | | | | | | | | 1 | 1 | 1 | |
| Campus Signage (15) | | | | | | | | | | | | | | | | | | | |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$303 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1 | 0 \$ | n 9 | 00 | \$303 |
| Consultants | | \$0 | \$0 | \$0 | \$0 | | \$32,225 | \$23,725 | | | \$0 | \$0 | \$0 | \$0 | | | | 50 | \$55,950 |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | | | \$0 | | \$0 | \$1.051 | \$1 | | 0 | 50 | \$2,074 |
| Architect | | \$0 | \$0 | \$0 | \$0 | | \$0 | | | | \$0 | | \$0 | \$0 | | 0 \$ | | 50 | \$0 |
| Building & Additions | | \$0 | \$0 | \$0 | \$0 | | \$0 | | | | \$1,440 | | \$416,937 | \$0 | | | | 50 | \$420,339 |
| Inspection & Testing | | \$0 | \$0 | \$0 | | | | | | | \$0 | | \$0 | \$0 | | | | 50 | \$0 |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$8,260 | \$8,388 | \$28,622 | \$165 | \$1 | 0 \$ | 0 5 | 50 | \$68,388 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$156,258 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1 | 0 \$ | 0 5 | 50 | \$156,258 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | | | \$0 | \$0 | \$0 | \$3,402 | \$1 | 0 \$ | | 0 | \$3,402 |
| Total | | \$0 | \$0 | \$0 | \$0 | \$0 | \$32,225 | \$204,064 | \$0 | \$836 | \$9,700 | \$9,712 | \$445,559 | \$4,618 | \$1 | 0 \$ | 0 9 | 0 | \$706,713 |
| Project Budget | \$706,713 | | | | | | | | | | | | | | | | | | |
| Less Other Funding | \$0 | l | | | | | | | | | | | | | | | | | |
| Net | \$706,713 | | | | | | | | | | | | | | | | | | |
| Actual Measure S Expenditures | \$706,713 | | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | | |
| S | | | | | | | | | | | | | | | | | | | |
| Cost of Issuance (16) | | | | | | | | | | | | | | | | | | | |
| Cost of Issuance | | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$119,470 | \$1 | | 0 5 | 50 | \$119,470 |
| Total | | \$0 | \$0 | | | | | | | | | | \$0 | \$119,470 | | | | 0 | \$119,470 |
| Project Budget | \$119,470 | | | | | | | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | | | | | | | |
| | \$119,470 | | | | | | | | | | | | | | | | | | |
| Net | | | | | | | | | | | | | | | | | | | |
| | \$119,470 | | | | | | | | | | | | | | | | | | |
| Net | | | | | | | | | | | | | | | | | | | |

Grand Total

\$7,958,606 \$14,601,366 \$10,740,621 \$8,321,918 \$20,819,624 \$8,933,245 \$617,492 \$651,441 \$878,632 \$1,287,285 \$6,814,769 \$6,083,251 \$12,554,384 \$21,858,285 \$11,111,633 \$2,195,463 \$135,428,015

| Projects | Budget | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 Final | 08/09 Final | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined |
|---|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------|----------|
| | | | | _ | | | | | | | | | | | | | | |
| Measure S Interest | | 17/18 Final | 18/19 Final | Ĭ | | | | | | | | | | | | | | |
| Parking Garage and Grounds - Student Services (9) | | | | | | | | | | | | | | | | | | |
| Site Imptovement | | \$568 | \$0 | | | | | | | | | | | | | | | |
| Building & Additions | | \$8,224,377 | \$629,869 | | | | | | | | | | | | | | | |
| Architect | | \$189,078 | \$67,105 | | | | | | | | | | | | | | | |
| Engineering | | \$11,000 | \$15,000 | | | | | | | | | | | | | | | |
| nspection & Testing | | \$125,080 | \$0 | | | | | | | | | | | | | | | |
| Project Management | | \$171,448 | \$0 | | | | | | | | | | | | | | | |
| Total | | \$8,721,552 | \$711,974 | | | | | | | | | | | | | | | |
| Project Budget | \$9,433,526 | | | | | | | | | | | | | | | | | |
| Actual Measure S Interest Expenditures | \$9,433,526 | | | | | | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | | | | | | |

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure AA Project Schedule As of June 30, 2020

| | Project Name | Completion | 20 | 19 | | | 20: | 20 | | 20 | 21 | | | 20 | 22 | | 202 | :3 |
|-----|---|--------------|----|----|----|-----|------|-----|--|------|-----|------|------|-----|----|-----------|-----|--------|
| 101 | Environmental Performance - Central Plant Connections | Completed | | | | | | | | | | | | | | | | T |
| 102 | Infrastructure & Technology - Information Technology Relocation | Completed | | | | | | | | | | | | | | | | |
| 103 | Media and Technology Complex - Academy Site | Completed | | | | | | | | | | | | | | | | |
| 104 | Replacement Health/PE/Fitness/Dance Building with Central Plant | Completed | | | | | | | | | | | | | | | | |
| 105 | Drescher - Academic Modernization, Bookstore, Pico Promenade | Deferred | | | | | | | | | | | | | | | | T |
| 106 | Replacement Math and Science Extension Building | January 2024 | | | | | | | | | | | | | | | | |
| 107 | Madison East Wing Seismic Upgrade | Completed | | | | | | | | | | | | | | | | |
| 108 | Renovation of Corsair Stadium | Completed | | | | | | | | | | | | | | | | |
| 109 | Career Opportunity and Advancement Center (Bundy) | Completed | | | | | | | | | | | | | | | | |
| 110 | Malibu Center | August 2022 | | | | | | | | | | | | | | | | |
| 111 | Business & Facilities Infrastructure | Completed | | | | | | | | | | | | | | | | |
| 112 | Master Planning, Program Management, Overhead | On-Going | | | | | | | | | | | | | | | | |
| 113 | Energy Efficiency Projects | Completed | | | | | | | | | | | | | | | | |
| 114 | Community Classroom & Facility Projects | Completed | | | | | | | | | | | | | | | | |
| 115 | Real Property Acquisition | Completed | | | | | | | | | | | | | | | | |
| 116 | Roadways, Walkways, Grounds, Parking Lots, and Garages | Completed | | | | | | | | | | | | | | | | |
| 117 | Infrastructure & Technology - Technology | Completed | | | | | | | | | | | | | | | | |
| 118 | Infrastructure & Technology - Utility | Completed | | | | | | | | | | | | | | | | |
| 119 | Emergency Lighting, Fire Alarm, and Security System | On-Going | | | | | | | | | | | | | | | | T |
| 120 | Student Services | Completed | | | | | | | | | | | | | | T | | |
| 121 | Cost of Issuance | Completed | | | | | | | | | | | | | | \exists | | \top |
| 122 | Management Reserve | On-Going | | | | | | | | | | | | | | | | T |
| 123 | Unissuable Bond | Completed | | | | | | | | | | | | | | | | |
| | | | | | In | Pla | nnir | ac. | | In (| Cor | neti | ruct | ion | | | | \bot |

| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|--------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------|-----------------|
| | | | | | | | | | | | | | • |
| AA 7100062 | | | | | | | | | | | | | |
| Environmental Performance - Central Plant Connections (101) | | | | | | | | | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$125 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$125 |
| Other Contract Services | | \$0 | \$0 | \$49,837 | \$16,239 | \$0 | \$0 | \$0 | \$0 | \$9,920 | \$0 | \$0 | \$75,996 |
| Consultants | | \$0 | \$0 | \$0 | \$0 | \$28 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$28 |
| Building & Additions | | \$0 | \$0 | \$0 | \$361 | \$729 | \$640 | \$1,328,592 | \$6,934,044 | \$446,861 | \$0 | \$0 | \$8,711,229 |
| Architect | | \$0 | \$385 | \$148,311 | \$176,897 | \$36,256 | \$0 | \$0 | \$0 | \$0 | \$15,699 | \$0 | \$377,547 |
| Engineering | | \$48,500 | \$0 | \$4,000 | \$0 | \$152,010 | \$39,638 | \$66,918 | \$138,887 | \$62,883 | \$0 | \$0 | \$512,836 |
| Inspection & Testing | | \$0 | \$0 | \$7,688 | \$0 | \$0 | \$0 | \$7,310 | \$137,150 | \$4,382 | \$0 | \$0 | \$156,529 |
| Project Management | | \$0 | \$17,263 | \$55,116 | \$48,685 | \$61,908 | \$19,313 | \$104,575 | \$526,072 | \$99,840 | \$190 | \$0 | \$932,961 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Total | | \$48,500 | \$17,648 | \$264,951 | \$242,307 | \$250,931 | \$59,591 | \$1,507,396 | \$7,736,152 | \$623,886 | \$15,889 | \$0 | \$10,767,251 |
| Project Budget | \$10,767,251 | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$10,767,251 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$10,767,251 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |

| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|--------------|--------------|--------------------------------------|---------------|-------------|--------------|--------------|-------------|---------------|-------------|-------------|-------|-----------------|
| 1 Tojous | Dauget | 03/10/111101 | 10/111111101 | 11/12 1 11101 | 12/10/11/01 | 10/14111101 | 14/10/111101 | 10/10/11101 | 10/17 1 11101 | 17710111101 | 10/10/11/10 | 15/20 | Combined Totals |
| AA 7100063 | | | T | | 1 | | | | | | | | |
| Infrastructure & Technology - IT Relocation (102) | | | | | | | | | | | | | |
| Supplies | | \$0 | \$0 | \$965 | \$8,442 | \$3,137 | \$2,600 | \$0 | \$0 | \$0 | \$0 | \$0 | \$15,144 |
| Consultants | | \$0 | \$0 | \$0 | \$0 | \$408 | \$0 | \$7,800 | \$0 | \$0 | \$0 | \$0 | \$8,208 |
| Maintenance Contract | | \$0 | \$0 | \$0 | \$0 | \$107,390 | \$0 | \$77,074 | \$79 | \$0 | \$0 | \$0 | \$184,543 |
| Legal | | \$0 | \$0 | \$0 | \$1,363 | \$50 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,413 |
| Printing | | \$0 | \$0 | \$0 | \$0 | \$1,624 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,624 |
| Postage | | \$0 | \$0 | \$0 | \$0 | \$1,567 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,567 |
| Other Contract Services | | \$0 | \$0 | \$2,163 | \$15,259 | \$23,356 | \$0 | \$19,050 | \$4,500 | \$0 | \$0 | \$0 | \$64,328 |
| Moving | | \$0 | \$0 | \$0 | \$577 | \$266 | \$27,655 | \$22,618 | \$0 | \$0 | \$0 | \$0 | \$51,116 |
| Site Improvement | | \$0 | \$0 | \$0 | \$24 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$24 |
| Building & Additions | | \$0 | \$0 | \$0 | \$1,767,083 | \$9,667,362 | \$4,288,987 | \$1,203,916 | \$165,229 | -\$19,798 | \$0 | \$0 | \$17,072,780 |
| Architect | | \$105,049 | \$482,261 | \$505,580 | \$183,181 | \$287,201 | \$236,860 | \$120,091 | \$0 | \$0 | \$0 | \$0 | \$1,920,223 |
| Engineering | | \$0 | \$0 | \$10,037 | \$11,065 | \$17,147 | \$19,512 | \$25,994 | \$1,956 | \$0 | \$0 | \$0 | |
| Inspection & Testing | | \$10,291 | \$8,793 | \$21,449 | \$137,523 | \$499,982 | \$200,262 | \$568 | \$0 | \$0 | \$0 | \$0 | \$878,868 |
| Project Management | | \$33,460 | \$76,290 | \$84,991 | \$331,754 | \$431,730 | \$297,951 | \$22,978 | \$1,500 | \$0 | \$0 | \$0 | \$1,280,653 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$29,422 | \$645,830 | -\$29,090 | \$589,604 | \$9,811 | \$0 | \$0 | \$0 | \$1,245,576 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$18,344 | \$10,852 | \$277,219 | \$1,891 | \$20,689 | \$0 | \$0 | \$0 | \$328,994 |
| Total | | \$148,800 | \$567,344 | \$625,185 | \$2,504,035 | \$11,697,901 | \$5,321,956 | \$2,091,584 | \$203,764 | -\$19,798 | \$0 | \$0 | \$23,140,771 |
| Project Budget | \$23,160,569 | Received | | - | | | | - | | - | - | | |
| Less Other Funding | \$19,798 | | Other Funding So | | | | | | | | | | |
| Net | \$23,140,771 | | Edison \$19,798 red | eived | | | | | | | | | |
| Actual Measure AA Expenditures | \$23,140,771 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |

Infrastructure & Technology -IT Relocation


Project Description: Relocation of IT/Telecom Departments, and renovation of Media Center

Facility Size: 9,230 sq/ft

Status: Completed

Architect: Morris Architects

Contractor: Minco, Bernards Brothers



| Rudget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---------------|---|---|--|---|--|---|--|--|---|--|---|--|
| Duaget | 00/10 1 11101 | 10/11 mu | 11/12/11/01 | 12/10/11/10 | 10/14/11/01 | 14/10 1 11101 | 10/10 1 11101 | 10/17 1 11101 | 177101111101 | 10/10/111101 | 10/20 | Combined Totals |
| 1 | | | | | | | | | | | | 1 |
| | | | | | | | - | | | | | |
| | 90 | 90 | \$20,675 | \$12.576 | \$0.488 | \$7.780 | \$2.102 | 0.9 | \$12,022 | 90 | 90 | \$65,551 |
| | | | | | | | | | | | | \$71,525 |
| | 90 | | | | | | | | | | | \$39,483 |
| | \$16 QO3 | | | | | | | | | | | \$344,479 |
| | | | | | | | | | | | | \$15,505 |
| | | | | | | | | | | | | \$17,000 |
| | | | | | | | | | | | | \$124,743 |
| | | | | | | | | | | | | \$153,855 |
| | | | | | | | | | | | | \$103,925 |
| | | | | | | | | | | | | \$100,737,562 |
| | | | | | | | | | | | | \$9,568,608 |
| | | | | | | | | | | | | \$445,657 |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | \$121,700 | | | | | \$300,113 | \$1,207,030 | \$1,121,070 | | | | \$1,651,178 |
| | 90 | | | | | 90 | 90 | \$326.845 | | | | \$835,520 |
| | | | | | | \$20.672.105 | | | | | | |
| \$131 1/0 713 | | \$2,000,004 | \$2,230,034 | \$3,033,433 | \$13,307,133 | \$20,072,103 | \$20,540,055 | \$13,332,302 | \$25,122,112 | \$333,Z13 | \$057,071 | φ124,104,00 <i>1</i> |
| | | Other Eunding Co. | uroo: | | | | | | | | | |
| | | | | ad | | | | | | | | |
| | | | | 5u | | | | | | | | |
| | | Luisoii 401,878.40 | IECEIVEU | | | | | | | | | |
| | \$131,149,713 \$131,149,713 \$6,835,391 \$124,314,322 \$124,104,607 \$209,71 | \$0 \$0 \$16,903 \$16,903 \$0 \$3,993 \$0 \$2,097,553 \$16,459 \$64,905 \$121,786 \$121,786 \$0 \$2,321,599 \$131,149,713 \$6,835,391 \$124,314,322 \$124,314,322 \$124,314,322 | \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$ | \$0 \$0 \$0.20,675 \$0 \$0 \$0 \$0.50 \$16,903 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$16,903 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$0 \$0 \$0 \$0.50 \$16,459 \$29,293 \$9,102 \$64,905 \$27,527 \$123,842 \$121,786 \$233,826 \$269,249 \$121,786 \$233,826 \$269,249 \$121,786 \$233,826 \$269,249 \$121,786 \$233,826 \$269,249 \$121,786 \$233,826 \$269,249 \$123,743 \$22,21,599 \$2,205,534 \$2,238,694 \$131,149,713 Received \$6,835,391 | \$0 \$0 \$0 \$20,675 \$12,576 \$10,505 \$10,5 | \$0 \$0 \$0 \$20,675 \$12,576 \$9,488 \$0 \$0 \$0 \$0 \$0 \$19,481 \$1,048 \$0 \$0 \$0 \$0 \$0 \$0 \$19,481 \$1,048 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$0 \$0 \$20,675 \$12,576 \$9,488 \$7,789 \$0 \$0 \$0 \$0 \$19,481 \$1,048 \$2,899 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$0 \$0 \$20,675 \$12,576 \$9,488 \$7,789 \$2,102 \$0 \$0 \$0 \$0 \$0 \$19,481 \$1,048 \$289 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$0 \$0 \$20,675 \$12,576 \$9,488 \$7,789 \$2,102 \$0 \$0 \$0 \$0 \$0 \$0 \$19,481 \$1,048 \$289 \$0 \$9,251 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$ | \$0 \$0 \$0 \$20,675 \$12,576 \$9,488 \$7,789 \$2,102 \$0 \$12,922 \$0 \$12,922 \$0 \$0 \$19,921 \$0 \$0 \$0 \$0 \$0 \$19,481 \$1,048 \$289 \$0 \$0 \$9,251 \$40,519 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$0 \$0 \$20,675 \$12,576 \$9,488 \$7,789 \$2,102 \$0 \$12,922 \$0 \$0 \$12,922 \$0 \$0 \$19,481 \$1,048 \$289 \$0 \$0 \$9,251 \$40,519 \$937 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$0 \$20,676 \$12,576 \$9,488 \$7,789 \$2,102 \$0 \$12,922 \$0 \$9 \$9 \$9 \$9 \$9 \$9 \$9 \$9 \$9 \$9 \$9 \$9 \$9 |

Media and Technology Complex -Academy Site

Project Description:


Renovation and new extension to the existing building, new building for KCRW, and a new parking structure

Facility Size: Building - 116,000 sq/ft Parking Structure - 450 spaces

Status: In construction

Architect: Clive Wilkinson Architects

Contractor: H.B. Parkco Construction Fast Track Construction CW Driver



| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|--------------|-------------|--------------------|--------------------|-------------|-------------|-------------|--------------|--------------|-------------|-------------|-------|-----------------|
| • | | | | | | • | • | | • | | | • | |
| AA 7100060 | | | | | | | | | | | | | |
| Repl. Health/PE/Fitness/Dance Building with Central Plant (104) | | | | | | | | | | | | | |
| Consultants | | \$0 | \$0 | \$0 | \$14 | \$62 | \$2,304 | \$184 | \$0 | \$0 | \$0 | \$0 | \$2,564 |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$7,089 | \$195 | \$484 | \$20,947 | \$0 | \$0 | \$0 | |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$663 | \$80 | \$0 | \$0 | \$0 | |
| Software Support | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,209 | \$0 | \$0 | \$0 | |
| Site Improvement | | \$0 | \$0 | \$0 | \$0 | \$0 | \$559 | \$440 | \$575 | \$0 | \$0 | \$0 | |
| Off Campus Printing | | \$0 | \$0 | \$0 | \$0 | \$0 | \$2,165 | \$0 | \$0 | \$0 | \$0 | \$0 | \$2,165 |
| Postage | | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,505 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Other Contract Services | | \$120 | \$38 | \$112 | \$32,634 | \$0 | \$1,019 | \$581 | \$0 | \$2,644 | \$0 | \$0 | |
| Building & Additions | | \$0 | \$0 | \$0 | \$817 | \$4,188 | \$1,623 | \$13,783,023 | \$14,880,829 | \$5,315,393 | -\$148,184 | \$0 | |
| Architect | | \$256,076 | \$1,568,564 | \$1,790,207 | \$518,973 | \$177,583 | \$364,853 | \$585,900 | \$373,345 | \$210,312 | \$108,264 | \$0 | |
| Engineering | | \$0 | \$8,507 | \$31,650 | \$7,871 | \$6,529 | \$9,276 | \$76,712 | \$51,025 | \$11,318 | \$2,900 | \$0 | |
| Inspection & Testing | | \$36,892 | \$490 | \$21,150 | \$1,285 | \$360 | \$133,756 | \$846,765 | \$358,724 | \$60,826 | \$1,330 | \$0 | |
| Project Management | | \$34,968 | \$113,379 | \$118,783 | \$94,768 | \$108,528 | \$463,418 | \$564,240 | \$487,065 | \$312,539 | \$20,242 | \$0 | |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$164,793 | \$68,425 | \$0 | \$0 | |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$9,015 | \$0 | \$206,229 | \$127,078 | \$0 | \$0 | \$342,322 |
| Total | | \$328,056 | \$1,690,978 | \$1,961,901 | \$656,362 | \$304,338 | \$989,689 | \$15,858,991 | \$16,544,820 | \$6,108,535 | -\$15,448 | \$0 | \$44,428,222 |
| Project Budget | \$56,240,452 | | | | | | | | | | | | |
| Less Other Funding* | \$11,812,230 | * | Other Funding So | urce: | | | | | | | | | |
| Net | \$44,428,222 | | Measure S \$11,603 | | | | | | | | | | |
| Actual Measure AA Expenditures | \$44,428,222 | 5 | SCE \$190,847.28, | Gas Co. \$18,000 r | received | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |

Repl. Health/PE/Fitness/Dance **Building with Central Plant**

Project Description:

Replacement of locker rooms, fitness center, dance studios, and new central plant

Facility Size: 62,000 sq/ft

Status:


In construction

Architect:

Gensler Architects

Contractor:


Bernards Brothers



| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|--|---------------|-------------|---------------------|--------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------|-----------------|
| | | | | | | | | | | | | | |
| AA 7100065 | | | | | | | | | | | | | |
| Drescher - Academic Modernization, Bookstore, Pico Promenade (105) | | | | | | | | | | | | | |
| Legal Other Contract Services | | \$0 | | | \$0 | \$0 | | | | \$0 | \$0 | \$0 | |
| | | \$0 | | | \$0 | \$0 | | | | \$0 | \$0 | \$0 | |
| Site Acquisition | | \$0 | | | \$0 | \$0 | | | | \$0 | \$0 | \$0 | |
| Inspection & Testing | | \$0 | | | \$0 | \$0 | | | | \$0 | | \$0 | |
| Project Management | | \$0 | | | \$0 | \$0 | | | | \$0 | | \$0 | |
| Total | | \$0 | \$0 | \$5,082 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$5,082 |
| Project Budget | \$13,005,082 | | | | | | | | | | | | |
| Less Other Funding | \$13,000,000 | | * Other Funding S | | | | | | | | | | |
| Net | \$5,082 | | Measure V 13,00 | 0,000 allocated | | | | | | | | | |
| Actual Measure AA Expenditures | \$5,082 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| AA 7100090 | | | | | | | | | | | | | |
| Replacement Math and Science Extension Building (106) | | | | | | | | | | | | | |
| Legal | | \$0 | | | \$0 | \$0 | | | | \$0 | \$0 | \$0 | |
| Other Contract Services | | \$0 | | | \$0 | \$0 | | | | \$1,525 | \$0 | \$0 | |
| Site Acquisition | | \$0 | | | \$0 | \$0 | | | \$0 | \$0 | \$0 | \$0 | |
| Building & Additions | | \$0 | | | \$0 | \$0 | | | | \$4,796 | \$0 | \$0 | |
| Architect | | \$0 | | | \$0 | \$0 | | | | \$1,787,824 | -\$94,695 | \$0 | |
| Engineering | | \$0 | | | \$0 | \$0 | | | | \$0 | \$0 | \$0 | |
| Inspection & Testing | | \$0 | | | \$0 | \$0 | | | | \$70,223 | \$0 | \$0 | |
| Project Management | | \$0 | | | \$0 | \$4,950 | | | | \$228,760 | \$0 | \$0 | |
| Total | | \$0 | \$0 | \$0 | \$0 | \$4,950 | \$0 | \$0 | \$800 | \$2,093,128 | -\$94,695 | \$0 | \$2,004,184 |
| Project Budget | \$124,958,336 | Received | | | | · | | | | | | | |
| Less Other Funding | \$122,714,328 | \$2,584,000 | * Other Funding S | | | | | | | | | | |
| Net | \$2,244,008 | | | 336, Measure V \$8 | | d | | | | | | | |
| Actual Measure AA Expenditures | \$2,004,184 | | State of California | \$40,088,000 alloc | ated | | | | | | | | |
| Running Balance | \$239,824 | | | | | | | | | | | | |

| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|--------------|-------------|-------------|-------------|-------------|-------------|-------------|--------------|-------------|-------------|-------------|-------|-----------------|
| | | | | | | | | | | | | | • |
| AA 7100047 | | | | | | | | | | | | | |
| Madison East Wing Seismic Upgrade (107) | | | | | | | | | | | | | |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$6,197 | \$0 | \$0 | \$0 | \$6,197 |
| Consultants | | \$0 | \$0 | \$0 | \$0 | \$135 | \$28 | \$0 | \$0 | \$0 | \$0 | \$0 | \$163 |
| Off Campus Printing | | \$0 | \$0 | \$0 | \$0 | \$0 | \$285 | \$0 | \$0 | \$0 | \$0 | \$0 | \$285 |
| Maintenance Contract | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$357 | \$0 | \$0 | \$0 | \$357 |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$7,579 | \$11,822 | \$8,263 | \$950 | \$28,613 |
| Software Support | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$806 | \$0 | \$0 | \$0 | \$806 |
| Other Contract Services | | \$0 | \$364 | \$997 | \$0 | \$0 | \$1,328 | \$711 | \$0 | \$0 | \$0 | \$0 | \$3,400 |
| Building & Additions | | \$0 | \$656 | \$312,643 | \$0 | \$4,248 | \$6,030,371 | \$8,829,626 | \$4,949,223 | \$3,967,591 | \$0 | \$0 | \$24,094,358 |
| Architect | | \$76,073 | \$398,050 | \$550,589 | \$65,444 | \$57,480 | \$199,100 | \$404,764 | \$122,764 | \$103,824 | \$0 | \$0 | \$1,978,088 |
| Engineering | | \$0 | \$0 | \$10,707 | \$778 | \$0 | \$13,792 | \$33,184 | \$37,491 | \$90 | \$0 | \$0 | \$96,042 |
| Inspection & Testing | | \$0 | \$19,848 | \$16,752 | \$3,036 | \$5,851 | \$676,323 | \$405,443 | \$112,876 | \$4,703 | \$0 | \$0 | \$1,244,832 |
| Project Management | | \$5,557 | \$128,878 | \$112,573 | \$67,447 | \$118,242 | \$494,874 | \$481,165 | \$322,379 | \$31,230 | \$11,286 | \$0 | \$1,773,629 |
| Cap Equipment | | \$0 | \$0 | \$30,603 | \$0 | \$0 | \$0 | \$0 | \$537,627 | \$0 | \$0 | \$0 | \$568,230 |
| Non-Cap Equipment | | \$0 | \$0 | \$71,827 | \$9,788 | \$0 | \$0 | \$0 | \$285,236 | \$0 | \$0 | \$0 | \$366,851 |
| Total | | \$81,630 | \$547,796 | \$1,106,691 | \$146,492 | \$185,956 | \$7,416,101 | \$10,154,894 | \$6,382,534 | \$4,119,259 | \$19,549 | \$950 | \$30,161,852 |
| Project Budget | \$30,161,852 | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$30,161,852 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$30,161,852 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |

Project Description: Replacement of east wing with a new multipurpose room and additional classrooms Facility Size: 20,838 sq/ft Status: In construction Architect: DLR Group WWCOT Contractor: Bernards Brothers



| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|-------------|-------------|-------------|-------------|--------------------|------------------|--------------|-------------|-------------|-------------|-------------|-------|-----------------|
| | | | | | | | | | | | | | • |
| AA 7100068 | | | | | | | | | | | | | Ī |
| Renovation to Corsair Stadium (108) | | | | | | | | | | | | | |
| Other Contract Services | | \$0 | | \$0 | \$0 | | | \$0 | \$0 | \$0 | \$0 | | |
| Building & Additions | | \$0 | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Architect | | \$0 | | \$0 | \$0 | | | \$0 | \$0 | \$0 | \$0 | | |
| Engineering | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Project Management | | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$4,540 |
| Total | | \$0 | \$35,299 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$35,299 |
| Project Budget | \$35,299 | | • | • | | | • | • | • | | | | - |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$35,299 | 1 | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$35,299 | 1 | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| AA 7100067, 7100152, 7100155, 7100157 | T | | | | | | | | T | T | | | $\overline{}$ |
| Business & Facilities Infrastructure (111) | | | | | | | | | | | | | + |
| Supplies | | \$0 | \$0 | \$0 | \$1,493 | \$4,840 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$6,333 |
| Service Fee | | \$0 | \$0 | \$0 | \$12,885 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Consultants | | \$0 | | \$0 | \$12,003 | | \$8 | \$0 | \$0 | \$0 | \$0 | | |
| Maintenance Contract | | \$0 | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Legal | | \$0 | | \$75 | \$0 | | \$0 | \$1,105 | \$0 | \$0 | \$0 | | |
| | | \$0 | | \$0 | \$0 | | \$0 | \$1,105 | \$0 \$0 | \$0 | \$0 | | |
| Software License | | | | \$6,988 | \$750 | | \$2,209 | | | | | | |
| Other Contract Services | | \$0 | | | | | | \$0 | \$0 | \$0 | \$0 | | |
| Moving Services | | \$0 | | \$0 | \$395 \$200,585 | \$0 \$284.668 | | \$0 | \$0 | \$0 | \$0 | | |
| Building & Additions | | \$0 | | \$198,667 | | | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Architect | | \$0 | | \$80,626 | \$170,132 | \$37,906 | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Engineering | | \$0 | \$0 | \$0 | \$3,705 | | \$6,840 | \$0 | \$0 | \$0 | \$0 | | |
| Inspection & Testing | | \$0 | | \$8,142 | \$10,938 | \$10,500 | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Project Management | | \$0 | \$3,073 | \$154,904 | \$87,291 | \$139,821 | \$3,571 | \$0 | \$0 | \$0 | \$0 | | |
| Cap Equipment | | \$0 | | \$0 | \$35,892 | \$80,090 | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Non-Cap Equipment | | \$0 | | \$0 | \$84,590 | \$193,782 | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Total | | \$0 | \$133,238 | \$449,401 | \$608,656 | \$763,095 | \$12,628 | \$1,105 | \$0 | \$0 | \$0 | \$0 | \$1,968,124 |
| Project Budget | \$1,968,124 | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$1,968,124 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$1,968,124 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| AA 7100004 | | | | | | l J | | | | J | | | 1 |
| Master Planning, Program Management, Overhead (112) | | | | | | | | | | | | | † 1 |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Architect | | \$0 | | \$0 | \$0 | | \$0 | \$139,302 | \$187,927 | \$245,329 | \$1,270 | | |
| Project Management | | \$0 | | \$0 | \$0 | | \$150 | \$0 | \$49,170 | \$135,533 | \$0 | | |
| Cap Equipment | | \$0 | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Non-Cap Equipment | | \$0 | | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Total | | \$0 | | \$0 | \$0 | | | \$139.302 | \$237.097 | \$380.863 | \$1,270 | | |
| Project Budget | \$834,697 | 90 | 40 | 40 | Ψ0 | ψ, υ, υ ι υ | \$130 | ψ100,302 | Ψ201,031 | ψουσ,000 | Ψ1,270 | Ψ. | ψ00-4,037 |
| Less Other Funding | \$034,097 | † | | | | | | | | | | | |
| Net | \$834.697 | 1 | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$834,697 | 1 | | | | | | | | | | | |
| Running Balance | \$034,097 | 1 | | | | | | | | | | | |
| Ruilling balance | J ⊅∪ | I | | | | | | | | | | | |

| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|---|-------------|--------------------|-------------------|-------------|-------------|-------------|-------------|--------------------|-------------------|-------------|-------|---------------------|
| | | • | • | | | | | | | | | | |
| AA 7100154 | | | | | | | | | | | | | |
| Energy Efficiency Projects (113) | | | | | | | | | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | | \$0 | | \$0 |
| Building & Additions | | \$0 | \$0 | \$189 | \$2,108,853 | \$990,389 | -\$97.621 | \$0 | \$0 | | \$0 | | \$3.001.810 |
| Architect | | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | | \$0 | | \$0 |
| Engineering | | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | | \$0 | | \$0 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$4,020 | \$0 | | \$0 | \$0 | | \$0 | | \$14.138 |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | | \$0 | | \$825 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | | \$0 | | \$0 |
| Total | | \$0 | \$0 | \$189 | \$2,112,873 | \$990.389 | | \$0 | \$0 | | \$0 | | \$3.016.773 |
| Project Budget | \$3,508,088 | ΨΟ | 40 | ψ103 ₁ | ΨΣ,112,070 | ψ550,005 | -400,010 | ا ا | Ψ0 | ΨŪ | Ψ | Ψ0 | ψ0,010,110 |
| Less Other Funding | \$491,315 | | Other Funding So | ource: | | | | | | | | | |
| Net | \$3,016,773 | | DWP \$18,715.00 r | | | | | | | | | | |
| Actual Measure AA Expenditures | \$3,016,773 | | SCE \$446,519.77 | | | | | | | | | | |
| Running Balance | \$3,010,773 | | Gas Co. \$26,080 r | | | | | | | | | | |
| Rullillig Balance | ا عن | | 345 CU. \$20,000 I | eceived | | | | | | | | | |
| AA 7100064 | | | | | | | | | | | | | |
| Community Classroom & Facility Projects (114) | | | | | | | | | | | | | |
| | | 00 | \$0 | *** | \$124 | \$0 | 40 | | 00 | | | \$0 | 0404 |
| Supplies | | \$0 | \$0 \$0 | \$0 | | | | \$0 | \$0 | | \$0 | | \$124 |
| Legal | | \$0 | | \$1,867 | \$1,418 | \$0 | | \$0 | \$0 | | \$0 | | \$3,285 |
| Other Contract Services | | \$0 | \$3,720 | \$1,869 | \$0 | \$0 | | \$0 | \$0 | | \$0 | | \$5,588 |
| Building & Additions | | \$0 | \$434,578 | \$1,369,441 | \$408,696 | -\$1,003 | \$0 | \$0 | \$0 | | \$0 | | \$2,211,712 |
| Architect | | \$0 | \$263,833 | \$48,120 | \$1,318 | \$0 | \$0 | \$0 | \$0 | | \$0 | | \$313,272 |
| Engineering | | \$0 | \$3,220 | \$3,143 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | | \$6,363 |
| Inspection & Testing | | \$0 | \$41,002 | \$80,885 | \$1,495 | \$0 | | \$0 | \$0 | | \$0 | | \$123,382 |
| Project Management | | \$135 | \$117,247 | \$143,780 | \$27,570 | \$0 | | \$0 | \$0 | | \$0 | | \$288,732 |
| Non-Cap Equipment | | \$0 | \$0 | \$209,726 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | | \$209,726 |
| Total | | \$135 | \$863,599 | \$1,858,831 | \$440,621 | -\$1,003 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$3,162,183 |
| Project Budget | \$3,162,183 | | | • | | | | | • | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$3,162,183 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$3,162,183 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |
| <u> </u> | | | | | | | | | | | | | |
| AA 7100057 | | | | | | | | | | | | | |
| Real Property Acquisition (115) | | | + | - | | | | | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$659 | \$0 | \$0 | \$659 |
| Other Contract Services | | \$0 | \$39 | \$7.000 | \$0 | \$15,800 | \$0 | \$0 | \$0 | \$039 | \$0 | | \$22,839 |
| Site Acquisition | + | \$1,739,979 | \$4,001,204 | \$9.022.207 | \$0 | \$15,600 | \$0 | \$0 \$0 | \$5,013,226 | | \$0 \$0 | | \$24,598,214 |
| Inspection & Testing | + + | \$8.689 | \$7,986 | \$9,022,207 | \$0 | | \$0 | \$0 \$0 | \$5,013,226 | | \$0 \$0 | | \$16,674 |
| Project Management | | \$0,009 | \$7,986 | \$0 | \$0 \$0 | \$0 \$0 | | \$0 \$0 | \$0 | | \$0 \$0 | | φ10,074 en |
| Total | | \$1,748,667 | \$4,009,228 | \$9.029.207 | \$0 | | \$0 \$0 | \$0 \$0 | \$5,013,226 | | \$0 | | \$24,638,386 |
| | 804 600 000 | \$1,740,067 | \$4,009,228 | \$9,029,207 | \$0 | \$15,8UU | \$0 | \$0 | \$5,013,226 | ⊅4,0∠∠,259 | \$0 | \$0 | ⊅∠4, 036,386 |
| Project Budget | \$24,638,386 | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$24,638,386 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$24,638,386 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |

| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|--|-------------|-----------------|--------------------|-------------------|--------------------|--------------------|----------------|-------------|-------------|-------------|-------------|-------|---------------------|
| AA 7400050 7400454 7400450 7400050 | , | | | | | | | | | | т | | |
| AA 7100058, 7100151, 7100156, 7100059 | | | | | | | | | | | | | |
| Roadways, Walkways, Grounds, Parking Lots, and Garages (116) | | | | 00 | \$0 | \$4,616 | | | | \$0 | | \$0 | \$4,616 |
| Supplies | | \$0 \$0 | \$0 \$0 | \$0 \$0 | | \$4,616 | \$0 \$0 | \$0 \$0 | \$0 \$0 | | | | |
| Legal Consultants | | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$125 \$48,090 | \$5.018 | \$0 | \$0 \$0 | \$0 \$0 | | \$0 | | |
| Other Contract Services | | \$0 \$218 | \$770 | \$122 | \$46,090 | \$5,016 | \$0 | \$0 \$0 | \$0 \$0 | | | | |
| Building & Additions | | \$185,345 | \$6,731 | \$113,784 | \$321,603 | \$975,401 | \$0 | \$0 \$0 | \$0 \$0 | | | | |
| Architect | | \$165,345 | \$0,731 | \$113,784 | \$103,569 | \$19,225 | \$1,240 | \$0 \$0 | \$0 \$0 | | | | |
| Engineering | | \$0 | \$0 | \$0 | \$1,095 | | | \$0 \$0 | \$0 | | \$0 | | |
| Inspection & Testing | | \$13,380 | \$7.865 | \$13,553 | \$20,126 | \$42,865 | \$0 | \$0 | \$0 | | | | |
| Project Management | | \$24,404 | \$12,439 | \$21,945 | \$54,095 | \$104,943 | \$1,411 | \$0 | \$0 | | | | |
| Total | | \$223,347 | \$27,804 | \$149,403 | \$573,951 | \$1,153,512 | \$2,652 | \$0 | | | | | |
| Project Budget | \$7,022,417 | \$220,01 | \$2.,00. | \$1.10,100 | 40.0,00. | V 1,100,012 | V 2,002 | + | 40 | *** | | | \$2 ,100,010 |
| Less Other Funding | \$4,891,747 | | * Other Funding So | ource: | | | | | | | | | |
| Net | \$2,130,670 | | Measure S \$3,891 | | 1.000.000 allocate | ed | | | | | | | |
| Actual Measure AA Expenditures | \$2,130,670 | | , | , , | ,, | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| AA 7100069 | | | | | | | | | | | | | |
| Infrastructure & Technology - Technology (117) | | | | | | | | | | | | | |
| Software | | \$0 | \$0 | \$0 | \$0 | \$0 | \$218 | \$0 | \$0 | \$0 | \$0 | \$0 | \$218 |
| Supplies | | \$0 | \$0 | \$13,646 | \$7,587 | \$0 | | \$0 | \$0 | | \$0 | \$0 | |
| Maintenance Contract | | \$0 | \$9,472 | \$46,300 | \$210,581 | \$18,944 | \$42,415 | \$9,472 | \$0 | | \$0 | | |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$0 | \$49,589 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Building & Additions | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | | |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | | \$0 | | \$0 |
| Cap Equipment | | \$0 | \$207,423 | \$33,063 | \$576,294 | \$0 | \$1,145,668 | \$0 | \$0 | | \$0 | | |
| Non-Cap Equipment | | \$0 | \$0 | \$42,827 | \$500 | \$0 | \$3,447 | \$0 | \$0 | | \$0 | \$0 | \$46,775 |
| Total | | \$0 | \$216,896 | \$135,838 | \$794,963 | \$18,944 | \$1,258,304 | \$9,472 | \$0 | \$0 | \$0 | \$0 | \$2,434,417 |
| Project Budget | \$2,434,417 | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$2,434,417 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$2,434,417 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| AA 7100150 | | | | | | | | | | | | | |
| Infrastructure & Technology - Utility (118) | | | | | | | | | | | | | |
| Sofeware License | | \$0 | | \$0 | \$0 | | | \$0 | \$0 | | | | |
| Legal | | \$0 | | \$0 | \$0 | | | \$0 | \$0 | | | | |
| Building & Additions | | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | | |
| Architect | | \$0 | \$0 | \$0 | \$0 | | | \$0 | \$0 | | | | |
| Inspection & Testing | | \$0 | \$4,979 | \$0 | \$0 | | \$0 | \$0 | \$0 | | | | |
| Project Management | | \$0 | | \$0 | \$0 | | \$0 | \$0 | \$0 | | | | |
| Cap Equipment | | \$0 | | \$7,534 | \$0 | | \$0 | \$0 | \$0 | | | | |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | | | \$0 | \$0 | | | | |
| Total Deleted Product | 007 | \$0 | \$20,219 | \$7,534 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$27,753 |
| Project Budget | \$27,753 | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$27,753 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$27,753 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |

| Projects | Budget | 09/10 Final | 10/11 Final | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|--------------|-------------|---------------------|--------------|--------------|--------------------|--------------|--------------|--------------|--------------|-----------------|------------|-----------------|
| AA 7100153 | | | | | | | | | | | | | |
| Emergency Lighting, Fire Alarm, and Security System (119) | | | | | | | | | | | | | |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$2,348 | \$0 | \$0 | \$2.671 | \$0 | \$0 | \$0 | \$5,020 |
| Consultants/Legal | | \$0 | \$0 | \$0 | \$0 | | \$16 | \$0 | \$0 | \$0 | \$442 | \$0 | \$458 |
| Telecom Fee | | \$0 | \$0 | \$0 | \$0 | | \$800 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Maintenance Contract | | \$0 | \$0 | \$648 | \$0 | | \$0 | \$2,700 | \$0 | \$0 | \$0 | \$0 | \$43,048 |
| Software Suppoert | | \$0 | \$0 | \$24,765 | \$0 | | \$0 | \$2,232 | \$0 | \$0 | \$0 | \$0 | \$133,365 |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | | \$0 | \$4,643 | \$1.560 | \$0 | \$0 | \$0 | \$53,897 |
| Building & Additions | | \$0 | \$0 | \$0 | \$0 | | \$2,648,866 | \$4,129,145 | \$1,308,230 | \$763,170 | \$26,375 | \$79,172 | |
| Architect | | \$0 | \$0 | \$0 | \$0 | | \$18,925 | \$0 | \$0 | \$5,047 | \$0 | \$0 | \$23,972 |
| Enginnering | | \$0 | \$0 | \$0 | \$0 | | \$389,013 | \$156,247 | \$255,798 | \$358,560 | \$114,585 | \$0 | \$1,485,233 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | | \$0 | \$58,831 | \$4,800 | \$0 | \$0 | \$0 | |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$51,008 | \$52,044 | \$79,285 | \$16,500 | \$49,738 | \$240 | \$0 | \$248,814 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 | | \$0 | \$5,871 | \$0 | \$0 | \$0 | \$0 | |
| Non-Cap Equipment | | \$0 | \$0 | \$6,087 | \$0 | | \$8,348 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Total | | \$0 | \$0 | \$31,500 | \$0 | \$940,259 | \$3,118,012 | \$4,438,953 | \$1,589,560 | \$1,176,515 | \$141,642 | \$79,172 | \$11,515,614 |
| Project Budget | \$11,520,794 | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$11,520,794 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$11,515,614 | | | | | | | | | | | | |
| Running Balance | \$5,180 | | | | | | | | | | | | |
| r | | | | | | | | | | | | | |
| AA 7100142 | | | | | | | | | | | | | |
| Student Services (120) | | | | | | | | | | | | | |
| Supplies | | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Consultants | | \$0 | \$0 | \$0 | \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Telecom Fee | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Maintenance Contract | | \$0 | \$0 | \$0 \$0 | \$0 \$0 | \$0 | \$0 \$0 | \$0 | \$0 \$0 | \$0 \$0 | \$0 | \$0 | \$0 \$0 |
| Software Suppoert Other Contract Services | | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 |
| Building & Additions | | \$0 \$0 | \$0 | \$0 | \$0 \$0 | | \$0 | \$0 | \$0 | \$3,165,626 | \$3,704,864 | \$0 | |
| Architect | | \$0 \$0 | \$0 | \$0 | \$0 \$0 | | \$0 | \$0 | \$0 | \$3,165,626 | \$3,704,864 | \$0 \$0 | \$6,670,490 |
| Enginnering | | \$0 \$0 | \$0 | \$0 \$0 | \$0 \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 \$0 | \$0 \$0 | \$0 |
| Inspection & Testing | | \$0 \$0 | \$0 | \$0 | \$0 \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Project Management | | \$0 | \$0 | \$0 | \$0 \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 \$0 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Total | | \$0 | | \$0 | \$0 | | \$0 | \$0 | | \$3,165,626 | \$3,704,864 | \$0 | |
| Project Budget | \$6,870,490 | 40 | 40 | φυ | 40 | 40 | 90 | Ψ0 | φ0 | ψυ, 100,020 | ψυ, r υ-τ, υυ-τ | ΨΟ | ψο,ο, ο, 430 |
| Less Other Fundina | \$0,070,430 | | * Other Funding So | ource: | | | | | | | | | |
| Net | \$6,870,490 | | State of California | | d | | | | | | | | |
| Actual Measure AA Expenditures | \$6,870,490 | | | | | ure V \$33.624.909 | allocated | | | | | | |
| Running Balance | \$0 | | Measure U, S & AA | | | | | | | | | | |
| | | | | | | | | | | | | | |
| Cost of Issuance (121) | | | | | · | | | • | | | | | |
| Cost of Issuance | | \$0 | \$0 | \$0 | \$0 | \$0 | \$285,000 | \$0 | \$213,026 | \$0 | \$0 | \$0 | \$498,026 |
| Total | | \$0 | \$0 | \$0 | \$0 | \$0 | \$285,000 | \$0 | \$213,026 | \$0 | \$0 | \$0 | \$498,026 |
| Project Budget | \$498,026 | | | | | | | | | | | | |
| Less Other Funding | \$0 | | | | | | | | | | | | |
| Net | \$498,026 | | | | | | | | | | | | |
| Actual Measure AA Expenditures | \$498,026 | | | | | | | | | | | | |
| Running Balance | \$0 | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| Grand Total | | \$4.900.734 | \$10.935.584 | \$17.864.407 | \$13.113.759 | \$30.388.248 | \$39.049.510 | \$60.741.756 | \$57.313.878 | \$52,193,046 | \$4.326.286 | \$917.193 | \$291,744,400 |

| Measure AA Interest | | 18/19 Final |
|---|-------------|-------------|
| Parking Garage and Grounds - Student Services (9) | | |
| Site Imptovement | | \$0 |
| Building & Additions | | \$5,192,948 |
| Architect | | \$0 |
| Engineering | | \$0 |
| Inspection & Testing | | \$0 |
| Project Management | | \$0 |
| Total | | \$5,192,948 |
| Project Budget | \$5,192,948 | |
| Actual Measure S Interest Expenditures | \$5,192,948 | |
| Running Balance | \$0 | |

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure V Project Schedule As of June 30, 2020

| | Project Name | Completion | 2019 | | | | 202 | 0 | | 2021 2 | | 2022 | | 2023 | | 2024 | | 4 | | | | |
|-----|---|---------------|------|----|-----|------|-----|---|----|--------|------|------|---|------|--|------|--|---|--|--|---|---------|
| 101 | Replacement Math and Science Extension Building | January 2024 | | | | | | | | | | | | | | | | | | | | П |
| 102 | Student Services | Completed | | | | | | | | | | | | | | | | | | | | \Box |
| 103 | Malibu Center | August 2022 | | | | | | | | | | | | | | | | | | | | |
| 104 | Early Childhood Development/Childcare | July 2020 | | | | | | | | | | | | | | | | | | | | |
| 105 | Art Building Replacement | June 2023 | | | | | | | | | | | | | | | | | | | | |
| 106 | Business Building Renovation | December 2026 | | | | | | | | | | | | | | | | | | | · | |
| 107 | Air Conditioning | February 2021 | | | • | | | | | | | | | | | | | | | | | |
| 108 | ADA | On-Going | | | | | | | | | | | | | | | | | | | | |
| 109 | Master Planning | December 2021 | | | | | | | | | | | | | | | | | | | | |
| 110 | Drescher Hall Modernization | On-Going | | | | | | | | | | | | | | | | | | | | |
| 111 | Outdoor Classroom | On-Going | | | | | | | | | | | | | | | | | | | | |
| 112 | SMMUSD | August 2021 | | | | | | | • | | | | | | | | | | | | | |
| 113 | City of Santa Monica | On-Going | | | | | | | | | | | | | | | | | | | | |
| 114 | Classrooms Relocation | July 2020 | | | | | | | | | | | | | | | | | | | | |
| 115 | TBD | On-Going | | | | | | | | | | | | | | | | | | | | |
| 120 | Other Bond Related Expenses | On-Going | | | | | | | | | | | | | | | | | | | | |
| 121 | Cost of Issuance | On-Going | | | | | | | | | | | | | | | | | | | | |
| 122 | Management Reserve | On-Going | | | | | | | | | | | | | | | | | | | | П |
| 123 | Unissuable Bond | On-Going | | | | | | | | | | | | | | | | | | | | П |
| | | | | | | | | | | | | | | | | | | | | | | \prod |
| | | | | ln | Pla | nnir | ng | | ln | Con | stru | ctio | n | | | | | 1 | | | | |

| Projects | Budget | 17/18 Final | 18/19 Final | 19/20 | Combined Totals | | | |
|---|---------------|---|---|---|--|--|--|--|
| V 7100090 | ı | | | | | | | |
| Replacement Math and Science Extension Building (101) | | | | | | | | |
| | | \$0 | \$0 | \$0 | | | | |
| Legal Other Contract Services | | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$ | | | |
| | | \$0 | \$0 \$0 | \$20,506 | \$20,50 | | | |
| Moving Services | | \$675 | \$12.987 | \$20,506 | | | | |
| Building & Additions | | - ' ' | 1 / | . , | \$16,29 | | | |
| Architect | | \$2,047,911 | \$14,446 | \$114,092 | \$2,176,44 | | | |
| Engineering | | \$0 | \$0 | \$0 | \$, | | | |
| Inspection & Testing | | \$30,804 | \$44,077 | \$58,500 | \$133,38 | | | |
| Project Management | | \$130,874 | \$617,805 | \$253,190 | \$1,001,86 | | | |
| Cap Equipment | | \$0 | \$0 | \$0 | \$ | | | |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$ | | | |
| Total | | \$2,210,264 | \$689,315 | \$448,921 | \$3,348,49 | | | |
| Project Budget | \$124,958,336 | Received | | | | | | |
| Less Other Funding | \$42,640,344 | \$2,584,000 | * Other Funding | | | | | |
| Net | \$82,317,992 | | | re U \$308,336, Measure AA \$2,244,008 allocated | | | | |
| Actual Measure V Expenditures | \$3,348,499 | | State of Califo | rnia \$40,088,00 | 00 allocated | | | |
| Running Balance | \$78,969,493 | | | | | | | |
| V 7100142 | | | | | | | | |
| Student Services Building (102) | | | | | | | | |
| Supplies | | | | | | | | |
| Supplies | | \$0 | \$71,445 | \$38,064 | \$109,50 | | | |
| Other Contract Services | | \$0 \$0 | \$71,445 \$0 | \$38,064 \$59,784 | \$109,50° \$59,78 | | | |
| | | \$0 | \$0 | \$59,784 | \$59,78 | | | |
| Other Contract Services Consultants | | \$0 \$0 | \$0 \$0 | | \$59,78 \$68 | | | |
| Other Contract Services Consultants Software Support | | \$0 | \$0 \$0 \$189,120 | \$59,784 \$687 \$0 | \$59,78 | | | |
| Other Contract Services Consultants Software Support Moving Services | | \$0 \$0 \$0 \$0 | \$0 \$0 \$189,120 \$55,062 | \$59,784 \$687 \$0 \$5,286 | \$59,78 \$68 \$189,12 \$60,34 | | | |
| Other Contract Services Consultants Software Support | | \$0 \$0 \$0 | \$0 \$0 \$189,120 \$55,062 \$12,355,060 | \$59,784 \$687 \$0 \$5,286 \$2,895,270 | \$59,78 \$68 \$189,121 \$60,34 \$15,250,32 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect | | \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 | \$59,78 \$68 \$189,12 \$60,12 \$15,250,32 \$906,68 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering | | \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$59,501 | \$59,78 \$68 \$189,12 \$60,34 \$15,250,32 \$906,68 \$199,95 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering Inspection & Testing | | \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 \$296,732 | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$59,501 \$126,860 | \$59,78 \$68 \$189,12 \$60,34 \$15,250,32 \$906,68 \$199,95 \$478,79 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering Inspection & Testing Project Management | | \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$ | \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 \$296,732 \$900,333 | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$59,501 \$126,860 \$135,058 | \$59,78 \$68 \$189,12 \$60,34 \$15,250,32 \$906,68 \$199,95 \$478,79 \$1,035,39 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering Inspection & Testing Project Management Cap Equipment | | \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$ | \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 \$296,732 \$900,333 \$1,565,928 | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$59,501 \$126,860 \$135,058 \$91,013 | \$59,78 \$68 \$189,12 \$66,34 \$15,250,32 \$906,68 \$199,95 \$478,79 \$1,035,39 \$1,656,94 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering Inspection & Testing Project Management Cap Equipment Non-Cap Equipment | | \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$ | \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 \$296,732 \$900,333 \$1,565,928 \$2,279,541 | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$59,501 \$126,860 \$135,058 \$91,013 \$196,313 | \$59,78 \$68 \$189,12 \$66,34 \$15,250,32 \$906,68 \$199,95 \$478,7 \$1,035,39 \$1,656,94 \$2,475,85 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total | \$130,224,164 | \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$55,202 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 \$296,732 \$900,333 \$1,565,928 \$2,279,541 \$18,273,508 | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$59,501 \$126,860 \$135,058 \$91,013 | \$59,78 \$68 \$189,12 \$60,34 \$15,250,32 \$906,68 \$199,97 \$478,79 \$1,035,38 \$1,656,94 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget | \$130,224,164 | \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$55,202 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 \$296,732 \$900,333 \$1,565,928 \$2,279,541 \$18,273,508 nding Source: | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$95,501 \$126,860 \$135,058 \$91,013 \$196,313 \$4,094,688 | \$59,78 \$68 \$189,12 \$60,34 \$15,250,32 \$906,68 \$19,95 \$478,79 \$1,035,39 \$1,656,94 \$2,475,85 \$22,423,38 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget Less Other Funding | \$96,599,255 | \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$55,202 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 \$296,732 \$900,333 \$1,565,928 \$2,279,541 \$18,273,508 ding Source: 1) State of Cal | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$59,501 \$126,860 \$135,058 \$91,013 \$196,313 \$4,094,688 | \$59,78 \$68 \$189,12 \$60,34 \$15,250,32 \$906,68 \$1199,95 \$478,79 \$1,035,39 \$1,656,94 \$2,475,85 \$22,423,38 | | | |
| Other Contract Services Consultants Software Support Moving Services Building & Additions Architect Engineering Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget | | \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$55,202 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$189,120 \$55,062 \$12,355,060 \$419,829 \$140,458 \$296,732 \$900,333 \$1,565,928 \$2,279,541 \$18,273,508 ndig Source: 1) State of Cal 2) Measure U | \$59,784 \$687 \$0 \$5,286 \$2,895,270 \$486,854 \$59,501 \$126,860 \$135,058 \$91,013 \$196,313 \$4,094,688 | \$59,78 \$68 \$189,12 \$60,34 \$15,250,32 \$906,68 \$199,95 \$478,75 \$1,035,39 \$1,656,94 \$2,475,85 \$22,423,38 000 received) Measure \$ 45,595,322, | | | |

| Projects | Budget | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|--------------|-------------|---------------|-----------------|-------------------------------|
| | | | | | |
| V 7100015 | | | | | |
| Malibu Site Acquisition (103) | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$0 |
| Other Contract Services | | \$0 | \$0 | \$2,713 | \$2,713 |
| Consultants | | \$0 | \$0 | \$0 | \$0 |
| Moving Services | | \$0 | \$0 | \$0 | \$(|
| Building & Additions | | \$0 | \$0 | \$0 | \$(|
| Architect | | \$0 | \$0 | \$0 | \$(|
| Engineering | | \$0 | \$0 | \$0 | \$(|
| Inspection & Testing | | \$0 | \$0 | \$26,384 | \$26,384 |
| Project Management | | \$0 | \$0 | \$500 | \$500 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$(|
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$(|
| Total | | \$0 | \$0 | \$29,597 | \$29,59 |
| Project Budget | \$61,582,273 | * Other Fu | nding Source: | 1) Measure S \$ | 25,000,000 |
| Less Other Funding | \$27,023,853 | | | | ocated \$2,023,853 |
| Net | \$34,558,420 | | | • | |
| Actual Measure V Expenditures | \$29,597 | | | | |
| Running Balance | \$34,528,823 | | | | |
| <u> </u> | | | | | |
| V 7100104 | | | | | |
| Early Childhood Development/Childcare (104) | | | | | |
| Other Contract Services | | \$0 | \$0 | \$5,526 | \$5,526 |
| Consultants | | \$0 | \$0 | \$16 | \$16 |
| Legal | | \$0 | \$0 | \$96 | \$96 |
| Building & Additions | | \$0 | \$0 | \$6,957,338 | \$6,957,338 |
| Architect | | \$0 | \$0 | \$175,946 | \$175,946 |
| Engineering | | \$0 | \$0 | \$0 | \$(|
| Inspection & Testing | | \$0 | \$0 | \$257,448 | \$257,448 |
| Project Management | | \$0 | \$0 | \$320,700 | \$320,700 |
| Total | | \$0 | \$0 | \$7,717,069 | \$7,717,06 |
| Project Budget | \$30,925,693 | Received | *-1 | . ,, | , , , , |
| Less Other Funding | \$15,520,176 | | | * Other Fundi | ng Source: |
| Net | \$15,405,517 | . ,, | | | a Monica \$6,661,598 commited |
| Actual Measure V Expenditures | \$7,717,069 | | | | \$8,858,578 allocated |
| Running Balance | \$7,688,448 | | | _, | |

| Projects | Budget | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|---|---------------------|------------------|-----------------------|-------------------------|--|
| | ı | | | | |
| V 7100240 | | | | | |
| Art Complex (105) | | 4.0 | 4.0 | 4.0.0 | *** |
| Legal | | \$0 | \$0 | \$12,914 | \$12,914 |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 |
| Consultants | | \$0 | \$0 | \$20,991 | \$20,991 |
| Moving Services | | \$0 | \$0 | \$0 | \$C |
| Building & Additions | | \$184 | \$407,369 | \$556 | \$408,109 |
| Architect | | \$0 | \$0 | \$262,393 | \$262,393 |
| Engineering | | \$0 | \$0 | \$0 | \$0 |
| Inspection & Testing | | \$0 | \$35,495 | \$25,052 | \$60,547 |
| Project Management | | \$0 | \$1,600 | \$59,525 | \$61,125 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 |
| Total | | \$184 | \$444,464 | \$381,430 | \$826,078 |
| Project Budget | \$34,901,000 | | - | • | |
| Less Other Funding | \$10,901,000 | | * Other Funding | g Source: | |
| Net | \$24,000,000 | | 1) State of Calif | ornia \$10,901,00 | 00 pending |
| Actual Measure V Expenditures | \$826,078 | | | | |
| Running Balance | \$23,173,922 | | | | |
| | H | L. | | | |
| V 7100188 | | | | | |
| Air Conditioning (107) | | | | | |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 |
| Building & Additions | | \$0 | \$0 | \$1,447 | \$1,447 |
| Architect | | \$0 | \$79,000 | \$0 | |
| Engineering | | | | | \$79.000 |
| | | \$417.960 | \$217,966 | | |
| | | \$417,960 \$0 | \$217,966 \$54,810 | \$0 | \$635,927 |
| Inspection & Testing | | \$0 | \$54,810 | \$0 \$776 | \$635,927 \$55,586 |
| Inspection & Testing Project Management | | \$0 \$4,370 | \$54,810 \$4,570 | \$0 \$776 \$2,800 | \$635,927 \$55,586 \$11,740 |
| Inspection & Testing Project Management Total | \$10.777.654 | \$0 | \$54,810 | \$0 \$776 | \$635,927 \$55,586 \$11,740 |
| Inspection & Testing Project Management Total Project Budget | \$10,777,654 \$0 | \$0 \$4,370 | \$54,810 \$4,570 | \$0 \$776 \$2,800 | \$79,000 \$635,927 \$55,586 \$11,740 \$783,700 |
| Inspection & Testing Project Management Total Project Budget Less Other Funding | \$0 | \$0 \$4,370 | \$54,810 \$4,570 | \$0 \$776 \$2,800 | \$635,927 \$55,586 \$11,740 |
| Inspection & Testing Project Management Total Project Budget | - , , , | \$0 \$4,370 | \$54,810 \$4,570 | \$0 \$776 \$2,800 | \$635,927 \$55,586 \$11,740 |

| Projects | Budget | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|-------------------------------|-------------|-------------|-------------|-----------|-----------------|
| | | | _ | | |
| V 7100004 | | | | | |
| Master Plan (109) | | | | | |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 |
| Advertising | | \$0 | \$641 | \$0 | \$641 |
| Architect | | \$0 | \$112,073 | \$514,462 | \$626,535 |
| Engineering | | \$0 | \$0 | \$0 | \$0 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 |
| Project Management | | \$0 | \$3,800 | \$1,100 | \$4,900 |
| Total | | \$0 | \$116,515 | \$515,562 | \$632,077 |
| Project Budget | \$1,000,000 | | | | |
| Less Other Funding | \$0 | | | | |
| Net | \$1,000,000 | | | | |
| Actual Measure V Expenditures | \$632,077 | | | | |
| Running Balance | \$367,923 | | | | |
| | · | | | | |
| V 7100237 | | | | | |
| Outdoor Classroom (111) | | | | | |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 |
| Building & Additions | | \$0 | \$0 | \$0 | \$0 |
| Architect | | \$100,000 | \$102,023 | \$102,495 | \$304,518 |
| Engineering | | \$0 | \$0 | \$0 | \$0 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 |
| Project Management | | \$0 | \$17,205 | \$0 | \$17,205 |
| Total | | \$100,000 | \$119,228 | \$102,495 | \$321,723 |
| Project Budget | \$321,723 | | <u> </u> | | |
| Less Other Funding | \$0 | | | | |
| Net | \$321,723 | | | | |
| Actual Measure V Expenditures | \$321,723 | | | | |
| Running Balance | \$0 | | | | |

| Projects | Budget | 17/18 Final | 18/19 Final | 19/20 | Combined Totals |
|-----------------------------------|-------------|-------------|-------------|-------------|-----------------|
| | 1 | | | | |
| V 7100243 | | | | | |
| Classrooms Relocation (114) | | 4.0 | 40 | 4.0 | |
| Other Contract Services | | \$0 | \$0 | \$0 | |
| Building & Additions | | \$0 | \$3,467 | \$4,644,826 | \$4,648,29 |
| Supplies | | \$0 | \$0 | \$4,982 | \$4,98 |
| Architect | | \$0 | \$184,434 | \$73,270 | \$257,70 |
| Engineering | | \$0 | \$0 | \$0 | |
| Inspection & Testing | | \$0 | \$16,795 | \$102,390 | \$119,18 |
| Project Management | | \$0 | \$61,520 | \$341,775 | \$403,29 |
| Non-Cap Equipment | | \$0 | \$0 | \$44,758 | \$44,75 |
| Total | | \$0 | \$266,216 | \$5,212,000 | \$5,478,2 |
| Project Budget | \$6,900,000 | | | | |
| Less Other Funding | \$0 | | | | |
| Net | \$6,900,000 | | | | |
| Actual Measure V Expenditures | \$5,478,216 | | | | |
| Running Balance | \$1,421,784 | | | | |
| S7100048 | | | 1 | | |
| Other Bond Related Expenses (116) | | | | | |
| Consultants | | \$0 | \$0 | \$0 | 5 |
| Lease/Rental | | \$0 | \$13,590 | \$18,171 | \$31,76 |
| Supplies | | \$0 | \$13,330 | \$0 | , |
| Legal | | \$0 | \$0 | \$0 | |
| Software License | | \$0 | \$0 | \$0 | |
| Advertising | | \$0 | \$0 \$0 | \$0 | |
| Other Contract Services | | \$0 | \$0 | \$0 | |
| Building & Additions | | \$184 | \$191,065 | \$0 | \$191,24 |
| Inspection & Testing | | \$104 | \$13,060 | \$0 | \$13,06 |
| Project Management | | \$0 | \$13,000 | \$0 | Ţ13,00 |
| Cap Equipment | | \$0 | \$0 | \$0 | |
| | | \$0 | \$0 \$0 | \$0 | |
| Non-Cap Equipment Total | | \$184 | \$217,715 | \$18,171 | \$236,0 |
| Project Budget | \$300,000 | \$104 | \$217,715 | \$10,171 | \$236,0 |
| | | | | | |
| Less Other Funding | \$0 | | | | |
| Net | \$300,000 | | | | |
| Actual Measure V Expenditures | \$236,070 | | | | |
| Running Balance | \$63,930 | | | | |
| Cost of Issuance (117) | | | | T T | |
| Cost of Issuance | | \$291,277 | \$0 | \$0 | \$291,2 |
| Total | | \$291,277 | \$0 | \$0 | \$291,2 |
| Project Budget | \$800,000 | - | | | • |
| Less Other Funding | \$0 | | | | |
| Net | \$800,000 | | | | |
| Actual Measure V Expenditures | \$291,277 | | | | |
| Running Balance | \$508,723 | | | | |

\$3,079,439 \$20,483,307 \$18,524,958

Grand Total

\$42,087,704

SMC Bond Program Contractor List as of 6-30-2020

Student Services (Measure U #0, Measure S #9, Measure AA #120, Measure V #102):

Architect – Steinberg Architects, Morris Architects

Contractor - Minco, Bernards Brothers, Spinitar

Engineering – IVA, Cogent Energy Engineering, XL Fire

Inspection & Testing – Geo Labs, BTC Labs - Vertical V, Peak Survey, LPI

Rango Inc., Twining, AGE

Project Management - LPI, YNL, Vanir

Replacement Health/PE/Fitness/Dance Building (Measure S #4, Measure AA #104):

Architect - Gensler Architects

Contractor - Bernards Brothers

Engineering – IVA, Glumac

Inspection & Testing – Geo Labs, Ellis Environmental, Twining, Rango Inc.

Project Management - LPI

Early Childhood Development (Measure S #5, Measure V #104):

Architect - Carde Ten Architects

Consultant - Child Educational Center

Contractor - The Nazerian Group

Engineering - Jacobs

Inspection & Testing – Geo Labs, Rango Inc., Twining

Project Management - LPI, Vanir, YNL

Malibu Site (Measure S #6, Measure AA #110, Measure V #103):

Architect - Quatro Design Group

Contractor – Master Contracting, Icon West

Consultant – m2 Strategic, Parker Environmental

Engineering – Ensitu Services, Jacobs

Inspection & Testing – Peak Surveys, Ellis Environmental, JL Inspection, Ninyo

& Moore, IL Inspection

Project Management - LPI, m6 Strategic, Vanir, YNL

Energy Efficiency Projects (Measure S #7, Measure AA #113):

Architect - N/A

Contractor – Compass Energy Solutions, Johnson Controls

Engineering – Compass Energy Solutions, Johnson Controls

Inspection & Testing – Ellis Environmental

Environmental Performance (Measure AA #101):

Architect - Kishimoto Architects

Contractor – SJ Amoroso Construction

Engineering – P2S Engineering

Inspection & Testing - Cannon, Peak Surveys

Project Management - LPI

Information Technology Relocation (Measure AA #102):

Architect - Morris Architects

Contractor - Minco, Bernards Brothers, Eidim AV Technology

Engineering – IVA, P2S Engineering

Inspection & Testing – Cannon, Peak Surveys, Geo Labs, Ellis Environmental, Twining, JL Inspection, Rango Inc.

Project Management – LPI, CCS Presentation

Media and Technology Complex (Measure AA #103):

Architect - Clive Wilkinson Architects, Morris Architects

Contractor – H.B. Parkco Construction, Fast Track Construction, CW Driver, Dimension Data, Key Code Media, Omega Construction

Consultant - EEG Services

Engineering – IVA, P2S Engineering

Inspection & Testing - Twining, Geo Labs, BTC Labs - Vertical V,

JL Inspection, EEG Services, Ellis Environmental, Rango

Inc., Cannon

Project Management - LPI

Madison East Wing Seismic Upgrade (Measure AA #107):

Architect - DLR Group - WWCOT, LPI

Contractor - Trimax, Bernards Brothers, Dimension Data

Engineering – IVA, Glumac

Inspection & Testing – Twining, Peak Surveys, LPI, All Group Engineering, EEG Services, Ellis Environmental

Project Management - LPI

Business & Facilities Infrastructure (Measure AA #111):

Architect - LPI, Gwynne Pugh Urban Studio

Contractor – REC+S, Inc., Omega Construction,

Concept Consultant, Inc.

Engineering – N/A

Inspection & Testing - Ellis Environmental, JL Inspection

Project Management - LPI

Community Classroom & Facility Project (Measure AA #114)

Architect – Morris Architects

Contractor – Waisman Construction, Spinitar, Trimax

Engineering – IVA

Inspection & Testing – LPI, Twining

Project Management - LPI

Satellite Campus Parking Facilities and Roadway Improvements (Measure S #8)

Architect - N/A

Contractor - N/A

Engineering - MK Engineering Group

Inspection & Testing – N/A

Project Management – LPI

Roadways, walkways, Grounds, Parking Lots, and Garages (Measure AA #116)

Architect - LPI, DLR Group - WWCOT

Contractor – Trimax, Pub Construction

Consultant – Walker Parking

Engineering – MK Engineering

Inspection & Testing – Ellis Environmental, Peak Surveys, LPI

Project Management – LPI

Emergency Lighting, Fire Alarm, and Security System (Measure AA #119)

Contractor – Red Hawk Fire and Security, Nexus

Engineering – MDC Engineers

Inspection & Testing - Rango Inc.

Project Management - LPI

Signage Safety/Information (Measure S #15)

Contractor - Sign Excellence

Consultant - APCO

Project Management - LPI

Math and Science Addition (Measure AA #106)

Architect - Cannon Design

Contractor – Icon West

Consultant – N/A

Engineering – Arup

Inspection & Testing – AGE

Project Management - Vanir, YNL

Classrooms Relocation (Measure V #114)

Architect – Gwynne Pugh

Contractor - The Nazerian Group

Inspection & Testing – AGE

Project Management - Vanir, YNL

Art Building Replacement (Measure V #105)

Architect – Little Architects

Contractor – N/A

Inspection & Testing – N/A

Project Management - Vanir

Air Conditioning (Measure V #107)

Architect – P2S

Contractor – A&B Construction
Inspection & Testing – Rango Inc.
Project Management – Vanir



Vendors and Contractors List

Received Payments from Bond Funds

For the Period March 31 to June 30, 2020

All Group Engineering

Andy Gump

Anixter

ARC Document Solutions

B&H Photo

B2 Environmental

Bernards Bros, Inc

CA Dept of Toxic Sub.

Cannon Parkin Architects

Carde Ten Architects

CDW Government Inc

Chris Nelson

Daily Breeze Newspaper

Dell Computer

Dimension Data

DLR Group

Endeavor Advanced Solutions

Enpowered

Fagen Friedman & Fulfrost Attorneys

Gehry Partners

GeoLabs

Gwynne Pugh Architects

Icon West

JL Inspection

LPI, Inc.

MDC Engineers

Mobile Modular

Montgomery Hardware

Morris Architects, Inc.

Nazerian Group, The

Nexus

Pacific Office Interiors

QDG Architecture

Rango Inspection

Southern California Gas Co.

TRL Systems

Twining

Vanir Construction Management

YNL Architects