Citizens' Bond Oversight Committee

Meeting on April 20th, 2022

March 31st, 2022 Report

(9 Months - FY 2021-22)

BOND CAPITAL CONSTRUCTION REPORTS

District Management is responsible for the preparation and fair presentation of the statement of expenditures and bond proceeds in accordance with U.S. generally accepted accounting principles; this includes the design, implementation, and maintenance of internal control relevant to the preparation and fair presentation of the statement of expenditures of bond proceeds that is free from material misstatement, whether due to fraud or error.

This quarterly report is prepared in accordance with these requirements and all bond expenditures were made in compliance with all applicable laws.

Project Number	Project Name	Measure U	Measure S	Measure AA	Measure V	Interest	Other Funding		Total Budget	Estimate at	Status	Bond Fur
U-A	Purchase of BAE Airport Site	Budget \$30,280,878	Budget	Budget	Budget		Received *	Pending **	\$30,280,878	Completion \$30,280,878		Remaini
U-A U-B	Emeritus College Facility	\$8,909,940					\$693,842		\$9,603,782	\$9,603,782	Completed	
U-C	Purchase of 1738 Pearl Street	\$8,909,940					\$093,842		\$9,603,782	\$9,603,782	Completed	
U-D		\$2,797,033							\$2,797,033	\$2,797,033		
U-E	PE Temp. Bldg. Replacement Remodel Library Village for Math	\$1,458,690							\$1,458,690	\$1,458,690	Completed Completed	
U-F U-G	SM Airport Campus Site Improvements SM Airport Campus West Building	\$4,170,264							\$4,170,264			
		\$19,709,741							\$19,709,741			
U-H	Theater Arts Renovation	\$19,544,314					45.405.444		\$19,544,314	\$19,544,314		
U-I	Earthquake Rpl. Liberal Arts North	\$6,011,584					\$6,496,141		\$12,507,725	\$12,507,725	Completed	
U-K	Earthquake Rpl. Liberal Arts South	\$6,108,150					\$10,625,070		\$16,733,220	\$16,733,220		
U-L	Shuttle Replacement Parking	\$18,969,509							\$18,969,509	\$18,969,509		
U-M	North Quad Plaza	\$11,388,463							\$11,388,463	\$11,388,463	Completed	
U-Q	Infrastructure & Safety	\$4,003,084							\$4,003,084	\$4,003,084		
U-R	Restroom Improvements	\$17,501							\$17,501	\$17,501		
S-1	Athletic Fields Phase I, Corsair Field		\$4,372,535				\$67,530		\$4,440,065	\$4,440,065	Completed	
S-1A	Athletic Fields Phase I, John Adams		\$2,969,807						\$2,969,807	\$2,969,807	Completed	
S-10	Pico Promenade Improvements, Phase I		\$1,018,009						\$1,018,009	\$1,018,009		
S-13	Adv. Architecture Related Exp for AA		\$0						\$0	\$0		
AA-114	Community Classroom & Facility Projects			\$3,162,183					\$3,162,183	\$3,162,183		
U-T	14th and Pico Project	\$319,242							\$319,242	\$319,242	Completed	
U-N	Letters & Sci Demo/Restore	\$0							\$0	\$0	Completed	
AA-108	Renovation of Corsair Stadium			\$35,299					\$35,299	\$35,299	Completed	
S-2	Performing Arts Complex		\$37,697,625				\$2,992,576		\$40,690,201	\$40,690,201	Completed	
U-J	Music Complex	\$2,011,371					\$2,618,113		\$4,629,484	\$4,629,484	Completed	
S-3, AA-109	Career Opportunity Center	. , ,		\$0					\$0	\$0		
AA-118	Infrastructure & Technology - Utility			\$27,753					\$27,753	\$27,753		
AA-111	Business & Facilities Infrastructure			\$1,968,124					\$1.968.124	\$1,968,124		
AA-117	Infrastructure & Technology - Technology			\$2,434,417					\$2,434,417	\$2,434,417		
S-7, AA-113	Energy Efficiency Projects		\$293,361	\$3,016,773			\$708.637		\$4.018.771	\$4.018.771		
S-15	Signage Safety/Information		\$706,713	\$3,010,773			\$700,037		\$706,713	\$706,713	Completed	
AA-102	Infrastructure & Technology - Information Technology Relocation		\$700,713	\$23,140,771			\$19,798		\$23,160,569	\$23,160,569		
S-8, AA-116	Satellite Campus Parking Facilities and Roadway		\$3,891,747	\$2,130,670			\$13,736		\$6,022,417	\$6,022,417		
AA-107	Madison East Wing Seismic Upgrade		\$3,031,747	\$30,161,852					\$30,161,852	\$30,161,852	Completed	
S-4, AA-104	Replacement Health/PE/Fitness Central Plant Building		\$11,603,383	\$44,428,222			\$208,847		\$56,240,452	\$56,240,452	Completed	
			\$11,003,363				\$208,847				•	
AA-101	Environmental Performance - Central Plant Connections		\$45,597	\$10,767,251					\$10,767,251	\$10,767,251		
S-14, AA-115	Real Property Acquisition		\$45,597	\$24,638,386					\$24,683,983	\$24,683,983	Completed	
AA-103	Media and Technology Complex - Academy Site			\$124,669,502			\$6,835,391		\$131,504,893	\$131,454,893	Completed	
AA-119	Emergency Lighting, Fire Alarm, and Security System			\$11,515,614					\$11,515,614	\$11,515,614		
15004829	Student Services Building	\$21,131,135		\$6,870,490	\$33,624,909	\$21,681,308	\$1,321,000		\$130,224,164	\$130,224,164		\$9,
S-5, V-104	Early Childhood Development/Childcare		\$8,858,656		\$15,405,517		\$4,441,065	\$2,220,533	\$30,925,771	\$30,925,771		\$2,
S-6, AA-110, V-103	Malibu Center and Site Acquisition		\$25,132,568		\$34,558,420	\$2,023,853			\$61,714,841		In Construction	\$20,
, S-11, AA-112, V-109		\$2,110,430	\$716,428	\$834,697	\$1,000,000				\$4,661,555	\$4,661,555	In Design	\$
J-P, AA-106, V-101	Replacement Math and Science Extension Building	\$308,336		\$2,244,008	\$82,317,992		\$2,584,000	\$37,504,000	\$124,958,336	\$124,958,336		\$59,
AA-105, V-110	Drescher - Academic Modernization, Bookstore, Pico Promenade II			\$5,082	\$13,000,000				\$13,005,082	\$13,005,082	In Planning	\$13,
V-105	Art Building Replacement				\$24,000,000		\$286,093	\$10,614,907	\$34,901,000	\$34,901,000	In Design	\$22,
V-106	Business Building Renovation				\$12,547,000			\$12,470,000	\$25,017,000	\$25,017,000	In Planning	\$12,
V-107	Air Conditioning				\$10,777,654				\$10,777,654	\$10,777,654	In Construction	\$
V-108	ADA				\$4,000,000				\$4,000,000	\$4,000,000	In Planning	\$4,
V-111	Outdoor Classroom				\$321,723				\$321,723	\$321,723	Completed	
V-112	John Adams MS Auditorium (SMMUSD)				\$20,000,000				\$20,000,000	\$20,000,000	Completed	
V-113	City of Santa Monica				\$20,000,000				\$20,000,000	\$20,000,000	In Planning	\$20,
V-114	Classrooms Relocation				\$7,400,000				\$7,400,000	\$7,400,000		\$
S-12, V-120	Other Bond Related Expenses		\$476,636		\$300,000				\$776,636	\$909,204		· ·
V-115	TBD		÷ 17 0,030		\$39,446,785				\$39,446,785	\$39,446,785	In Planning	\$39,
i-16, AA-121, V-121	Cost of Issuance		\$119,470	\$498,026	\$800,000				\$1,417,496	\$1,417,496		\$35, \$
AA-122, V-122	Management Reserve		7119,470	\$2,446,709		\$6,152,892			\$34,099,601	\$34,149,601		\$27,
	Unissuable	\$1,127	\$2,143	\$2,446,709	225,500,000	\$0,132,692			\$34,099,601	\$34,149,601		\$27,
, S-17, AA-123, V-123			. ,		4245 000 555	400 050 5	ć20 000 c22	ćc2 000 110			On-Going	6222
Pr	Project Totals	\$100,000,000	3143,500,000	\$295,000,000	\$345,000,000	\$29,858,053	\$39,898,103	\$62,8U9,44O	\$1,U/6,U65,596	\$1,076,065,596		\$232

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Bond Sales / Expenses Report As of March 31, 2022

Measure S Bond \$143,500,000	(1)	
Bond Issue Date		Amount
	2005	\$58,000,000
	2007	\$8,500,000
	2009	\$56,997,859
	2017	\$20,000,000
Total Available		\$143,497,859
Expenses as of 3-31-2022		\$143,497,859
Total Available Remaining		\$0
Unsold Bond Amount		\$2,141
Total Available as of 4-1-2022		\$2,141

Total Bond Program (S,AA,V)	\$783,500,000
Total Bonds Issued	\$618,493,688
Total Expenses as of 3-31-22	\$550,723,660
Total Available Remaining	\$67,770,028
Total Unsold Bond	\$165,006,312

Measure AA Bond \$295,000,000		
Bond Issue Date		Amount
20)10	\$100,000,000
20)14	\$144,995,829
20)17	\$50,000,000
Total Available		\$294,995,829
Expenses as of 3-31-2022		\$292,263,808
Total Available Remaining		\$2,732,021
Unsold Bond Amount		\$4,171
Total Available as of 4-1-2022		\$2,736,192

	ī
Measure V Bond \$345,000,000	
Bond Issue Date	Amount
2018	\$180,000,000
Total Available	\$180,000,000
Expenses as of 3-31-2022	\$114,961,993
Total Available Remaining	\$65,038,007
Unsold Bond Amount	\$165,000,000
Total Available as of 4-1-2022	\$230,038,007

\$900,000,000			
\$800,000,000			
\$700,000,000			
\$600,000,000		_	
\$500,000,000			
\$400,000,000			
\$300,000,000			
\$200,000,000			
\$100,000,000			
\$0	Total Bond Program (S,AA,V)	Total Bonds Issued	Total Expenses as of 3-31-22
			,

Interest	Measure S	Measure AA	Measure V
As of 6-30-21	\$12,121,693	\$6,920,444	\$7,395,904
Expenditure / Arbitrage as of 6-30-21	\$9,853,563	\$5,192,948	\$0
Available Interest as of 7-1-21	\$2,268,130	\$1,727,496	\$7,395,904


Cost of Issuance Refund	Measure S
As of 6-30-21	\$35,575
Expenditure as of 6-30-21	\$0
Available as of 7-1-21	\$35,575

⁽¹⁾ Original Bond \$135,000,000, refunding on 2-15-07 received additional \$8,500,000

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure S Bond Budget

	Project Name	Completion	Project Budget	Measure S Allocation	Other Funding	Measure S Expenditures as of 3/31/22	Measure S Expenditures as of 12/31/21	Measure S Expenditures Last Period	Total Measure S Remaining
1	Athletic Fields Phase I, Corsair Field	Completed	\$4,440,065	\$4,372,535	\$67,530	\$4,372,535	\$4,372,535	\$0	\$0
1A	Athletic Fields Phase I, John Adams	Completed	\$2,969,807	\$2,969,807	\$0	\$2,969,807	\$2,969,807	\$0	\$0
2	Performing Arts Complex	Completed	\$40,690,201	\$37,697,625	\$2,992,576	\$37,697,625	\$37,697,625	\$0	\$0
3	Career Opportunity Center	Completed	\$0	\$0	\$0	\$0	\$0	\$0	\$0
4	Replacement Health/PE/Fitness Building	Completed	\$58,272,030	\$11,603,383	\$46,668,647	\$11,603,383	\$11,603,383	\$0	\$0
5	Early Childhood Development/Childcare	Completed	\$30,925,771	\$8,858,656	\$22,067,115	\$8,858,656	\$8,858,656	\$0	\$0
6	Malibu Site Acquisition and Center	November 2022	\$61,714,841	\$25,132,568	\$36,582,273	\$25,132,568	\$24,604,477	\$528,091	\$0
7	Energy Efficiency Projects	Completed	\$510,683	\$293,361	\$217,322	\$293,361	\$293,361	\$0	\$0
8	Satellite Campus Parking Facilities and Roadway Improvements	Completed	\$7,022,417	\$3,891,747	\$3,130,670	\$3,891,747	\$3,891,747	\$0	\$0
9	Parking Garage, Grounds and Equipment - Student Services	Completed	\$130,224,164	\$45,595,322	\$84,628,842	\$45,595,322	\$45,595,322	\$0	\$0
10	Pico Promenade Improvements	Completed	\$1,018,009	\$1,018,009	\$0	\$1,018,009	\$1,018,009	\$0	\$0
11	Master Planning	Completed	\$716,428	\$716,428	\$0	\$716,428	\$716,428	\$0	\$0
12	Other Bond Related Expenses	Completed	\$476,636	\$476,636	\$0	\$476,636	\$476,636	\$0	\$0
13	Adv. Architecture Related Exp for AA	Completed	\$0	\$0	\$0	\$0	\$0	\$0	\$0
14	Real Property Acquisition	Completed	\$45,597	\$45,597	\$0	\$45,597	\$45,597	\$0	\$0
15	Signage Safety/Information	Completed	\$706,713	\$706,713	\$0	\$706,713	\$706,713	\$0	\$0
16	Cost of Issuance	Completed	\$119,470	\$119,470	\$0	\$119,470	\$119,470	\$0	\$0
17	Unissuable Bond	Completed	\$2,143	\$2,143	\$0	\$0	\$0	\$0	\$2,143
	Project Totals		\$339,852,832	\$143,500,000	\$196,354,975	\$143,497,857	\$142,969,766	\$528,091	\$2,143



SANTA MONICA COMMUNITY COLLEGE DISTRICT Measure S Bond Budget History as of March 31, 2022

	Project Name	Completion	Preliminary Measure S Budget	Measure S Budget as of 12/31/21	Measure S Budget as of 3/31/22	Variance	Measure S Remaining as of 3/31/22
1	Athletic Fields Phase I, Corsair Field	Completed	\$1,800,000	\$4,372,535	\$4,372,535	\$0	\$0
1A	Athletic Fields Phase I, John Adams	Completed	\$35,200,000	\$2,969,807	\$2,969,807	\$0	\$0
2	Performing Arts Complex	Completed	\$24,000,000	\$37,697,625	\$37,697,625	\$0	\$0
3	Career Opportunity Center	Completed	\$20,000,000	\$0	\$0	\$0	\$0
4	Replacement Health/PE/Fitness Building	Completed	\$20,000,000	\$11,603,383	\$11,603,383	\$0	\$0
5	Early Childhood Development/Childcare	Completed	\$7,000,000	\$8,858,656	\$8,858,656	\$0	\$0
6	Malibu Site Acquisition and Center	November 2022	\$25,000,000	\$25,000,000	\$25,132,568	\$132,568	\$0
7	Energy Efficiency Projects	Completed	\$2,000,000	\$293,361	\$293,361	\$0	\$0
8	Satellite Campus Parking Facilities and Roadway Improvements	Completed	\$0	\$3,891,747	\$3,891,747	\$0	\$0
9	Parking Garage, Grounds and Equipment - Student Services	Completed	\$0	\$45,595,322	\$45,595,322	\$0	\$0
10	Pico Promenade Improvements, Phase I	Completed	\$0	\$1,018,009	\$1,018,009	\$0	\$0
11	Master Planning	Completed	\$0	\$716,428	\$716,428	\$0	\$0
12	Other Bond Related Expenses	Completed	\$0	\$609,204	\$476,636	-\$132,568	\$0
13	Adv. Architecture Related Exp for AA	Completed	\$0	\$0	\$0	\$0	\$0
14	Real Property Acquisition	Completed	\$0	\$45,597	\$45,597	\$0	\$0
15	Signage Safety/Information	Completed	\$0	\$706,713	\$706,713	\$0	\$0
16	Cost of Issuance	Completed	\$0	\$119,470	\$119,470	\$0	\$0
17	Unissuable Bond	Completed	\$0	\$2,143	\$2,143	\$0	\$2,143
	Project Totals		\$135,000,000	\$143,500,000	\$143,500,000	\$0	\$2,143

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure S Project Schedule As of March 31, 2022

	Project Name	Completion	2	018		20	019	2	020		202	1	2	2022	
1	Athletic Fields Phase I, Corsair Field	Completed													
1A	Athletic Fields Phase I, John Adams	Completed													
2	Performing Arts Center	Completed													
3	Career Opportunity Center	Completed													
4	Replacement Health/PE/Fitness Building	Completed													
5	Early Childhood Development/Childcare	Completed													
6	Malibu Site Acquisition and Center	November 2022													
7	Energy Efficiency Projects	Completed													
8	Satellite Campus Parking Facilities and Roadway Improvements	Completed													
9	Parking Garage, Grounds and Equipment - Student Services	Completed													
10	Pico Promenade Improvements	Completed													
11	Master Planning	Completed													
12	Other Bond Related Expenses	Completed													
13	Adv. Architecture Related Exp for AA	Completed													
14	Real Property Acquisition	Completed													
15	Signage Safety/Information	Completed													
16	Cost of Issuance	Completed													П
17	Unissuable Bond	Completed													П
			lı	n Plai	nnir	ng		Ir	n Coi	nstru	ıction			+	

Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08 Final	08/09 Final	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
S7100019																				
Athletic Field Phase I, Corsair Field (1)																				
Legal		\$0	\$0	\$0	\$301	\$175	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$476
Building & Additions		\$0	\$0	\$0	\$300,380	\$2,579,095	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$2,879,475
Architect		\$27,332	\$43,815	\$197,557	\$252,736	\$279,173	\$26,563	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$827,176
Inspection & Testing		\$0	\$0	\$0	\$23,411	\$57,585	\$640	\$296	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$81,932
Project Management		\$0	\$0	\$0	\$9,871	\$42,374	\$565	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$52,810
Cap Equipment		\$0	\$0	\$0	\$0	\$483,017	\$35,271	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$518,288
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$2,066	\$10,312	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$12,378
Total		\$27,332	\$43,815	\$197,557	\$586,699	\$3,443,485	\$73,350	\$296	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$4,372,535
Project Budget	\$4,440,065	Received																		
Less Other Funding*	\$67,530	\$67,530		* Other Fundi	ng Source:															
Net	\$4,372,535	5		Metropolitan \	Water District	\$67,530 recei	ved													
Actual Measure S Expenditures	\$4,372,535	5																		
Running Balance	\$0)																		


Athletic Field Phase I, Corsair Field

Project Description: Renovation of the Corsair Field, stadium lighting and sound system

Status: Completed, 2009

Architect: CO Architects

Contractor: Byrom Davey, Inc.



Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08 Final	08/09 Final	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals

S7100038																				
Athletic Field Phase I, John Adams (1A)																				
Legal		\$0	\$0	\$0	\$75	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$75
Building & Additions		\$0	\$0	\$0	\$16,556	\$1,395,261	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$1,411,817
Architect		\$0	\$5,807	\$93,941	\$12,150	\$31,818	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$143,715
Inspection & Testing		\$0	\$2,874	\$3,207	\$0	\$49,984	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$56,066
Project Management		\$0	\$0	\$0	\$10,921	\$45,170	\$38	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$56,128
Cap Equipment		\$0	\$0	\$0	\$0	\$1,290,672	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$1,290,672
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$11,334	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$11,334
Total		\$0	\$8,681	\$97,148	\$39,701	\$2,824,239	\$38	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$2,969,807
Project Budget	\$2,969,807	'I																		
Less Other Funding	\$0	ī																		
Net	\$2,969,807	1																		
Actual Measure S Expenditures	\$2,969,807	1																		
Running Balance	\$0	1																		


Athletic Field Phase I, John Adams

Project Description: Renovation of John Adams Field and lighting

Status: Completed, 2008

Architect: Caldwell Architects

Contractor: Byrom Davey, Inc.



Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08 Final	08/09 Final	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
S7100012																				
Performing Arts Center (2)																				
Consultants		\$0	\$0	\$0	\$121,790	\$76,639	\$0	Ψ	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$198,429
Other Contract Services		\$0	\$0	\$4,269	\$0	\$22,729	\$22	\$68	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$27,088
Supplies		\$0	\$0	\$0	\$14,565	\$5,810	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$20,375
Legal		\$0	\$0	\$34,329	\$275,667	\$492,731	\$15,629	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$818,356
Advertising		\$0	\$0	\$0	\$320	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$320
Building & Additions		\$7,784,151	\$10,292,986	\$8,930,813	\$2,991,903	\$1,629,990	\$50,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$31,679,843
Architect		\$0	\$811,312	\$182,457	\$412,309	\$121,588	\$108	\$1,962	\$0	\$0	\$87,054	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,616,790
Engineering		\$0	\$3,600	\$5,250	\$1,500	\$9,650	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$20,000
Inspection & Testing		\$104,308	\$722,685	\$411,193	\$210,381	\$22,256	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,470,823
Project Management		\$31,984	\$155,732	\$248,876	\$263,690	\$47,915	\$3,244	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$751,441
Cap Equipment		\$0	\$0	\$130,218	\$292,565	\$342,693	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$765,476
Non-Cap Equipment		\$0	\$0	\$15,124	\$93,106	\$220,455	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$328,685
Total		\$7,920,443	\$11,986,315	\$9,962,528	\$4,677,797	\$2,992,455	\$69,003	\$2,030	\$0	\$0	\$87,054	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$37,697,625
Project Budget	\$40,690,201	Received																		
Less Other Funding*	\$2,992,576	\$2,992,576		* Other Fundi	ing Source:															
Net	\$37,697,625			Madison Proj	ect Foundation	\$2,992,576	received													
Actual Measure S Expenditures	\$37,697,625			-																
Running Balance	\$0																			


Performing Arts Center

Project Description:
Construction of a state-of-the-art 499 seat performing arts theater

Status:
Completed, 2008

Architect:
Renzo Zecchetto

Contractor: FTR International



The state of the s																				
Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08 Final	08/09 Final	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
r																				
S7100033, S7100144, S7100060																				
Replacement Health/PE/Fitness Building (4)																				
Supplies		\$4,809	\$288	\$0			\$163							\$0	\$0		\$0		\$0	\$5,260
Legal		\$0	\$0	\$0			\$75							\$0	\$0		\$0		\$0	\$1,488
Other Contract Services		\$1,634	\$25,934	\$0			\$165							\$0	\$0		\$0		\$0	\$27,985
Repair Facility		\$0	\$4,861	\$0			\$0							\$0	\$0		\$0		\$0	\$4,861
Building & Additions		\$0	\$0	\$0			\$526,552	\$0				\$6,037,080		\$0	\$0		\$0	\$0	\$0	\$11,451,757
Architect		\$0	\$0	\$0			\$41,044						\$0	\$0	\$0		\$0		\$0	\$41,044
Inspection & Testing		\$0	\$0	\$0			\$14,363	\$0						\$0	\$0		\$0		\$0	\$20,881
Project Management		\$0 \$0	\$0	\$0		\$9,070	\$23,425 \$0	\$17.613						\$0	\$0	\$0	\$0		\$0	\$32,495
Cap Equipment		Ψ	\$0	\$0			Ψ٥		\$0				\$0	\$0	\$0		\$0		\$0	\$17,613
Total		\$6,443	\$31,083	\$0	\$0	\$129,663	\$605,787	\$17,613	\$0	\$0	\$0	\$6,037,080	\$4,775,714	\$0	\$0	\$0	\$0	\$0	\$0	\$11,603,383
Project Budget		ł			_															
Less Other Funding*	, , .	1		* Other Fundi																
	\$11,603,383				\$46,459,800 a															
Actual Measure S Expenditures		l		SCE \$190,84	7.28, Gas Co.	\$18,000 rece	ived													
Running Balance	\$0																			
S7100045																				
Early Childhood Development/Childcare (5)																				
Supplies		\$0	\$0	\$0			\$0				\$0			\$0	\$294	\$0	\$0		\$0	\$294
Consultants		\$0	\$0	\$0		\$0	\$0				\$12,930		\$1,388	\$0	\$0		\$0		\$0	\$42,395
Legal		\$0	\$0	\$0			\$0				\$0		\$1,690	\$6,905	\$0		\$0	\$0	\$0	\$8,595
Building & Additions		\$0	\$0	\$0			\$0				\$0		\$0	\$242		\$5,197,194	\$182,301	\$0	\$0	\$6,127,193
Architect		\$0	\$0	\$0			\$0							\$78,408	\$67,918	\$329,152	\$0	\$0	\$0	\$1,290,458
Engineering		\$0	\$0	\$0			\$0				\$0	\$0	\$0	\$0	\$0	\$3,888	\$0		\$0	\$3,888
Inspection & Testing		\$0	\$0	\$0			\$0				\$7,475	\$823	\$2,323	\$0	\$4,085	\$296,806	\$2,256	\$0	\$0	\$351,564
Project Management		\$0	\$0	\$0		\$0	\$0		\$21,980	\$58,247	\$33,435	\$8,803	\$3,118	\$0	\$307,493	\$599,950	\$0	\$0	\$0	\$1,034,270
Total		\$0	\$0	\$0	\$9,200	\$0	\$0	\$1,246	\$22,946	\$152,635	\$196,268	\$166,670	\$485,344	\$85,555	\$1,127,247	\$6,426,989	\$184,557	\$0	\$0	\$8,858,656
Project Budget																				
Less Other Funding*	, , , , ,	\$4,441,066		* Other Fundi																
Net						1,598 commite	ed													
Actual Measure S Expenditures	\$8,858,656			Measure V \$	15,405,517 all	ocated														
Running Balance	\$0																			
S7100077, S7100015																				
Malibu Site Acquisition and Facilities (6)																				
Consultants		\$0	\$0	\$0	\$0	\$30,000	\$0				\$30,342	\$66,277	\$60,262	\$3,406	\$17		\$0	\$0	\$0	\$330,570
Legal		\$0	\$27,722	\$16,787	\$6,159	\$504	\$0			\$0	\$1,360	\$78,851	\$40,114	\$7,353	\$6,324	\$0	\$0	\$0	\$0	\$185,174
Other Contract Services		\$0	\$0	\$0			\$0			\$0		\$1,820	\$0	\$0	\$0		\$0	\$0	\$0	\$119,178
Building & Additions		\$0	\$0	\$0			\$0			\$0	\$536	\$0	\$0	\$0	\$2,019,660	\$3,136,052		\$6,841,303	\$528,091	\$14,528,319
Architect		\$0	\$0	\$0			\$0					\$173,610			\$341,307	\$331,426	\$101,080	\$0	\$0	\$2,125,390
Engineering		\$0	\$0	\$0	\$0		\$0			\$785	\$562	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,346
Inspection & Testing		\$4,388	\$3,750	\$141,462	\$0		\$0			\$15,575	\$22,939	\$10,960	\$0	\$0	\$39,460	\$322,234	\$60,231	\$0	\$0	\$719,020
Project Management		\$0	\$0	\$220	\$0		\$0		\$55,064	\$53,185	\$47,778	\$118,144	\$97,856	\$46,400	\$431,268	\$747,160	\$485,580	\$38,030	\$0	\$2,123,569
Storm/Waste Water Treatment Center			\$2,500,000	\$0	\$0		\$0		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$5,000,000
Total		\$4,388	\$2,531,472	\$158,468	\$6,159	\$2,530,504	\$0	\$2,886	\$228,301	\$395,237	\$836,407	\$449,662	\$232,985	\$208,931	\$2,838,036	\$4,652,138	\$2,649,568	\$6,879,333	\$528,091	\$25,132,568
Project Budget	\$25,132,568																			
Less Other Funding*	\$0																			
	\$25,132,568	J																		
Actual Measure S Expenditures	\$25,132,568	J																		

Running Balance

Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08 Final	08/09 Final	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
S7100043, S7100066							1	1							1		1	1		
Energy Efficiency Projects (7)		1					1	1	-								1	1		
Legal		\$0	\$0	\$0	\$0	\$988	\$0	\$0	\$0	\$n	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$988
Building & Additions		\$0	\$0 \$0	Ŷ	ψ	\$106,921	\$355.294		φυ 0.2	\$0	\$0	\$0 \$0	\$0 \$0	Ψ		\$0		ΨΟ	\$U	\$281.873
Engineering		\$0	\$0	Ŷ	\$10.500	\$106,921	\$355,294 \$0		\$0	\$0 \$0	\$0	\$0 \$0	\$0 \$0			\$0		ΨΟ	\$0 \$0	\$10.500
Inspection & Testing		\$0	\$0 \$0	\$0 \$0	\$10,300	\$0	Ψ	Ψ	\$0	\$0	\$0	\$0 \$0	\$0 \$0	\$0		\$0		ΨΟ	\$0 \$0	\$10,500
Project Management		\$0	\$0 \$0	Ψ	\$0	\$0 0.2	Ψ	Ψ	φυ 0.2	\$0	\$0	\$0 \$0	\$0 \$0	\$0		\$0		ΨΟ	\$0 \$0	\$0 \$0
Total		\$0 \$0	\$0 \$0	Ŷ	ψ	\$107.910	\$355.294	ΨΟ	\$0 \$0	\$0 \$0	Ψ		ψū			\$0			\$0 \$0	Ψ
Project Budget	\$510.683	Received	ąυ	\$0	\$10,500	\$107,910	\$355,294	-\$180,342	ąυ	\$0	\$0	ŞU	\$0	\$ 0	ąυ	\$0) \$ 0	\$0	\$0	\$293,361
Less Other Funding*				* Other Euro	na Course:															
	\$217,322	\$217,322		* Other Fundi																
Net	\$293,361	7		SCE & The G	ias Co. \$217,3	322 received														
Actual Measure S Expenditures	\$293,361																			
Running Balance	\$0																			
S7100091, S7100092, S7100147																				
Satellite Campus Parking Facilities and Roadwa	y Improvemer																			
Legal		\$0	\$0	\$0	\$300	\$175	\$0		\$0	\$0	\$0	\$0	\$0			\$0		ΨΟ	\$0	\$475
Other Contract Services		\$0	\$0		\$300	\$0	Ψ		\$0	\$0	\$0	\$0	\$0	Ψ0		\$0			\$0	\$300
Advertising		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0		\$0	\$0	\$0
Consultants		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Supplies		\$0	\$0	\$0	\$0	\$0	ΨΟ	ΨΟ	\$0	\$0	\$0	\$0	\$0	ΨΟ		\$0		\$0	\$0	\$0
Building & Additions		\$0	\$0	\$0	\$278,178	\$1,860,152	\$449,543	\$37,777	\$0	\$0	\$0	\$64	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,625,714
Architect		\$0	\$0	\$324,919	\$324,864	\$136,911	\$34,490	\$1,397	\$2,289	\$0	\$0	\$0	\$0	\$0		\$0		\$0	\$0	\$824,871
Engineering		\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$30,896	\$5,470	\$12,165	\$0	\$0	\$0	\$0	\$0	\$0	\$48,531
Inspection & Testing		\$0	\$0	\$0	\$31,100	\$185,947	\$28,218	\$360	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$245,626
Project Management		\$0	\$0	\$0	\$18,288	\$64,880	\$31,137	\$8,659	\$0	\$2,569	\$10,730	\$6,046	\$535	\$0	\$0	\$0	\$0	\$0	\$0	\$142,844
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$3,387	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$3,387
Total		\$0	\$0	\$324,919	\$653,031	\$2,248,065	\$546,775	\$48,194	\$2,289	\$2,569	\$41,626	\$11,580	\$12,700	\$0	\$0	\$0	\$0	\$0	\$0	\$3,891,747
Project Budget	\$7,022,417																	-		
Less Other Funding	\$3,130,670	1		* Other Fundi	ng Source:															
Net	\$3,891,747	1		Measure AA	\$2.130.670. M	leasure V \$1.0	000.000 alloca	ated												
Actual Measure S Expenditures		1			. , ,		,													
Running Balance																				

As of March 31, 2022

Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08 Final	08/09 Final	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
				•			•													
S7100142																				
Parking Garage and Grounds - Student Services	(9)																			
Supplies		\$0	\$0	\$0	\$0	\$1,745	\$0	\$0	\$648	\$0	\$0	\$813	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$3,206
Consultants		\$0	\$0	\$0	\$0	\$20,700	\$0	\$0	\$0	\$0	\$0	\$0	\$1,740	\$0	\$0	\$0	\$0	\$0	\$0	\$22,440
Legal		\$0	\$0	\$0	\$0	\$2,154	\$17,486	\$4,800	\$2,257	\$17,221	\$0	\$3,570	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$47,488
Other Contract Services		\$0	\$0	\$0	\$0	\$1,508	\$10,952	\$1,986	\$46	\$0	\$12,083	\$5,034	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$31,608
Site Improvement		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,086	\$0	\$1,308	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,394
Building & Additions		\$0	\$0	\$0	\$0	\$2,555,940	\$5,925,152	\$78,717	\$77,320	\$5,509	\$715	\$0	\$3,721	\$11,308,792	\$16,249,515	\$0	\$0	\$0	\$0	\$36,205,381
Architect		\$0	\$0	\$0	\$2,266,766	\$2,674,054	\$0	\$37,111	\$75,163	\$0	\$0	\$0	\$0	\$0	\$287,176	\$0	\$0	\$0	\$0	\$5,340,270
Engineering		\$0	\$0	\$0	\$0	\$4,813	\$38,330	\$42,968	\$50,952	\$9,735	\$0	\$0	\$0	\$0	\$49,171	\$0	\$0	\$0	\$0	\$195,968
Inspection & Testing		\$0	\$0	\$0	\$0	\$131,009	\$161,847	\$54,069	\$32,306	\$30,909	\$4,123	\$22,296	\$38,186	\$516,217	\$851,397	\$0	\$0	\$0	\$0	\$1,842,359
Project Management		\$0	\$0	\$0	\$0	\$158,766	\$373,559	\$184,088	\$92,118	\$224,994	\$59,525	\$29,714	\$50,380	\$285,057	\$420,233	\$0	\$0	\$0	\$0	\$1,878,433
Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$14,393	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$14,393
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$11,381	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$11,381
Total		\$0	\$0	\$0	\$2,266,766	\$5,550,689	\$6,541,719	\$403,737	\$342,192	\$289,454	\$76,445	\$62,735	\$94,027	\$12,110,066	\$17,857,492	\$0	\$0	\$0	\$0	\$45,595,322
Project Budget	\$130,224,164			* Other Fund																
Less Other Funding*	\$84,628,842			State of Calif	fornia \$1,321,0	000 received														

Mease U \$21,131,135, Measure AA \$6,870,490, Measure V \$33,624,909 allocated

Measure U, S & AA interests \$21,681,308 allocated

Parking Garage and Grounds - Student Services

Net \$45,595,322
Actual Measure S Expenditures \$45,595,322

Running Balance


Project Description:
Consolidates various student services
departments and college administration in a
single complex at the front of the campus

Facility Size: 110,000 sq/ft & 500 cars underground parking structure

Status: Phase 1 completed Phase 2 completed

Architect: Steinberg Architects, Morris Architects

Contractor: Minaco, Bernards



B. 1		04/05 5:	05/00 5:	0/07 5:	7/00 E1	00/00 FiI	00/40 5:	10/14 5	4440 5:	10/10 5:	10/11 5		4540 5:	40/47 5:	17/10 F1	4040 5	10/00 F	00/04 5:	04/00	O
Projects	Budget	04/05 Final	05/06 Final (06/07 Final 07	7/08 Final	08/09 Final	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final 1	19/20 Final	20/21 Final	21/22	Combined Totals
S7100044																		-	-	
Pico Promenade Improvements (10)			-	-	-		-	-		-		+				-		-	-	
Building & Additions		\$0	\$0	\$0	\$690	\$883,401	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$884.091
Architect		\$0		\$0	\$69,190	\$28,540	\$864	\$0 \$0	\$0		\$0		\$0	\$0	\$0 \$0		\$0	\$0	\$0 \$0	\$98.595
Inspection & Testing		\$0		\$0	\$09,190	\$7,591	\$004	\$0 \$0	\$0	\$0	\$0		\$0	\$0	\$0 \$0	\$0	\$0	\$0	\$0 \$0	\$7,591
Project Management		\$0		\$0	\$2,185	\$25,548	\$0	\$0 \$0	\$0	\$0	\$0		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$27,733
Total		\$0		\$0	\$72.066	\$945.080	\$864	\$0					\$0	\$0	\$0		\$0	\$0 \$0	\$0 \$0	\$1.018.009
	\$1.018.009	\$0	ŞU	ŞU	\$72,066	\$945,080	\$804	ŞU	ψU	ŞU	\$0	ąυ	ŞU	\$0	ŞU	ŞU	\$0	\$0	ŞU	\$1,018,009
Project Budget Less Other Funding	\$1,018,009	-																		
	-																			
Net	\$1,018,009																			
Actual Measure S Expenditures	\$1,018,009																			
Running Balance	\$0																			
T=																				
S7100004			ļ.													ļ.				
Master Planning (11)		L																		
Consultants		\$0		\$0	\$0	\$0	\$441,549	\$13,320	\$0		\$0		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$454,869
Printing		\$0		\$0	\$0	\$0	\$4,157	\$0	\$0				\$0		\$0		\$0	\$0	\$0	\$4,157
Advertising		\$0		\$0	\$0	\$0	\$3,000	\$0	\$0				\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$3,000
Other Contract Services		\$0		\$0	\$0	\$0	\$442	\$200	\$0		\$0		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$642
Architect		\$0		\$0	\$0	\$0	\$192,358	\$24,736	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0	\$0	\$217,094
Project Management		\$0		\$0	\$0	\$0	\$16,638	\$9,341	\$0	\$0	\$7,845	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$33,824
Filling Fees		\$0		\$0	\$0	\$0	\$0	\$2,842	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,842
Total		\$0	\$0	\$0	\$0	\$0	\$658,143	\$50,439	\$0	\$0	\$7,845	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$716,428
Project Budget	\$716,428																			
Less Other Funding	\$0																			
Net	\$716,428																			
Actual Measure S Expenditures	\$716,428																			
Running Balance	\$0																			
· · · · · · · · · · · · · · · · · · ·																				
S7100048																				
Other Bond Related Expenses (12)																				
Consultants		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2.971	\$2.524	\$6,239	\$1,354	\$0	\$0	\$0	\$0	\$0	\$0	\$13,089
Lease/Rental		\$0		\$0	\$0	\$0	\$0	\$0	\$11.142	\$15,099	\$15.285		\$13,418	\$13,120	\$16.611	\$17.281	\$23,757	\$0	\$0	\$140,522
Supplies		\$0		\$0	\$0	\$0	\$3.638	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$3,638
Legal		\$0		\$0	\$0	\$0	\$8,917	\$15.649	\$13.401	\$450	\$503	\$38.130	\$9.186	\$0	\$0	\$0	\$0	\$0	\$0	\$86,236
Software License		\$0		\$0	\$0	\$0	\$0	\$1,997	\$0	\$3,565	\$0	\$4,200	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$9,762
Advertising		\$0		\$0	\$0	\$0	\$2,278	\$0	\$0	\$0,505	\$0		\$0	\$864	\$0	\$0	\$0	\$0	\$0	\$3,142
Other Contract Services		\$0		\$0	\$0	\$1.800	\$17,206	\$23,558	\$19,208	\$15.816	\$13.627		\$12,963	\$11.760	\$18,900	\$15.225	\$0	\$0	\$0	\$164.014
Moving Services		\$0		\$0	\$0	\$1,000	\$400	\$23,338	\$19,200	\$13,810	\$13,027		\$12,303	\$0	\$10,300	\$13,223	\$0	\$0	\$0	\$400
Project Management		\$0		\$0	\$0	\$0	\$17,747	\$13,179	\$11.963	\$0	\$0		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$42.888
Cap Equipment		\$0		\$0	\$0	\$0	\$17,747	\$10,086	\$11,303	\$0	\$0		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$10,086
Non-Cap Equipment		\$0		\$0	\$0	\$0 \$0	\$0	\$2,860	\$0	\$0	\$0		\$0	\$0	\$0 \$0	\$0	\$0	\$0	\$0	\$2,860
Total		\$0		\$0	\$0	\$1.800	\$50.185	\$67.328	\$55.713				\$36.921	\$25.744	\$35.511	\$32.506	\$23.757	\$0 \$0	\$0 \$0	\$476.636
Project Budget	\$476.636	\$0	\$ 0	ŞU	ψU	1,000	φυ 0,10 0	φυ1,320	φυσ,/ 13	<i>\$31</i> ,901	φ31,939	φι1,330	φ30,921	φ 2 3,744	φυσ,στι	\$32,300	φ 2 3,131	ψU	ŞU	\$470,030
Less Other Funding	\$476,636	H																		
ů		-																		
Net	\$476,636	4																		
Actual Measure S Expenditures	\$476,636	4																		
Running Balance	\$0	1																		


Projects Budger 1 0405 Free 1 0405 F	Projects	Budget	04/05 Final	05/06 Final	06/07 Final	1 07/08 Final	08/09 Final	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
## Advantagement of the Process 10 1 1 1 1 1 1 1 1	riojects	Duaget	04/05 1 11141	05/00 1 11141	00/07 1 11101	1 07700 1 11101	1 00/03 1 11141	1 03/10 1 11141	10/11/11/01	11/12 1 11101	12/10 1 11101	10/14 1 11101	14/10 1 11101	10/10 1 11101	10/17 111101	17710111101	10/10/11/11/01	13/20 1 11101	1 20/21 1 11101	21/22	Combined Totals
September	S7100049																				
Color Control Merces	Adv Architecture Related Exp for AA (13)																				
According 1 53 53 50 50 50 50 50 50 50 50 50 50 50 50 50																					
Suppose																					
State Stat																					
Propert Integretable				Ψ																	
Total Months (September 1988)																					
Project Books Secretaries																\$0	20	\$ 50		\$0	\$0 \$0
Company Comp		\$n		φu) ş(0] \$0	\$45,734	-\$45,734	\$0	\$ 0	\$ 0	\$0	\$ 0	\$0	\$0	\$ 0	ş() şt	J	\$0	ψŪ
Actual Messure S Expending 50 50 50 50 50 50 50 5																					
Actual Nationary Signatures 30 10 10 10 10 10 10 10																					
Second																					
Real Property Acquisition (14) OFFICE Control Services OFFICE Control	Running Balance																				
Real Property Acquisition (14) OFFICE Control Services OFFICE Control			•																		
Chief Control Services \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	S7100057																				
Architect														•							
Engineering So So So So So So So S																					
Total Sol So																					
Project Budget			7.7								4.0										
Total Project Budget \$45,997																\$0	\$0	\$0			
Project Budged \$45.597																	\$0	\$0		\$0	
Less Other Funding Septemblures S45,597 Actual Measure & Septemblures S45,597		© 4E E07	\$0	Şυ) \$(U <u></u> \$0	\$ 0	\$45,597	\$0	\$ 0]	\$0	\$0	\$0	\$0	\$0	\$ 0	şι	ıj şt	JĮ Şt	\$0	\$45,597
Actual Measure S Expenditures \$45,567 Actual Measure A Expenditure																					
Actual Measure S Expenditure Running Balance S7100072 S7100073 S7100073 S7100073 S7100074 S7100075 S7100075 S7100075 S7100076 S7100076 S7100077																					
ST100072																					
String S																					
Campus Signage (15)	Null ling Balance	ΨΟ	1																		
Campus Signage (15)	S7100072	I	1				ı		1	ı r					1	I		I	I	I	
Supplies																					
Other Contract Services \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$			\$0	\$0	\$(0 \$0	\$0	\$0	\$303	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$0	\$303
Architect	Consultants		\$0	\$0	\$(0 \$0	\$0	\$32,225	\$23,725	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$(\$0	\$55,950
Building A Additions \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	Other Contract Services																				
Inspection & Testing S0 \$0 \$0 \$0 \$0 \$0 \$0 \$0																					
Project Management S0 S0 S0 S0 S0 S0 S0 S																					
Cap Equipment																					
Non-Cap Equipment S0 S0 S0 S0 S0 S0 S0 S		-																			
Total		-							4.00,00												
Project Budget \$706,713																	\$(\$() \$(\$0	
Class Other Funding SQ Net S706,713 Actual Measure S Expenditures S706,713 SQ SQ SQ SQ SQ SQ SQ S		\$706.713		φu	, şt	υ ₁ φυ	, şu	\$32,223	9204,004	, 3 0]	φ υ 30	φ3,100	φ3,112	φ 44 5,559	φ+,010	, 30	, 30	, şt	, şt	, şu	φ100,113
Net \$706,713			1																		
Actual Measure S Expenditures \$706,713 Running Balance \$0 Measure S		ΨÜ	1																		
Measure S			1																		
Measure S																					
Cost of Issuance (16) Cost of Issuance (26) Cost of Issuance (36) Solution (30) Solution (30	Training Balance		1																		
Cost of Issuance (16) Cost of Issuance (26) Cost of Issuance (36) Sol \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	Measure S		1		1		I	1	1	ı					1			1		1	
Cost of Issuance			1		1		1									1		1		1	
Total \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0			\$0	\$0	\$(0 \$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$119,470	\$0	\$0	\$0	\$(SC SC	\$119.470
Project Budget \$119,470 Less Other Funding \$0 Net \$119,470 Actual Measure AA Expenditures \$119,470		İ																			
Net \$119,470 Actual Measure AA Expenditures \$119,470		\$119,470				•	•	•	•			•	•							•	
Actual Measure AA Expenditures \$119,470	Less Other Funding	\$0	1																		
			1																		
Running Balance \$0	Actual Magaziro AA Expandituras	\$119.470	1																		
	Actual Measure AA Experiolitures	Ψ115,470	4																		

Grand Total	\$7,958,606 \$14,601,3	66 \$10,740,621	\$8,321,918 \$20,819,624	\$8,933,245	\$617,492	\$651,441	\$878,632	\$1,287,285	\$6,814,769	\$6,083,251	\$12,554,384	\$21,858,285	\$11,111,633	\$2,857,882	\$6,879,333	\$528,091	\$143,497,859

Measure S Interest		17/18 Final	18/19 Final
Parking Garage and Grounds - Student Services	(9)		
Site Imptovement		\$568	\$0
Building & Additions		\$8,224,377	\$629,869
Architect		\$189,078	\$67,105
Engineering		\$11,000	\$15,000
Inspection & Testing		\$125,080	\$0
Project Management		\$171,448	\$0
Total		\$8,721,552	\$711,974
Project Budget	\$9,433,526		
Actual Measure S Interest Expenditures	\$9,433,526		
Running Balance	\$0		

SANTA MONICA COMMUNITY COLLEGE DISTRICT Measure AA Bond Budget As of March 31, 2022

	Project Name	Completion	Project Budget	Measure AA Allocation	Other Funding	Measure AA Expenditures as of 3/31/22	Measure AA Expenditures as of 12/31/21	Measure AA Expenditures Last Period	Total Measure AA Remaining
101	Environmental Performance - Central Plant Connections	Completed	\$10,767,251	\$10,767,251	\$0	\$10,767,251	\$10,767,251	\$0	\$0
102	Infrastructure & Technology - Information Technology Relocation	Completed	\$23,160,569	\$23,140,771	\$19,798	\$23,140,771	\$23,140,771	\$0	\$0
103	Media and Technology Complex - Academy Site	Completed	\$131,504,893	\$124,669,502	\$6,835,391	\$124,624,015	\$124,576,467	\$47,548	\$45,487
104	Replacement Health/PE/Fitness/ Dance Building with Central Plant	Completed	\$56,240,452	\$44,428,222	\$11,812,230	\$44,428,222	\$44,428,222	\$0	\$0
105	Drescher - Academic Modernization, Bookstore, Pico Promenade	Completed	\$13,005,082	\$5,082	\$13,000,000	\$5,082	\$5,082	\$0	\$0
106	Replacement Math and Science Extension Building	July 2024	\$124,958,336	\$2,244,008	\$122,714,328	\$2,004,184	\$2,004,184	\$0	\$239,824
107	Madison East Wing Seismic Upgrade	Completed	\$30,161,852	\$30,161,852	\$0	\$30,161,852	\$30,161,852	\$0	\$0
108	Renovation of Corsair Stadium	Completed	\$35,299	\$35,299	\$0	\$35,299	\$35,299	\$0	\$0
109	Career Opportunity and Advancement Center (Bundy)	Completed	\$0	\$0	\$0	\$0	\$0	\$0	\$0
110	Malibu Center	November 2022	\$61,582,273	\$0	\$61,582,273	\$0	\$0	\$0	\$0
111	Business & Facilities Infrastructure	Completed	\$1,968,124	\$1,968,124	\$0	\$1,968,124	\$1,968,124	\$0	\$0
112	Master Planning, Program Management, Overhead	Completed	\$834,697	\$834,697	\$0	\$834,697	\$834,697	\$0	\$0
113	Energy Efficiency Projects	Completed	\$3,508,088	\$3,016,773	\$491,315	\$3,016,773	\$3,016,773	\$0	\$0
114	Community Classroom & Facility Projects	Completed	\$3,162,183	\$3,162,183	\$0	\$3,162,183	\$3,162,183	\$0	\$0
115	Real Property Acquisition	Completed	\$24,638,386	\$24,638,386	\$0	\$24,638,386	\$24,638,386	\$0	\$0
116	Roadways, Walkways, Grounds, Parking Lots, and Garages	Completed	\$7,022,417	\$2,130,670	\$4,891,747	\$2,130,670	\$2,130,670	\$0	\$0
117	Infrastructure & Technology - Technology	Completed	\$2,434,417	\$2,434,417	\$0	\$2,434,417	\$2,434,417	\$0	\$0
118	Infrastructure & Technology - Utility	Completed	\$27,753	\$27,753	\$0	\$27,753	\$27,753	\$0	\$0
119	Emergency Lighting, Fire Alarm, and Security System	Completed	\$11,515,614	\$11,515,614	\$0	\$11,515,614	\$11,515,614	\$0	\$0
120	Student Services	Completed	\$130,224,164	\$6,870,490	\$123,353,674	\$6,870,490	\$6,870,490	\$0	\$0
121	Cost of Issuance	Completed	\$498,026	\$498,026	\$0	\$498,026	\$498,026	\$0	\$0
122	Management Reserve	On-Going	\$2,446,709	\$2,446,709	\$0	\$0	\$0	\$0	\$2,446,709
123	Unissuable Bond	Completed	\$4,171	\$4,171	\$0	\$0	\$0	\$0	\$4,171
	Project Totals		\$637,249,876	\$295,000,000	\$344,700,756	\$292,263,809	\$292,216,261	\$47,548	\$2,736,191



SANTA MONICA COMMUNITY COLLEGE DISTRICT Measure AA Bond Budget History as of March 31, 2022

			Preliminary	Measure AA	Measure AA		Measure AA
	Project Name	Completion	Measure AA	Budget as of	Budget as of	Variance	Remaining as
			Budget	12/31/21	3/31/22		of 3/31/22
101	Environmental Performance - Central Plant Connections	Completed	\$12,034,042	\$10,767,251	\$10,767,251	\$0	\$0
102	Infrastructure & Technology - Information Technology Relocation	Completed	\$13,287,218	\$23,140,771	\$23,140,771	\$0	\$0
103	Media and Technology Complex - Academy Site	Completed	\$57,480,824	\$124,619,502	\$124,669,502	\$50,000	\$43,035
104	Replacement Health/PE/Fitness/ Dance Building with Central Plant	Completed	\$29,232,317	\$44,428,222	\$44,428,222	\$0	\$0
105	Drescher - Academic Modernization, Bookstore, Pico Promenade II	Completed	\$34,026,480	\$5,082	\$5,082	\$0	\$0
106	Replacement Math and Science Extension Building	July 2024	\$68,259,000	\$2,244,008	\$2,244,008	\$0	\$239,824
107	Madison East Wing Seismic Upgrade	Completed	\$6,146,000	\$30,161,852	\$30,161,852	\$0	\$0
108	Renovation of Corsair Stadium	Completed	\$11,203,000	\$35,299	\$35,299	\$0	\$0
109	Career Opportunity and Advancement Center (Bundy)	Completed	\$32,384,000	\$0	\$0	\$0	\$0
110	Malibu Center	November 2022	\$6,069,031	\$0	\$0	\$0	\$0
111	Business & Facilities Infrastructure	Completed	\$17,506,952	\$1,968,124	\$1,968,124	\$0	\$0
112	Master Planning, Program Management, Overhead	Completed	\$2,000,000	\$834,697	\$834,697	\$0	\$0
113	Energy Efficiency Projects	Completed	\$5,371,136	\$3,016,773	\$3,016,773	\$0	\$0
114	Community Classroom & Facility Projects	Completed	\$0	\$3,162,183	\$3,162,183	\$0	\$0
115	Real Property Acquisition	Completed	\$0	\$24,638,386	\$24,638,386	\$0	\$0
116	Roadways, Walkways, Grounds, Parking Lots, and Garages	Completed	\$0	\$2,130,670	\$2,130,670	\$0	\$0
117	Infrastructure & Technology - Technology	Completed	\$0	\$2,434,417	\$2,434,417	\$0	\$0
118	Infrastructure & Technology - Utility	Completed	\$0	\$27,753	\$27,753	\$0	\$0
119	Emergency Lighting, Fire Alarm, and Security System	Completed	\$0	\$11,515,614	\$11,515,614	\$0	\$0
120	Student Services	Completed	\$0	\$6,870,490	\$6,870,490	\$0	\$0
121	Cost of Issuance	Completed	\$0	\$498,026	\$498,026	\$0	\$0
122	Management Reserve	On-Going	\$0	\$2,496,709	\$2,446,709	-\$50,000	\$2,496,709
123	Unissuable Bond	Completed	\$0	\$4,171	\$4,171	\$0	\$4,171
	Project Totals		\$295,000,000	\$295,000,000	\$295,000,000	\$0	\$2,783,739

SANTA MONICA COMMUNITY COLLEGE DISTRICT Measure AA Project Schedule


	Project Name	Completion	20	20		202	21		:	202	22		2	202	3	20	24
101	Environmental Performance - Central Plant Connections	Completed															
102	Infrastructure & Technology - Information Technology Relocation	Completed															
103	Media and Technology Complex - Academy Site	Completed															
104	Replacement Health/PE/Fitness/Dance Building with Central Pla	Completed															
105	Drescher - Academic Modernization, Bookstore, Pico Promenad	Completed															
106	Replacement Math and Science Extension Building	July 2024															
107	Madison East Wing Seismic Upgrade	Completed															
108	Renovation of Corsair Stadium	Completed															
109	Career Opportunity and Advancement Center (Bundy)	Completed															
110	Malibu Center	November 2022															
111	Business & Facilities Infrastructure	Completed															
112	Master Planning, Program Management, Overhead	Completed															
113	Energy Efficiency Projects	Completed															
114	Community Classroom & Facility Projects	Completed															
115	Real Property Acquisition	Completed															
116	Roadways, Walkways, Grounds, Parking Lots, and Garages	Completed															
117	Infrastructure & Technology - Technology	Completed															
118	Infrastructure & Technology - Utility	Completed															
119	Emergency Lighting, Fire Alarm, and Security System	Completed															
120	Student Services	Completed															
121	Cost of Issuance	Completed						ı	1								
122	Management Reserve	On-Going			1			1	1			1				П	
123	Unissuable Bond	Completed						1	1								
				Pla								tior					

Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
		•													
AA 7100062															
Environmental Performance - Central Plant Connections (101)															
Legal		\$0	\$0	\$0	\$125	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$125
Other Contract Services		\$0	\$0	\$49,837	\$16,239	\$0	\$0	\$0	\$0	\$9,920	\$0	\$0	\$0	\$0	\$75,996
Consultants		\$0	\$0	\$0	\$0	\$28	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$28
Building & Additions		\$0	\$0	\$0	\$361	\$729	\$640	\$1,328,592	\$6,934,044	\$446,861	\$0	\$0	\$0	\$0	\$8,711,229
Architect		\$0	\$385	\$148,311	\$176,897	\$36,256	\$0	\$0	\$0	\$0	\$15,699	\$0	\$0	\$0	\$377,547
Engineering		\$48,500	\$0	\$4,000	\$0	\$152,010	\$39,638	\$66,918	\$138,887	\$62,883	\$0	\$0	\$0	\$0	\$512,836
Inspection & Testing		\$0	\$0	\$7,688	\$0	\$0	\$0	\$7,310	\$137,150	\$4,382	\$0	\$0	\$0	\$0	\$156,529
Project Management		\$0	\$17,263	\$55,116	\$48,685	\$61,908	\$19,313	\$104,575	\$526,072	\$99,840	\$190	\$0	\$0	\$0	\$932,961
Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Total		\$48,500	\$17,648	\$264,951	\$242,307	\$250,931	\$59,591	\$1,507,396	\$7,736,152	\$623,886	\$15,889	\$0	\$0	\$0	\$10,767,251
Project Budget	\$10,767,251														
Less Other Funding	\$0														
Net	\$10,767,251														
Actual Measure AA Expenditures	\$10,767,251														
Running Balance	\$0														


Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
AA 7100063															
Infrastructure & Technology - IT Relocation (102)															
Supplies		\$0	\$0	\$965	\$8,442	\$3,137	\$2,600	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15,144
Consultants		\$0	\$0	\$0	\$0	\$408	\$0	\$7,800	\$0	\$0	\$0	\$0	\$0	\$0	\$8,208
Maintenance Contract		\$0	\$0	\$0	\$0	\$107,390	\$0	\$77,074	\$79	\$0	\$0	\$0	\$0	\$0	\$184,543
Legal		\$0	\$0	\$0	\$1,363	\$50	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,413
Printing		\$0	\$0	\$0	\$0	\$1,624	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,624
Postage		\$0	\$0	\$0	\$0	\$1,567	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,567
Other Contract Services		\$0	\$0	\$2,163	\$15,259	\$23,356	\$0	\$19,050	\$4,500	\$0	\$0	\$0	\$0	\$0	\$64,328
Moving		\$0	\$0	\$0	\$577	\$266	\$27,655	\$22,618	\$0	\$0	\$0	\$0	\$0	\$0	\$51,116
Site Improvement		\$0	\$0	\$0	\$24	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$24
Building & Additions		\$0	\$0	\$0	\$1,767,083	\$9,667,362	\$4,288,987	\$1,203,916	\$165,229	-\$19,798	\$0	\$0	\$0	\$0	\$17,072,780
Architect		\$105,049	\$482,261	\$505,580	\$183,181	\$287,201	\$236,860	\$120,091	\$0	\$0	\$0	\$0	\$0	\$0	\$1,920,223
Engineering		\$0	\$0	\$10,037	\$11,065	\$17,147	\$19,512	\$25,994	\$1,956	\$0	\$0	\$0	\$0	\$0	\$85,712
Inspection & Testing		\$10,291	\$8,793	\$21,449	\$137,523	\$499,982	\$200,262	\$568	\$0	\$0	\$0	\$0	\$0	\$0	\$878,868
Project Management		\$33,460	\$76,290	\$84,991	\$331,754	\$431,730	\$297,951	\$22,978	\$1,500	\$0	\$0	\$0	\$0	\$0	\$1,280,653
Cap Equipment		\$0	\$0	\$0	\$29,422	\$645,830	-\$29,090	\$589,604	\$9,811	\$0	\$0	\$0	\$0	\$0	\$1,245,576
Non-Cap Equipment		\$0	\$0	\$0	\$18,344	\$10,852	\$277,219	\$1,891	\$20,689	\$0	\$0	\$0	\$0	\$0	\$328,994
Total		\$148,800	\$567,344	\$625,185	\$2,504,035	\$11,697,901	\$5,321,956	\$2,091,584	\$203,764	-\$19,798	\$0	\$0	\$0	\$0	\$23,140,771
Project Budget	\$23,160,569	Received								-			-		
Less Other Funding	\$19,798	\$19,798	* Other Funding	Source:											
Net	\$23,140,771		 Edison \$19.79 	98 received											



Actual Measure AA Expenditures \$23,140,771



Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
AA 7100061															
Media and Technology Complex - Academy Site (103)															
Consultants		\$0	\$0	\$20,675	\$12,576	\$9,488	\$7,789	\$2,102	\$0	\$12,922	\$0	\$0	\$0	\$0	\$65,551
Supplies		\$0	\$0	\$0	\$19,481	\$1,048	\$289	\$0	\$9,251	\$40,519	\$937	\$0	\$0	\$0	\$71,525
Maintenance Contract		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15,922	\$23,561	\$0	\$0	\$0	\$0	\$39,483
Legal		\$16,903	\$0	\$7,958	\$43,363	\$5,066	\$26,186	\$49,155	\$15,435	\$36,221	\$26,991	\$121,256	\$100,053	\$162,060	\$610,645
Software Support		\$0	\$0	\$0	\$1,982	\$0	\$0	\$0	\$6,548	\$6,975	\$0	\$0	\$0	\$0	\$15,505
Service Fee		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$17,000	\$0	\$0	\$0	\$0	\$0	\$17,000
Other Contract Services		\$3,993	\$5,763	\$13,456	\$39,188	\$0	\$0	\$5,853	\$22,622	\$18,628	\$7,690	\$7,550	\$0	\$0	\$124,743
Moving Expenses		\$0	\$0	\$0	\$38,756	\$0	\$0	\$0	\$0	\$97,543	\$17,556	\$0	\$0	\$0	\$153,855
Site Improvement		\$0	\$0	\$0	\$100,505	\$664	\$606	\$476	\$622	\$526	\$0	\$526	\$0	\$0	\$103,925
Building & Additions		\$0	\$538	\$1,498,660	\$3,543,657	\$11,820,615	\$17,734,534	\$23,465,347	\$16,267,550	\$25,548,089	\$219,234	\$626,512	-\$67,164	\$0	\$100,657,570
Architect		\$2,097,553	\$2,508,588	\$295,753	\$265,481	\$778,015	\$517,794	\$1,048,935	\$991,386	\$869,801	\$151,886	\$43,416	\$90,690	\$240,094	\$9,899,392
Engineering		\$16,459	\$29,293	\$9,102	\$29,223	\$8,203	\$72,993	\$118,368	\$72,786	\$51,971	\$37,259	\$0	\$0	\$0	\$445,657
Inspection & Testing		\$64,905	\$27,527	\$123,842	\$235,287	\$563,746	\$1,381,801	\$641,972	\$525,264	\$207,240	\$27,210	\$1,212	\$0	\$0	\$3,800,005
Project Management		\$121,786	\$233,826	\$269,249	\$506,917	\$800,315	\$930,115	\$1,207,850	\$1,121,670	\$859,779	\$50,681	\$27,825	\$2,450	\$0	\$6,132,461
Cap Equipment		\$0	\$0	\$0	\$186,301	\$0	\$0	\$0	\$0	\$1,458,273	\$6,604	\$0	\$0	\$0	\$1,651,178
Non-Cap Equipment		\$0	\$0	\$0	\$10,782	\$0	\$0	\$0	\$326,845	\$490,727	\$7,167	\$0	\$0	\$0	\$835,520
Total		\$2,321,599	\$2,805,534	\$2,238,694	\$5,033,499	\$13,987,159	\$20,672,105	\$26,540,059	\$19,392,902	\$29,722,772	\$553,215	\$828,296	\$126,029	\$402,154	\$124,624,015
Project Budget	\$131,504,893	Received													
Less Other Funding*	\$6,835,391	\$6,835,391	* Other Funding	Source:											
Net	\$124,669,502		1) KCRW Found	ation \$6,803,412	received										
Actual Measure AA Expenditures	\$124,624,015		2) Edison \$31,97	9.48 received											
Punning Balance	\$45,487														




Project Description:
Renovation and new extension to the existing building, new building for KCRW, and a new parking structure

Facility Size: Building - 116,000 sq/ft Parking Structure - 450 spaces

Status: Completed

Architect: Clive Wilkinson Architects

Contractor: H.B. Parkco Construction Fast Track Construction CW Driver



Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
AA 7100060															
Repl. Health/PE/Fitness/Dance Building with Central Plant (104)															
Consultants		\$0	\$0	\$0	\$14	\$62	\$2,304	\$184	\$0	\$0	\$0	\$0	\$0	\$0	\$2,564
Supplies		\$0	\$0	\$0	\$0	\$7,089	\$195	\$484	\$20,947	\$0	\$0	\$0	\$0	\$0	\$28,715
Legal		\$0	\$0	\$0	\$0	\$0	\$0	\$663	\$80	\$0	\$0	\$0	\$0	\$0	Ψ1 1 2
Software Support		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,209	\$0	\$0	\$0	\$0	\$0	\$1,209
Site Improvement		\$0	\$0	\$0	\$0	\$0	\$559	\$440	\$575	\$0	\$0	\$0	\$0	\$0	\$1,574
Off Campus Printing		\$0	\$0	\$0	\$0	\$0	\$2,165	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,165
Postage		\$0	\$0	\$0	\$0	\$0	\$1,505	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,505
Other Contract Services		\$120	\$38	\$112	\$32,634	\$0	\$1,019	\$581	\$0	\$2,644	\$0	\$0	\$0	\$0	\$37,147
Building & Additions		\$0	\$0	\$0	\$817	\$4,188	\$1,623	\$13,783,023	\$14,880,829	\$5,315,393	-\$148,184	\$0	\$0	\$0	\$33,837,688
Architect		\$256,076	\$1,568,564	\$1,790,207	\$518,973	\$177,583	\$364,853	\$585,900	\$373,345	\$210,312	\$108,264	\$0	\$0	\$0	\$5,954,078
Engineering		\$0	\$8,507	\$31,650	\$7,871	\$6,529	\$9,276	\$76,712	\$51,025	\$11,318	\$2,900	\$0	\$0	\$0	\$205,788
Inspection & Testing		\$36,892	\$490	\$21,150	\$1,285	\$360	\$133,756	\$846,765	\$358,724	\$60,826	\$1,330	\$0	\$0	\$0	\$1,461,579
Project Management		\$34,968	\$113,379	\$118,783	\$94,768	\$108,528	\$463,418	\$564,240	\$487,065	\$312,539	\$20,242	\$0	\$0	\$0	\$2,317,928
Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$164,793	\$68,425	\$0	\$0	\$0	\$0	\$233,218
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$9,015	\$0	\$206,229	\$127,078	\$0	\$0	\$0	\$0	\$342,322
Total		\$328,056	\$1,690,978	\$1,961,901	\$656,362	\$304,338	\$989,689	\$15,858,991	\$16,544,820	\$6,108,535	-\$15,448	\$0	\$0	\$0	\$44,428,222
Project Budget	\$56,240,452									-			-		
Less Other Funding*	\$11,812,230]	* Other Funding	Source:											
Net	\$44,428,222		1) Measure S -	\$11,603,383 allor	cated										
Actual Measure AA Expenditures	\$44,428,222		SCE \$190,84	7.28, Gas Co. \$1	8,000 received										
Running Balance	\$0														




Project Description: Replacement of locker rooms, fitness center, dance studios, and new central plant

Facility Size: 62,000 sq/ft

Status: Completed

Architect: Gensler Architects

Contractor: Bernards Brothers



Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
Projects	Budget	09/10 FINAI	10/11 Final	1 I/12 FINAI	12/13 FIIIdi	13/14 Final	14/15 Fillal	13/16 FIIIai	10/17 Fillal	17/10 Fillal	10/19 FIIIdi	19/20 Filial	20/21 Final	21/22	Combined Totals
AA 7100065													1		
Drescher - Academic Modernization, Bookstore, Pico Promenade (1	05)												1		
Legal	00,	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0	\$0	\$0	\$0
Site Acquisition		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Inspection & Testing		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Project Management		\$0	\$0	\$5,082	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$5,082
Total		\$0	\$0	\$5,082	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$5,082
Project Budget	\$13,005,082							·			·	·			
Less Other Funding	\$13,000,000		* Other Funding	Source:											
Net	\$5,082		1) Measure V 13	3,000,000 allocate	ed										
Actual Measure AA Expenditures	\$5,082														
Running Balance	\$0														
AA 7100090															
Replacement Math and Science Extension Building (106)															
Legal		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$1,525	\$0	\$0		\$0	\$1,525
Site Acquisition		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0
Building & Additions		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$4,796	\$0	\$0		\$0	\$4,796
Architect		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,787,824	-\$94,695	\$0	Ų.	\$0	\$1,693,130
Engineering		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0
Inspection & Testing		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$70,223	\$0	\$0		\$0	\$70,223
Project Management		\$0	\$0	\$0	\$0	\$4,950	\$0	\$0		\$228,760	\$0	\$0		\$0	\$234,510
Total		\$0	\$0	\$0	\$0	\$4,950	\$0	\$0	\$800	\$2,093,128	-\$94,695	\$0	\$0	\$0	\$2,004,184
Project Budget Less Other Funding		Received	* Other Funding	Causas											
	\$122,714,328	φ∠,584,000			\/ 600 047 0	00 - 11									
Net			Measure U \$3 State of California		sure V \$82,317,99	22 allocated									
Actual Measure AA Expenditures	\$2,004,184		a) State of Calif	JIIIIa \$40,088,000	allocated										
Running Balance	\$239,824														

Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
AA 7100047															
Madison East Wing Seismic Upgrade (107)															
Supplies		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$6,197	\$0	\$0	\$0	\$0	\$0	\$6,197
Consultants		\$0	\$0	\$0	\$0	\$135	\$28	\$0	\$0	\$0	\$0	\$0	\$0	\$0	Ψίο
Off Campus Printing		\$0	\$0	\$0	\$0	\$0	\$285	\$0	\$0	\$0	\$0	\$0	\$0	\$0	9200
Maintenance Contract		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$357	\$0	\$0	\$0	\$0	\$0	9331
Legal		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$7,579	\$11,822	\$8,263	\$950	\$0	\$0	\$28,613
Software Support		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$806	\$0	\$0	\$0	\$0	\$0	φουί
Other Contract Services		\$0	\$364	\$997	\$0	\$0	\$1,328	\$711	\$0	\$0	\$0	\$0	\$0	\$0	Ψ0,400
Building & Additions		\$0	\$656	\$312,643	\$0	\$4,248	\$6,030,371	\$8,829,626	\$4,949,223	\$3,967,591	\$0	\$0	\$0	\$0	φ <u>υ</u> 1,00 1,000
Architect		\$76,073	\$398,050	\$550,589	\$65,444	\$57,480	\$199,100	\$404,764	\$122,764	\$103,824	\$0	\$0	\$0	\$0	\$1,978,088
Engineering		\$0	\$0	\$10,707	\$778	\$0	\$13,792	\$33,184	\$37,491	\$90	\$0	\$0	\$0	\$0	\$96,042
Inspection & Testing		\$0	\$19,848	\$16,752	\$3,036	\$5,851	\$676,323	\$405,443	\$112,876	\$4,703	\$0	\$0	\$0	\$0	\$1,244,832
Project Management		\$5,557	\$128,878	\$112,573	\$67,447	\$118,242	\$494,874	\$481,165	\$322,379	\$31,230	\$11,286	\$0	\$0	\$0	\$1,773,028
Cap Equipment		\$0	\$0	\$30,603	\$0	\$0	\$0	\$0	\$537,627	\$0	\$0	\$0	\$0	\$0	\$568,230
Non-Cap Equipment		\$0	\$0	\$71,827	\$9,788	\$0	\$0	\$0	\$285,236	\$0	\$0	\$0	\$0	\$0	\$366,851
Total		\$81,630	\$547,796	\$1,106,691	\$146,492	\$185,956	\$7,416,101	\$10,154,894	\$6,382,534	\$4,119,259	\$19,549	\$950	\$0	\$0	\$30,161,852
Project Budget															
Less Other Funding	\$0														
Net	\$30,161,852														
Actual Measure AA Expenditures	\$30,161,852														
Running Balance	\$0														




Project Description: Replacement of east wing with a new multipurpose room and additional classrooms

Facility Size: 20,838 sq/ft

Status: Completed

Architect: DLR Group WWCOT

Contractor: Bernards Brothers



Dreisete	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
Projects	buaget	09/10 Fillal	10/11 Fillal	11/12 Final	12/13 Fillal	13/14 Final	14/15 Fillal	15/16 FIIIai	10/17 FIIIai	17/10 Fillal	10/19 FIIIdi	19/20 Filial	20/21 Final	21/22	Combined rotals
													1		
AA 7100068															
Renovation to Corsair Stadium (108)			•			•		20						•	
Other Contract Services		\$0	\$0	\$0	\$0	\$0		\$0		\$0	\$0	\$0		\$0	
Building & Additions		\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0	\$0	\$0		\$0	
Architect		\$0	\$30,759	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0		\$0	
Engineering		\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0	\$0	\$0		\$0	
Inspection & Testing		\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0	\$0	\$0		\$0	
Project Management		\$0	\$4,540	\$0	\$0	\$0		\$0	\$0		\$0	\$0		\$0	
Total Profest Profest	605.000	\$0	\$35,299	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$35,299
Project Budget	\$35,299														
Less Other Funding	\$0														
Net	\$35,299														
Actual Measure AA Expenditures	\$35,299														
Running Balance	\$0														
	-														
AA 7100067, 7100152, 7100155, 7100157															
Business & Facilities Infrastructure (111)															
Supplies		\$0	\$0	\$0	\$1,493	\$4,840	\$0	\$0	\$0	\$0	\$0	\$0		\$0	
Service Fee		\$0	\$0	\$0	\$12,885	\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	
Consultants		\$0	\$0	\$0	\$0	\$14	\$8	\$0	\$0	\$0	\$0	\$0		\$0	
Maintenance Contract		\$0	\$0	\$0	\$0	\$1,366	\$0	\$0	\$0	\$0	\$0	\$0		\$0	
Legal		\$0	\$0	\$75	\$0	\$0	\$0	\$1,105	\$0	\$0	\$0	\$0		\$0	\$1,180
Software License		\$0	\$0	\$0	\$0	\$375	\$0	\$0	\$0	\$0	\$0	\$0		\$0	
Other Contract Services		\$0	\$6,289	\$6,988	\$750	\$0	\$2,209	\$0	\$0	\$0	\$0	\$0		\$0	
Moving Services		\$0	\$0	\$0	\$395	\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	
Building & Additions		\$0	\$34,672	\$198,667	\$200,585	\$284,668	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$718,592
Architect		\$0	\$0	\$80,626	\$170,132	\$37,906	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$288,664
Engineering		\$0	\$0	\$0	\$3,705	\$9,735	\$6,840	\$0	\$0		\$0	\$0		\$0	
Inspection & Testing		\$0	\$0	\$8,142	\$10,938	\$10,500	\$0	\$0	\$0	\$0	\$0	\$0		\$0	
Project Management		\$0	\$3,073	\$154,904	\$87,291	\$139,821	\$3,571	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$388,659
Cap Equipment		\$0	\$0	\$0	\$35,892	\$80,090	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$115,982
Non-Cap Equipment		\$0	\$89,204	\$0	\$84,590	\$193,782	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$367,576
Total		\$0	\$133,238	\$449,401	\$608,656	\$763,095	\$12,628	\$1,105	\$0	\$0	\$0	\$0	\$0	\$0	\$1,968,124
Project Budget	\$1,968,124														
Less Other Funding	\$0														
Net	\$1,968,124														
Actual Measure AA Expenditures	\$1,968,124														
Running Balance	\$0														
Truming Dataneo	Ψ														
AA 7100004		1						ı					1		
Master Planning, Program Management, Overhead (112)															
Supplies		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Architect		\$0	\$0	\$0	\$0	\$0		\$139.302	\$187.927	\$245,329	\$1,270	\$0		\$0	
Project Management		\$0	\$0	\$0	\$0	\$76,015	\$150	\$0	\$49,170	\$135,533	\$0	\$0		\$0	
Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0	\$0	\$0		\$0	
Total		\$0	\$0	\$0 \$0	\$0	\$76.015	\$150	\$139.302	\$237.097		\$1.270	\$0		\$0	
Project Budget	\$834.697	301	30	\$0	\$0	\$10,015	φ13U	\$105,502	9231,097	\$300,003	φ1,270	30	. 301	\$0	9034,097
Less Other Funding	\$634,697														
Less Other Fullding	\$834.697														
Actual Measure AA Expenditures	\$834,697 \$834,697														
Running Balance	\$0														,

Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
Flojects	Buuget	03/10 Filial	10/11 Fillal	1 I/12 Fillal	12/13 Fillal	13/14 Fillal	14/13 Fillal	13/10 Fillal	10/17 Fillal	17/10 Fillal	10/13 Fillal	19/20 Fillal	20/21 Fillal	21/22	Combined Totals
[1													
AA 7100154															
Energy Efficiency Projects (113)					20	•								•	
Legal		\$0	\$0	\$0		\$0		\$0		\$0	\$0	\$0		\$0	
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	
Building & Additions		\$0	\$0	\$189	\$2,108,853	\$990,389	-\$97,621	\$0		\$0	\$0	\$0		\$0	
Architect		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	
Engineering		\$0	\$0	\$0		\$0		\$0		\$0	\$0	\$0		\$0	
Inspection & Testing		\$0	\$0	\$0	\$4,020	\$0		\$0		\$0	\$0	\$0		\$0	
Project Management		\$0	\$0	\$0	\$0	\$0		\$0		\$0	\$0	\$0		\$0	
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	
Total		\$0	\$0	\$189	\$2,112,873	\$990,389	-\$86,678	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$3,016,773
Project Budget	\$3,508,088														
Less Other Funding	\$491,315		* Other Funding												
Net	\$3,016,773		1) DWP \$18,715												
Actual Measure AA Expenditures	\$3,016,773		2) SCE \$446,519	9.77 received											
Running Balance	\$0	1	3) Gas Co. \$26,0	080 received											
J. C.	•	•													
AA 7100064			1												
Community Classroom & Facility Projects (114)															
Supplies		\$0	\$0	\$0	\$124	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$124
Legal		\$0	\$0	\$1.867	\$1,418	\$0		\$0		\$0	\$0	\$0		\$0	
Other Contract Services		\$0	\$3,720	\$1,869	\$0	\$0		\$0		\$0	\$0	\$0		\$0	
Building & Additions		\$0	\$434.578	\$1,369,441	\$408,696	-\$1.003	\$0	\$0		\$0	\$0	\$0		\$0	
Architect		\$0	\$263,833	\$48,120	\$1,318	\$0	\$0	\$0		\$0	\$0	\$0		\$0	
Engineering		\$0	\$3,220	\$3,143	\$0	\$0				\$0	\$0	\$0		\$0	
Inspection & Testing		\$0	\$41,002	\$80,885	\$1,495	\$0		\$0		\$0	\$0	\$0		\$0	
Project Management		\$135	\$117,247	\$143,780	\$27,570	\$0		\$0		\$0	\$0	\$0		\$0	
Non-Cap Equipment		\$0	\$0	\$209,726	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	
Total		\$135	\$863,599	\$1.858.831	\$440.621	-\$1.003	\$0					\$0		\$0	
Project Budget	\$3,162,183	\$133	\$603,333	\$1,000,001	\$440,02 I	-\$1,003	Ş0	40	φυ	φυ	ΨU	40	30	φυ	φ3,102,103
Less Other Funding	\$3,102,183														
	\$3,162,183														
Net Net	\$3,162,183														
Actual Measure AA Expenditures	1.7														
Running Balance	\$0														
AA 7100057														·	
Real Property Acquisition (115)															
Legal		\$0	\$0	\$0		\$0				\$659	\$0	\$0		\$0	
Other Contract Services		\$0	\$39	\$7,000	\$0	\$15,800	\$0	\$0		\$0	\$0	\$0		\$0	
Site Acquisition	-	\$1,739,979	\$4,001,204	\$9,022,207	\$0	\$0	\$0	\$0		\$4,821,600	\$0	\$0		\$0	
Inspection & Testing		\$8,689	\$7,986	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	
Project Management		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	
Total		\$1,748,667	\$4,009,228	\$9,029,207	\$0	\$15,800	\$0	\$0	\$5,013,226	\$4,822,259	\$0	\$0	\$0	\$0	\$24,638,386
Project Budget	\$24,638,386		-										-		
Less Other Funding	\$0														
Net	\$24,638,386	1													
Actual Measure AA Expenditures	\$24,638,386														
Running Balance	\$0	1													
Kurining Balance	φυ	I .													

Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
Projects	Buaget	09/10 Final	10/11 Final	11/12 Fillal	12/13 FIIIdi	13/14 FINAI	14/15 Fillal	15/16 Fillal	10/17 Fillal	17/10 Fillal	10/19 Fillal	19/20 Filial	20/21 Filial	21/22	Combined rotals
AA 7100058, 7100151, 7100156, 7100059		1			1								1		
Roadways, Walkways, Grounds, Parking Lots, and Garages (116)															
Supplies		\$0	\$0	\$0	\$0	\$4.616	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$4,616
Legal		\$0	\$0	\$0	\$125	\$0	\$0	\$0		\$0	\$0				
Consultants		\$0	\$0	\$0	\$48.090	\$5,018	\$0	\$0		\$0	\$0			\$0	
Other Contract Services		\$218	\$770	\$122	\$25,249	\$0	\$0	\$0		\$0	\$0			\$0	
Building & Additions		\$185,345	\$6,731	\$113,784	\$321,603	\$975,401	\$0	\$0		\$0	\$0				
Architect		\$0	\$0	\$0	\$103,569	\$19,225	\$1,240	\$0		\$0	\$0			\$0	
Engineering		\$0	\$0	\$0	\$1,095	\$1,445	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,540
Inspection & Testing		\$13,380	\$7,865	\$13,553	\$20,126	\$42,865	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$97,787
Project Management		\$24,404	\$12,439	\$21,945	\$54,095	\$104,943	\$1,411	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$219,237
Total		\$223,347	\$27,804	\$149,403	\$573,951	\$1,153,512	\$2,652	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,130,670
Project Budget	\$7,022,417														
Less Other Funding	\$4,891,747		* Other Funding	Source:											
Net	\$2,130,670	1	1) Measure S: \$	3,891,747											
Actual Measure AA Expenditures	\$2,130,670		2) Measure V: \$		ted										
Running Balance	\$0														
<u> </u>	•														
AA 7100069															
Infrastructure & Technology - Technology (117)															
Software		\$0	\$0	\$0	\$0	\$0	\$218	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$218
Supplies		\$0	\$0	\$13,646	\$7,587	\$0	\$16,966	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$38,200
Maintenance Contract		\$0	\$9,472	\$46,300	\$210,581	\$18,944	\$42,415	\$9,472	\$0	\$0	\$0	\$0	\$0	\$0	\$337,186
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$49,589	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$49,589
Building & Additions		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0		\$0	\$0	\$0
Project Management		\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0	\$0		\$0	
Cap Equipment		\$0	\$207,423	\$33,063	\$576,294	\$0	\$1,145,668	\$0		\$0	\$0				
Non-Cap Equipment		\$0	\$0	\$42,827	\$500	\$0	\$3,447	\$0		\$0	\$0		\$0	\$0	\$46,775
Total		\$0	\$216,896	\$135,838	\$794,963	\$18,944	\$1,258,304	\$9,472	\$0	\$0	\$0	\$0	\$0	\$0	\$2,434,417
Project Budget	\$2,434,417														
Less Other Funding	\$0														
Net	\$2,434,417														
Actual Measure AA Expenditures	\$2,434,417														
Running Balance	\$0														
AA 7100150															
Infrastructure & Technology - Utility (118)															
Software License		\$0	\$12,000	\$0		\$0		\$0		\$0	\$0			\$0	
Legal		\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0			\$0	
Building & Additions		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	\$0		\$0	\$0	\$0
Architect		\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0			\$0	
Inspection & Testing		\$0	\$4,979	\$0	\$0	\$0	\$0	\$0		\$0	\$0			\$0	
			\$3,240	\$0	\$0	\$0	\$0	\$0		\$0	\$0	\$0	\$0	\$0	\$3,240
Project Management		\$0				\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$7.534
Cap Equipment		\$0	\$0	\$7,534	\$0										• /
Cap Equipment Non-Cap Equipment		\$0 \$0	\$0 \$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0			\$0	
Cap Equipment Non-Cap Equipment Total		\$0	\$0 \$0				\$0		\$0	\$0	\$0 \$0				
Cap Equipment Non-Cap Equipment Total Project Budget	\$27,753	\$0 \$0	\$0 \$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0				\$0	
Cap Equipment Non-Cap Equipment Total Project Budget Less Other Funding	\$0	\$0 \$0	\$0 \$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0				\$0	
Cap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Net	\$0 \$27,753	\$0 \$0	\$0 \$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0				\$0	
Cap Equipment Non-Cap Equipment Total Protect Budget Less Other Funding	\$0	\$0 \$0 \$0	\$0 \$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0				\$0	


Projects	Budget	09/10 Final	10/11 Final	11/12 Final	12/13 Final	13/14 Final	14/15 Final	15/16 Final	16/17 Final	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
,										,					
AA 7100153	$\overline{}$	T I				ſ		1		1		1	1		
Emergency Lighting, Fire Alarm, and Security System (119)															
Supplies		\$0	\$0	\$0	\$0	\$2,348	\$0	\$0	\$2,671	\$0	\$0	\$0	\$0	\$0	\$5,02
Consultants/Legal		\$0	\$0	\$0	\$0		\$16	\$0	\$0	\$0	\$442	\$0	\$0	\$0	\$4
Telecom Fee	(\$0	\$0	\$0	\$0		\$800	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$80
Maintenance Contract	(\$0	\$0	\$648	\$0		\$0	\$2,700	\$0	\$0	\$0	\$0	\$0	\$0	\$43,0
Software Support	1	\$0	\$0	\$24,765	\$0	\$106,367	\$0	\$2,232	\$0	\$0	\$0	\$0	\$0	\$0	\$133,36
Other Contract Services	,	\$0	\$0	\$0	\$0	\$47,695	\$0	\$4,643	\$1,560	\$0	\$0	\$0	\$0	\$0	\$53,8
Building & Additions		\$0	\$0	\$0	\$0		\$2,648,866	\$4,129,145	\$1,308,230	\$763,170	\$26,375	\$79,172	\$0	\$0	\$8,955,0
Architect		\$0	\$0	\$0	\$0	\$0	\$18,925	\$0	\$0	\$5,047	\$0	\$0	\$0	\$0	\$23,9
Engineering		\$0	\$0	\$0	\$0		\$389,013	\$156,247	\$255,798	\$358,560	\$114,585	\$0	\$0	\$0	\$1,485,2
Inspection & Testing		\$0	\$0	\$0	\$0		\$0	\$58,831	\$4,800	\$0	\$0	\$0	\$0	\$0	\$63,6
Project Management		\$0	\$0	\$0	\$0		\$52,044	\$79,285	\$16,500	\$49,738	\$240	\$0	\$0	\$0	\$248,8
Cap Equipment		\$0	\$0	\$0	\$0		\$0	\$5,871	\$0	\$0	\$0	\$0	\$0	\$0	\$95,2
Non-Cap Equipment		\$0	\$0	\$6,087	\$0		\$8,348	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$407,02
Total	'	\$0	\$0	\$31,500	\$0	\$940,259	\$3,118,012	\$4,438,953	\$1,589,560	\$1,176,515	\$141,642	\$79,172	\$0	\$0	\$11,515,6
Project Budget	\$11,515,614														
Less Other Funding	\$0														
Net															
Actual Measure AA Expenditures	\$11,515,614														
Running Balance	\$0														
AA 7100142															
Student Services (120)															
Supplies		\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Consultants		\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0	\$0	\$0	
Telecom Fee		\$0	\$0	\$0	\$0	\$0		\$0	\$0		\$0	\$0	\$0	\$0	
Maintenance Contract		\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0	\$0	\$0	
Software Support		\$0	\$0	\$0	\$0			\$0	\$0		\$0	\$0	\$0	\$0	
Other Contract Services		\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0	\$0	\$0	
Building & Additions		\$0	\$0	\$0	\$0			\$0	\$0		\$3,704,864	\$0	\$0	\$0	\$6,870,4
Architect		\$0	\$0	\$0	\$0			\$0	\$0		\$0	\$0	\$0	\$0	
Engineering		\$0	\$0	\$0	\$0			\$0	\$0		\$0	\$0	\$0	\$0	
Inspection & Testing		\$0	\$0	\$0	\$0			\$0	\$0		\$0	\$0	\$0	\$0	
Project Management		\$0	\$0	\$0	\$0			\$0	\$0		\$0	\$0	\$0	\$0	
Cap Equipment		\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0	\$0	\$0	
Non-Cap Equipment		\$0	\$0	\$0	\$0		\$0	\$0	\$0		\$0	\$0	\$0	\$0	
Total	 '	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$3,165,626	\$3,704,864	\$0	\$0	\$0	\$6,870,4
Project Budget	\$6,870,490			_											
Less Other Funding	\$0		* Other Funding												
Net				ornia \$1,321,000 i											
Actual Measure AA Expenditures	\$6,870,490			21,131,135, Meas			3,624,909 allocate	ed							
Running Balance	\$0		Measure U, S	& AA interests \$2	21,681,308 alloca	ated									
Cost of Issuance (121)															
Cost of Issuance		\$0	\$0	\$0	\$0		\$285,000	\$0	\$213,026	\$0	\$0	\$0	\$0	\$0	\$498,0
Total		\$0	\$0	\$0	\$0	\$0	\$285,000	\$0	\$213,026	\$0	\$0	\$0	\$0	\$0	\$498,0
Project Budget	\$498,026														
Less Other Funding	\$0														
Net	\$498.026														
Actual Measure AA Expenditures	\$498,026														
Running Balance	\$0														
Kulling Balance	Ψ0														
Grand Total		\$4,900,734	\$10,935,584	\$17,864,407	\$13 113 750	\$30,388,248	\$39,049,510	\$60,741,756	\$57,313,878	\$52,193,046	\$4,326,286	\$908,418	\$126,029	\$402,154	\$292,263,80
orana rotar		Ų-1,000,70 4	4.0,000,004	¥,304,401				400,741,700							

Measure AA Interest		18/19 Final
Parking Garage and Grounds - Student Services (9)		
Site Improvement		\$0
Building & Additions		\$5,192,948
Architect		\$0
Engineering		\$0
Inspection & Testing		\$0
Project Management		\$0
Total		\$5,192,948
Project Budget	\$5,192,948	
Actual Measure S Interest Expenditures	\$5,192,948	
Running Balance	\$0	

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure V Bond Budget

	Project Name	Completion	Project Budget	Measure V Allocation	Other Funding	Measure V Expenditures as of 3/31/22	Measure V Expenditures as of 12/31/21	Measure V Expenditures Last Period	Total Measure V Remaining
101	Replacement Math and Science Extension Build	July 2024	\$124,958,336	\$82,317,992	\$42,640,344	\$23,546,506	\$13,011,192	\$10,535,314	\$58,771,486
102	Student Services	Completed	\$130,224,164	\$33,624,909	\$96,599,255	\$24,586,482	\$24,573,642	\$12,840	\$9,038,427
103	Malibu Center	November 2022	\$61,714,841	\$34,558,420	\$27,156,421	\$13,573,520	\$9,769,419	\$3,804,101	\$20,984,900
104	Early Childhood Development/Childcare	Completed	\$30,925,771	\$15,405,517	\$15,520,254	\$12,975,968	\$12,970,137	\$5,831	\$2,429,549
105	Art Building Replacement	August 2024	\$34,901,000	\$24,000,000	\$10,901,000	\$1,611,228	\$1,478,892	\$132,336	\$22,388,772
106	Business Building Renovation	December 2026	\$25,017,000	\$12,547,000	\$12,470,000	\$3,400	\$3,400	\$0	\$12,543,600
107	Air Conditioning	June 2022	\$10,777,654	\$10,777,654	\$0	\$9,836,959	\$9,223,436	\$613,523	\$940,695
108	ADA	On-Going	\$4,000,000	\$4,000,000	\$0	\$0	\$0	\$0	\$4,000,000
109	Master Planning	June 2022	\$1,000,000	\$1,000,000	\$0	\$683,658	\$683,658	\$0	\$316,342
110	Drescher Hall Modernization	On-Going	\$13,005,082	\$13,000,000	\$5,082	\$0	\$0	\$0	\$13,000,000
111	Outdoor Classroom	On-Going	\$321,723	\$321,723	\$0	\$321,723	\$321,723	\$0	\$0
112	John Adams MS Auditorium (SMMUSD)	Completed	\$20,000,000	\$20,000,000	\$0	\$20,000,000	\$15,000,000	\$5,000,000	\$0
113	City of Santa Monica	On-Going	\$20,000,000	\$20,000,000	\$0	\$0	\$0	\$0	\$20,000,000
114	Classrooms Relocation	Completed	\$7,400,000	\$7,400,000	\$0	\$7,286,719	\$7,286,719	\$0	\$113,281
115	TBD	On-Going	\$39,446,785	\$39,446,785	\$0	\$0	\$0	\$0	\$39,446,785
120	Other Bond Related Expenses	On-Going	\$300,000	\$300,000	\$0	\$244,554	\$243,654	\$900	\$55,446
121	Cost of Issuance	On-Going	\$800,000	\$800,000			\$291,277	\$0	\$508,723
122	Management Reserve	On-Going	\$25,500,000	\$25,500,000	\$0		\$0		\$25,500,000
123	Unissuable Bond	On-Going	\$0	\$0	\$0	, -	\$0	•	\$0
	Project Totals		\$550,292,356	\$345,000,000	\$205,292,356	\$114,961,994	\$94,857,149	\$20,104,845	\$230,038,006



SANTA MONICA COMMUNITY COLLEGE DISTRICT Measure V Bond Budget History as of March 31, 2022

			Preliminary	Measure V	Measure V		Measure V
	Project Name	Completion	Measure V	Budget as of	Budget as of	Variance	Remaining as
			Budget	12/31/21	3/31/22		of 3/31/2022
101	Replacement Math and Science Extension Building	July 2024	\$82,317,992	\$82,317,992	\$82,317,992	\$0	\$58,771,486
102	Student Services	Completed	\$21,130,252	\$33,624,909	\$33,624,909	\$0	\$9,038,427
103	Malibu Center	November 2022	\$25,000,000	\$34,558,420	\$34,558,420	\$0	\$20,984,900
104	Early Childhood Development/Childcare	Completed	\$15,405,517	\$15,405,517	\$15,405,517	\$0	\$2,429,549
105	Art Building Replacement	August 2024	\$24,000,000	\$24,000,000	\$24,000,000	\$0	\$22,388,772
106	Business Building Renovation	December 2026	\$12,547,000	\$12,547,000	\$12,547,000	\$0	\$12,543,600
107	Air Conditioning	June 2022	\$10,777,654	\$10,777,654	\$10,777,654	\$0	\$940,695
108	ADA	On-Going	\$4,000,000	\$4,000,000	\$4,000,000	\$0	\$4,000,000
109	Master Planning	June 2022	\$450,000	\$1,000,000	\$1,000,000	\$0	\$316,342
110	Drescher Hall Modernization	On-Going	\$13,000,000	\$13,000,000	\$13,000,000	\$0	\$13,000,000
111	Outdoor Classroom	On-Going	\$10,000,000	\$321,723	\$321,723	\$0	\$0
112	John Adams MS Auditorium (SMMUSD)	Completed	\$20,000,000	\$20,000,000	\$20,000,000	\$0	\$0
113	City of Santa Monica	On-Going	\$20,000,000	\$20,000,000	\$20,000,000	\$0	\$20,000,000
114	Classrooms Relocation	Completed	\$0	\$7,400,000	\$7,400,000	\$0	\$113,281
115	TBD	On-Going	\$57,271,585	\$39,446,785	\$39,446,785	\$0	\$39,446,785
120	Other Bond Related Expenses	On-Going	\$300,000	\$300,000	\$300,000	\$0	\$55,446
121	Cost of Issuance	On-Going	\$800,000	\$800,000	\$800,000	\$0	\$508,723
122	Management Reserve	On-Going	\$28,000,000	\$25,500,000	\$25,500,000	\$0	\$25,500,000
123	Unissuable Bond	On-Going	\$0	\$0	\$0	\$0	\$0
	Project Totals		\$345,000,000	\$345,000,000	\$345,000,000	\$0	\$230,038,006

SANTA MONICA COMMUNITY COLLEGE DISTRICT

Measure V Project Schedule

	Project Name	Completion		2020)	:	2021		2022		2023		20	24				
101	Replacement Math and Science Extension Building	July 2024																
102	Student Services	Completed																
103	Malibu Center	November 2022																
104	Early Childhood Development/Childcare	Completed														,		
105	Art Building Replacement	August 2024																
106	Business Building Renovation	December 2026																
107	Air Conditioning	June 2022																
108	ADA	On-Going																
109	Master Planning	June 2022					,											
110	Drescher Hall Modernization	On-Going																
111	Outdoor Classroom	On-Going																
112	John Adams SMMUSD	Completed			<u> </u>													
113	City of Santa Monica	On-Going																
114	Classrooms Relocation	Completed																
115	TBD	On-Going																
120	Other Bond Related Expenses	On-Going																
121	Cost of Issuance	On-Going																
122	Management Reserve	On-Going																
123	Unissuable Bond	On-Going																
				In P	anr	ing		In	Со	nstrı	uctic	'n						

Projects	Budget	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
V 7100090							
Replacement Math and Science Extension Building (10	11)						
Legal		\$0	\$0	\$0	\$0	\$0	
Other Contract Services		\$0	\$0	\$0	\$0	\$0	
Moving Services		\$0	\$0	\$67,242	\$0	\$0	\$67,2
Building & Additions		\$675	\$12,987	\$2,633	\$3,697,529	\$13,800,444	\$17,514,2
Architect		\$2,047,911	\$14,446	\$229,267	\$653,770	\$257,263	\$3,202,6
Engineering		\$0	\$0	\$19,622	\$6,966	\$8,000	\$34,5
Inspection & Testing		\$30,804	\$44,077	\$60,666	\$225,542	\$294,277	\$655,3
Project Management		\$130,874	\$617,805	\$347,350	\$474,483	\$501,874	\$2,072,
Cap Equipment		\$0	\$0	\$0	\$0	\$0	
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$00.540.F
Total	4424.050.226	\$2,210,264	\$689,315	\$726,781	\$5,058,290	\$14,861,857	\$23,546,5
Project Budget	\$124,958,336	Received					
Less Other Funding	\$42,640,344	\$5,334,764	* Other Fundi				
Net	\$82,317,992		,		sure AA \$2,244,008 a	llocated	
Actual Measure V Expenditures	\$23,546,506		3) State of Calif	ornia \$40,088,00	JU allocated	I	
Running Balance	\$58,771,486						
			1				
V 7100142							
Student Services Building (102)			4		4.0		****
Supplies		\$0		\$38,162	\$0	\$0	\$109,6
Other Contract Services		\$0	\$0	\$59,784	\$6,935	\$0	\$66,
Consultants		\$0	\$0	\$687	\$0	\$0	\$1
Software Support		\$0	\$189,120	\$0	\$0	\$0	\$189,:
Moving Services		\$0	\$55,062	\$9,056	\$0	\$0	\$64,:
Building & Additions		\$0	\$12,355,060	\$4,201,966	\$355,441	\$0	\$16,912,
Architect		\$0	\$419,829	\$530,797	\$186,296	\$6,120	\$1,143,
Engineering		\$0	\$140,458	\$67,481	\$0	\$0	\$207,9
Inspection & Testing		\$55,202	\$296,732	\$131,128	\$21,146	\$0	\$504,2
Project Management		\$0	\$900,333	\$219,425	\$85,310	\$13,020	\$1,218,0
Cap Equipment		\$0	\$1,565,928	\$90,915	\$0	\$0	\$1,656,8
Non-Cap Equipment		\$0	\$2,279,541	\$196,313	\$37,790	\$0	\$2,513,6
Total	4	\$55,202			\$692,918	\$19,140	\$24,586,4
Project Budget	\$130,224,164		* Other Fundi			ī	
Less Other Funding	\$96,599,255			ornia \$1,321,000			
Net	\$33,624,909				Measure S 45,595,32	2,	
Actual Measure V Expenditures	\$24,586,482			\$6,870,490 alloc			
Running Balance	\$9,038,427		5) Measure U, S	& AA interests	\$21,681,308 allocate	d	
V 7100015							
Malibu Site Acquisition and Center (103)							
Legal		\$0	\$0	\$0	\$0	\$0	
Other Contract Services		\$0	\$0	\$2,713	\$38,163	\$0	\$40,
Consultants		\$0	\$0	\$0	\$0	\$0	
Moving Services		\$0	\$0	\$0	\$0	\$0	
Building & Additions		\$0	\$0	\$2,642,861	\$3,388,666	\$4,997,893	\$11,029,
Architect		\$0	\$0	\$0	\$155,448	\$336,845	\$492,
Engineering		\$0	\$0	\$8,482	\$0	\$13,572	\$22,
Inspection & Testing		\$0	\$0	\$51,754	\$633,723	\$367,538	\$1,053,
Project Management		\$0	\$0	\$49,588	\$581,175	\$305,100	\$935,
Cap Equipment		\$0	\$0	\$0	\$0	\$0	
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	***
Total		\$0	\$0	\$2,755,398	\$4,797,174	\$6,020,947	\$13,573,
Project Budget	\$61,714,841						
Less Other Funding	\$27,156,421		* Other Fundi				
Net	\$34,558,420		1) Measure S S				
	\$13,573,520		2) Interest Allo	cated \$2,023,85	3		
Actual Measure V Expenditures	713,373,320		,				

Projects	Budget	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
V 7100104							
Early Childhood Development/Childcare (104)							
Supplies		\$0	\$0	\$35,150	\$5,332	\$0	\$40,482
Other Contract Services		\$0	\$0	\$35,344	\$15,128	\$0	\$50,472
Consultants		\$0	\$0	\$16	\$0	\$0	\$16
Software Support		\$0	\$0	\$6,158	\$0	\$5,677	\$11,835
Legal		\$0	\$0	\$96	\$0	\$0	\$96
Building & Additions		\$0	\$0	\$8,879,770	\$1,603,432	\$0	\$10,483,202
Architect		\$0	\$0	\$262,660	\$275,924	\$105,158	\$643,742
Engineering		\$0	\$0	\$19,448	\$0	\$13,606	\$33,054
Inspection & Testing		\$0	\$0	\$349,661	\$135,767	\$2,900	\$488,328
Project Management		\$0	\$0	\$384,279	\$384,714	\$2,144	\$771,137
Cap Equipment		\$0	\$0	\$32,448	\$0	\$0	\$32,448
Non-Cap Equipment		\$0	\$0	\$328,242	\$92,913	\$0	\$421,155
Total		\$0	\$0	\$10,333,272	\$2,513,210	\$129,486	\$12,975,968
Project Budget	\$30,925,771	Received					
Less Other Funding	\$15,520,254	\$6,661,598		* Other Fundi	ng Source:		
Net	\$15,405,517			1) City of Santa	Monica \$6,661,598 c	ommitted	
Actual Measure V Expenditures	\$12,975,968			2) Measure S \$8	8,858,656 allocated		
Running Balance	\$2,429,549						
	+-,,-						
V 7100240							
Art Complex (105)							
Legal		\$0	\$0	\$14,811	\$0	\$0	\$14,811
Other Contract Services		\$0	\$0	\$0	\$0	\$0	ŚC
Consultants		\$0	\$0	\$20,991	\$40,710	\$1,344	\$63,045
Moving Services		\$0	\$0	\$0	\$0	\$0	ŚC
Building & Additions		\$184	\$407.369	\$3,040	\$0	\$1,791	\$412.383
Architect		\$0	\$0	\$39,542	\$569,178	-\$7,314	\$601,406
Engineering		\$0	\$0	\$0	\$0	\$32,525	\$32,525
Inspection & Testing		\$0	\$35,495	\$25,052	\$43,653	\$45,227	\$149,427
Project Management		\$0	\$1,600	\$85,708	\$85,978	\$164,344	\$337,630
Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0
Total		\$184	\$444,464	\$189,143	\$739,518	\$237,918	\$1,611,228
Project Budget	\$34,901,000	Received					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
Less Other Funding	\$10,901,000	\$506,957	* Other Fundi	ng Source:			
Net	\$24,000,000	, , ,		fornia \$10,901,0	00 pending	ı	
			,				
Actual Measure V Expenditures	\$1,611,228						

Projects	Budget	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
V 7100243							
Business Building Replacement (106)							
Legal		\$0	\$0	\$0	\$0	\$0	\$0
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$0
Consultants		\$0	\$0	\$0	\$0	\$0	\$0
Moving Services		\$0	\$0	\$0	\$0	\$0	\$0
Building & Additions		\$0	\$0	\$0	\$0	\$0	\$0
Architect		\$0	\$0	\$0	\$0	\$0	\$0
Engineering		\$0	\$0	\$0	\$0	\$0	\$0
Inspection & Testing		\$0	\$0	\$0	\$0	\$0	\$0
Project Management		\$0	\$0	\$3,400	\$0	\$0	\$3,400
Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0
Non-Cap Equipment		\$0	\$0	\$0	\$0	\$0	\$0
Total		\$0	\$0	\$3,400	\$0	\$0	\$3,400
Project Budget	\$25,017,000						
Less Other Funding	\$12,470,000		* Other Fundi	ng Source:			
Net	\$12,547,000		1) State Fundin	g \$12,470,000			
Actual Measure V Expenditures	\$3,400						
Running Balance	\$12,543,600						
V 7100188							
Air Conditioning (107)							
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$0
Building & Additions		\$0	\$0	\$2,451	\$7,537,201	\$503,979	\$8,043,631
Architect		\$0	\$79,000	\$0	\$0	\$13,856	\$92,856
Engineering		\$417,960	\$217,966	\$26,992	\$81,868	\$93,834	\$838,620
Inspection & Testing		\$0	\$54,810	\$776	\$253,936	\$110,001	\$419,522
Project Management		\$4,370	\$4,570	\$35,700	\$365,350	\$32,340	\$442,330
Total		\$422,330	\$356,346	\$65,919	\$8,238,355	\$754,009	\$9,836,959
Project Budget	\$10,777,654			<u></u>			
Less Other Funding	\$0	f					
Net	\$10,777,654						
Net Actual Measure V Expenditures	\$10,777,654 \$9,836,959						

As of March	31, 2022

Projects	Budget	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
V 7100004							
Master Plan (109)							
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$
Advertising		\$0	\$641	\$0	\$0	\$0	\$64
Architect		\$0	\$112,073	\$528,182	\$37,861	\$0	\$678,11
Engineering		\$0	\$0	\$0	\$0	\$0	\$
Inspection & Testing		\$0	\$0	\$0	\$0	\$0	\$
Project Management		\$0	\$3,800	\$1,100	\$0	\$0	\$4,90
Total		\$0	\$116,515	\$529,282	\$37,861	\$0	\$683,65
Project Budget	\$1,000,000						
Less Other Funding	\$0						
Net	\$1,000,000						
Actual Measure V Expenditures	\$683,658						
Running Balance	\$316,342						
V 7100237							
Outdoor Classroom (111)							
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$
Building & Additions		\$0	\$0	\$0	\$0	\$0	\$
Architect		\$100,000	\$102,023	\$102,495	\$0	\$0	\$304,51
Engineering		\$0	\$0	\$0	\$0	\$0	\$
Inspection & Testing		\$0	\$0	\$0	\$0	\$0	\$
Project Management		\$0	\$17,205	\$0	\$0	\$0	\$17,20
Total		\$100,000	\$119,228	\$102,495	\$0	\$0	\$321,72
Project Budget	\$321,723						
Less Other Funding	\$0	î					
Net	\$321,723						
Actual Measure V Expenditures	\$321,723						
Running Balance	\$0						

Projects	Budget	17/18 Final	18/19 Final	19/20 Final	20/21 Final	21/22	Combined Totals
	g.:						
V 7100243							
Classrooms Relocation (114)							
Supplies		\$0	\$0	\$0	\$0	\$11,963	\$11,96
Other Contract Services		\$0 \$0	\$0	\$0	\$0	\$11,965	\$11,90
Building & Additions		\$0 \$0	\$3,467	\$5,709,329	\$391,967	\$0	\$6,104,76
Supplies		\$0	\$5,467	\$4,982	\$391,967	\$0	\$4,98
Architect		\$0	\$184,434	\$78,179	\$92,082	\$0 \$0	\$354,69
Engineering		\$0	\$0	\$0	\$0		\$
Inspection & Testing		\$0	\$16,795	\$115,194	\$25,996	\$0	\$157,98
Project Management		\$0	\$61,520	\$476,831	\$55,650	\$0	\$594,00
Non-Cap Equipment		\$0	\$0	\$58,331	\$0	\$0	\$58,33
Total		\$0	\$266,216	\$6,442,846	\$565,695	\$11,963	\$7,286,71
Project Budget	\$7,400,000						
Less Other Funding	\$0						
Net	\$7,400,000						
Actual Measure V Expenditures	\$7,286,719						
Running Balance	\$113,281						
	,						
V 7100255	1	1			1		
John Adams MS Auditorium - SMMUSD (112)							
Building and Additions		\$0	\$0	\$0	\$15,000,000	\$5,000,000	\$20,000,00
Building and Additions		\$0	\$0	\$0	\$15,000,000	\$5,000,000	\$20,000,00
Total		60	\$0	***	£45 000 000	65 000 000	\$20,000,00
		\$0	\$0	\$0	\$15,000,000	\$5,000,000	\$20,000,00
Project Budget	\$20,000,000						
Less Other Funding	\$0						
Net	\$20,000,000						
Actual Measure V Expenditures	\$20,000,000						
Running Balance	\$0						
57100048							
Other Bond Related Expenses (116)		ŚO	\$0	\$0	\$0	\$0	\$
Other Bond Related Expenses (116) Consultants		\$0 \$0	\$0 \$13.590	\$0 \$18.171	\$0 \$6.814	\$0 \$0	\$ \$ \$38.57
Other Bond Related Expenses (116) Consultants Lease/Rental		\$0	\$13,590	\$18,171	\$6,814	\$0	\$38,57
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies		\$0 \$0	\$13,590 \$0	\$18,171 \$0	\$6,814 \$0	\$0 \$0	\$38,57 \$
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal		\$0 \$0 \$0	\$13,590 \$0 \$0	\$18,171 \$0 \$0	\$6,814 \$0 \$0	\$0 \$0 \$0	\$38,57 \$ \$
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License		\$0 \$0 \$0 \$0	\$13,590 \$0 \$0 \$0	\$18,171 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0	\$0 \$0 \$0 \$0	\$38,57 \$ \$ \$
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising		\$0 \$0 \$0 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770	\$0 \$0 \$0 \$0 \$0	\$38,57 \$ \$ \$ \$ \$ \$,1,67
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services		\$0 \$0 \$0 \$0 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$0 \$770 \$0	0\$ 00\$ 00\$ 00\$ 000\$	\$38,57 \$ \$ \$ \$1,67
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions		\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$184	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065	\$18,171 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0	\$0 \$0 \$0 \$0 \$0 \$900 \$0 \$0	\$38,57 \$ \$ \$ \$1,67 \$ \$191,24
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing		\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$770	\$0 \$0 \$0 \$0 \$0 \$900 \$0 \$0	\$38,57 \$ \$ \$ \$1,67 \$ \$191,24
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management		\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$770 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0	\$38,51 \$1,61 \$1,61 \$111,24 \$13,04
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Cap Equipment		\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0	\$38,57 \$ \$ \$1,67 \$ \$191,24 \$13,06
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Uther Contract Services Building & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment		\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,57 \$ \$ \$1,67 \$191,24 \$13,06 \$ \$
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total		\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0	\$38,5; \$1,6; \$11,6; \$13,00
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget	\$300,000	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,5; \$1,6; \$11,6; \$13,00
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total	\$300,000	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,57 \$ \$ \$1,67 \$191,24 \$13,06 \$ \$
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget		\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,57 \$ \$ \$1,67 \$191,24 \$13,06 \$ \$
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget Less Other Funding	\$0	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,57 \$ \$ \$1,67 \$ \$191,24 \$13,06
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Suilding & Additions Inspection & Testing Project Management Lap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Net Actual Measure V Expenditures	\$0 \$300,000	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,5; \$1,6; \$11,6; \$13,00
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Lap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Net	\$0 \$300,000 \$244,554	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,57 \$ \$ \$1,67 \$191,24 \$13,06 \$ \$
Other Bond Related Expenses (116) Consultants	\$0 \$300,000 \$244,554	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$0 \$184 \$0 \$0	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$770 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,57 \$ \$ \$1,67 \$191,24 \$13,06 \$ \$
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Lap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Net Actual Measure V Expenditures Running Balance Cost of Issuance (117)	\$0 \$300,000 \$244,554	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$184	\$13,590 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0 \$217,715	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$7770 \$0 \$0 \$0 \$0 \$0 \$7,584	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,57 \$ \$ \$1,67 \$13,06 \$ \$ \$ \$244,55
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Joftware License Advertising Other Contract Services Suilding & Additions Inspection & Testing Project Management Lap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Actual Measure V Expenditures Running Balance Cost of Issuance (117) Cost of Issuance	\$0 \$300,000 \$244,554	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$184 \$184	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$2 \$217,715	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$1 \$18,171	\$6,814 \$0 \$0 \$770 \$0 \$770 \$0 \$0 \$0 \$0 \$7,584	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,51 \$1,61 \$191,22 \$13,00 \$ \$244,55
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Suilding & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Net Actual Measure V Expenditures Running Balance Cost of Issuance Total Cost of Issuance Total	\$0 \$300,000 \$244,554 \$55,446	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$0 \$184	\$13,590 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$0 \$217,715	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,814 \$0 \$0 \$0 \$7770 \$0 \$0 \$0 \$0 \$0 \$7,584	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,5° \$1,6° \$1,6° \$13,0° \$13,0° \$244,5° \$2291,2°
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Lap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Net Actual Measure V Expenditures Running Balance Cost of Issuance (117) Cost of Issuance Total Project Budget	\$0 \$300,000 \$244,554 \$55,446	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$184 \$184	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$2 \$217,715	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$1 \$18,171	\$6,814 \$0 \$0 \$770 \$0 \$770 \$0 \$0 \$0 \$0 \$7,584	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,5° \$1,6° \$1,6° \$13,0° \$13,0° \$244,5° \$2291,2°
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Suilding & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Net Actual Measure V Expenditures Running Balance Cost of Issuance Total Cost of Issuance Total	\$0 \$300,000 \$244,554 \$55,446 \$800,000 \$0	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$184 \$184	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$2 \$217,715	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$1 \$18,171	\$6,814 \$0 \$0 \$770 \$0 \$770 \$0 \$0 \$0 \$0 \$7,584	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,5 \$1,6 \$191,2 \$13,0 \$244,5!
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Joftware License Advertising Other Contract Services Suilding & Additions Inspection & Testing Project Management Lap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Actual Measure V Expenditures Running Balance Cost of Issuance (117) Cost of Issuance Total Project Budget Less Other Funding Running Balance Cost of Issuance Total Project Budget Less Other Funding Running Balance Less Other Funding	\$0 \$300,000 \$244,554 \$55,446 \$800,000 \$0 \$800,000	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$184 \$184	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$2 \$217,715	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$1 \$18,171	\$6,814 \$0 \$0 \$770 \$0 \$770 \$0 \$0 \$0 \$0 \$7,584	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,5 \$1,6 \$191,2 \$13,0 \$244,5!
Other Bond Related Expenses (116) Consultants Lease/Rental Supplies Legal Software License Advertising Other Contract Services Building & Additions Inspection & Testing Project Management Cap Equipment Non-Cap Equipment Total Project Budget Less Other Funding Net Actual Measure V Expenditures Running Balance Cost of Issuance Total Project Budget Less Other Funding	\$0 \$300,000 \$244,554 \$55,446 \$800,000 \$0	\$0 \$0 \$0 \$0 \$0 \$0 \$184 \$0 \$0 \$184 \$184	\$13,590 \$0 \$0 \$0 \$0 \$0 \$191,065 \$13,060 \$0 \$2 \$217,715	\$18,171 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$1 \$18,171	\$6,814 \$0 \$0 \$770 \$0 \$770 \$0 \$0 \$0 \$0 \$7,584	\$0 \$0 \$0 \$0 \$900 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$38,57 \$ \$ \$1,67 \$191,24 \$13,06 \$ \$

Grand Total \$3,079,439 \$20,483,307 \$26,712,421 \$37,650,605	\$27,036,221 \$114,961,9	1,993
--	--------------------------	-------

SMC Bond Program Contractor List as of 3-31-2022

Student Services (Measure U #0, Measure S #9, Measure AA #120, Measure V #102):

Architect - Steinberg Architects, Morris Architects, SVA Architects

Contractor - Minco, Bernards Brothers, Spinitar

Engineering – IVA, Cogent Energy Engineering, XL Fire

Inspection & Testing – Geo Labs, BTC Labs - Vertical V, Peak Survey, LPI Rango Inc., Twining, AGE

Project Management - LPI, YNL, Vanir

Replacement Health/PE/Fitness/Dance Building (Measure S #4, Measure AA #104):

Architect - Gensler Architects

Contractor - Bernards Brothers

Engineering – IVA, Glumac

Inspection & Testing – Geo Labs, Ellis Environmental, Twining, Rango Inc.

Project Management - LPI

Early Childhood Development (Measure S #5, Measure V #104):

Architect - Carde Ten Architects

Consultant - Child Educational Center

Contractor - The Nazerian Group

Engineering – Jacobs

Inspection & Testing - Geo Labs, Rango Inc., Twining

Project Management - LPI, Vanir, YNL

Malibu Site (Measure S #6, Measure AA #110, Measure V #103):

Architect - Quatro Design Group

Contractor - Master Contracting, Icon West

Consultant - m2 Strategic, Parker Environmental

Engineering – Ensitu Services, Jacobs

Inspection & Testing – Peak Surveys, Ellis Environmental, JL Inspection, Ninyo

& Moore, JL Inspection

Project Management - LPI, m6 Strategic, Vanir, YNL

Energy Efficiency Projects (Measure S #7, Measure AA #113):

Architect - N/A

Contractor – Compass Energy Solutions, Johnson Controls

Engineering – Compass Energy Solutions, Johnson Controls

Inspection & Testing – Ellis Environmental

Environmental Performance (Measure AA #101):

Architect - Kishimoto Architects

Contractor – SI Amoroso Construction

Engineering - P2S Engineering

Inspection & Testing - Cannon, Peak Surveys

Project Management - LPI

Information Technology Relocation (Measure AA #102):

Architect - Morris Architects

Contractor – Minco, Bernards Brothers, Eidim AV Technology

Engineering – IVA, P2S Engineering

Inspection & Testing – Cannon, Peak Surveys, Geo Labs, Ellis Environmental, Twining, JL Inspection, Rango Inc.

Project Management – LPI, CCS Presentation

Media and Technology Complex (Measure AA #103):

Architect - Clive Wilkinson Architects, Morris Architects

Contractor – H.B. Parkco Construction, Fast Track Construction, CW Driver, Dimension Data, Key Code Media, Omega Construction

Consultant - EEG Services

Engineering - IVA, P2S Engineering

Inspection & Testing – Twining, Geo Labs, BTC Labs – Vertical V,

JL Inspection, EEG Services, Ellis Environmental, Rango

Inc., Cannon

Project Management - LPI

Madison East Wing Seismic Upgrade (Measure AA #107):

Architect - DLR Group - WWCOT, LPI

Contractor - Trimax, Bernards Brothers, Dimension Data

Engineering – IVA, Glumac

Inspection & Testing – Twining, Peak Surveys, LPI, All Group Engineering, EEG

Services, Ellis Environmental

Project Management - LPI

Business & Facilities Infrastructure (Measure AA #111):

Architect - LPI, Gwynne Pugh Urban Studio

Contractor – REC+S, Inc., Omega Construction,

Concept Consultant, Inc.

Engineering – N/A

Inspection & Testing – Ellis Environmental, JL Inspection

Project Management - LPI

Community Classroom & Facility Project (Measure AA #114)

Architect - Morris Architects

Contractor – Waisman Construction, Spinitar, Trimax

Engineering - IVA

Inspection & Testing – LPI, Twining

Project Management - LPI

Satellite Campus Parking Facilities and Roadway Improvements (Measure S #8)

Architect $\overline{-N/A}$

Contractor - N/A

Engineering - MK Engineering Group

Inspection & Testing - N/A

Project Management - LPI

Roadways, walkways, Grounds, Parking Lots, and Garages (Measure AA #116)

Architect - LPI, DLR Group - WWCOT

Contractor - Trimax, Pub Construction

Consultant - Walker Parking

Engineering – MK Engineering

Inspection & Testing - Ellis Environmental, Peak Surveys, LPI

Project Management - LPI

Emergency Lighting, Fire Alarm, and Security System (Measure AA #119)

Contractor - Red Hawk Fire and Security, Nexus

Engineering – MDC Engineers

Inspection & Testing - Rango Inc.

Project Management - LPI

Signage Safety/Information (Measure S #15)

Contractor – Sign Excellence

Consultant - APCO

Project Management - LPI

Math and Science Addition (Measure AA #106)

Architect - Cannon Design

Contractor - Icon West, The Nazerian Group

Consultant - N/A

Engineering – Arup

Inspection & Testing - AGE

Project Management - Vanir, YNL

Classrooms Relocation (Measure V #114)

Architect – Gwynne Pugh

Contractor - The Nazerian Group

Inspection & Testing - AGE

Project Management - Vanir, YNL

Art Building Replacement (Measure V #105)

Architect – Little Architects

Contractor - N/A

Engineering – tk1sc

Inspection & Testing - B2 Environmental, Geolabs, CNA

Project Management - Vanir, YNL

Air Conditioning (Measure V #107)

Architect – P2S

Contractor – A&B Construction

Engineering – tk1sc, P2S
Inspection & Testing – Rango Inc., Koury, B2 Environmental

Project Management - Vanir, YNL

Vendors and Contractors List

(Received Payments from Bond Funds)

For the 9 month period July 1, 2021 to March 31, 2022 (FY 2021-22)

A&B Construction

All Group Engineering (AGE)

Arup Engineering

B2 Environmental

Cannon Design

Chris Nelson and Assoc Consultants (CNA)

Design Services Inc

Division of State Architect

Fagen Friedman & Fulfrost LLP

Fehr and Peers Consultants

GeoLabs

Icon West Construction Company

Jacobs Engineering

JL Inspection

Koury Engineering

Little Architects

P2S Engineers

QDG Architecture

Rango Inspection

Santa Monica Daily Press

Santa Monica- Malibu USD

Southern Cal Gas Company

TK1SC

Twining

Vanir Construction Management

YNL Architects